

Monitoring form for Progress of Resettlement and Land Acquisition

Reporting Period: The 3rd Quarter of 2016

No.	Contract Package	From	To	Original Extent of Impact				Progress of Compensation Payment			Progress of Resettlement		Progress of Land Acquisition		Progress of Hand-over	Remarks
				Tota Number of PAHs (HH)	Total Number of PAHs to be Resettled (HH)	Total Area to be Acquired (ha)	Total Amount of Monetary Compenation to be Paid (Mil VND)	Number of PAHs Which Already Reviwed 100% of Monetary Compensation (HH)	Total Amount of Monetary Compensation Already Paid (VND)	Percentage of Monetary Compensation Already Paid (%)	Number of PAHs Which Already Resettled (HH)	Pecentage of PAHs Which Already Resettled (%)	Already Acquired (ha)	Percentage of Area Already Acquired %)	progress of handing over (%)	
6	J1	Km21+744	Km23+769.0	82	7	11.46	181,729.92	82	181,729.92	100%	7	100%	11.46	100%	100%	
8	J2	Km23+769.0	Km29+531.5	153	14	22.12	98,191.28	153	98,191.28	100%	14	100%	22.12	100%	100%	
9	J3	Km29+531.5	Km32+450	94	20	16.23	54,987.81	93	54,987.81	100%	20	100%	15.52	95.63%	95.63%	
Grand Total				329	41	49.81	334,909.00	328	334,909.00	-	41	-	49.10	-	-	