#### Pakistan

1.

#### **Track Circuits at 94 Mainline Stations Project**

# TAJIKISTAN AFGHANISTAN IRAN PAKISTAN NEPAL INDIA Project Site

**Project Profile and Japan's ODA loan** 

Site Map: Target Workshops

**Report Date: October 2002** Field Survey: August 2001

#### Site Photo: Dina Station

#### 1.1. Background

At the beginning of Five-Year National Development Plan after the independence of the Islamic Republic of Pakistan, the federal government had allocated abundant budget to Pakistan Railways. However, since the Third Five-Year National Development Plan (July 1960~June 1965), the competition between the railway transportation and the road transportation had became more apparent and the government had tended to put more priority on road transportation. Thus, the rate of public investment allocation for Pakistan Railways out of the transportation sectors declined from 75.9% at the Second Five-Year National Development Plan (1955-1960) to 21.7% at the Seventh Five-Year National Development Plan (1988-1993). In the Seventh Five-Year National Development Plan, the Pakistan Railways would be allocated for 8,485 million Pakistan Rupees (Rs) of public investment, whereas the road sector had received Rs. 20,762 million of public investment. The targets of the investment included reform of the railway facilities, and rehabilitation and improvement of locomotives. The focus was to maximize the utilization of the existent facilities and the transportation capabilities.

Pakistan Railways is state owned. It is serving an area of 803,943 square kilometers in the country, inhabited by nearly 120 million people.

Out of all the 234 stations along Pakistan Railways of the Islamic Republic of Pakistan (Distance between Karachi and Peshawar: 1700km), approximately half of the stations still had obsolete track circuits systems. In January 1990, an incident of collision took place in Sangi Station. This incident resulted in casualties of 238 deaths and 326 injuries. The cost for this damage was estimated for 138 million Rs. Because of the occasion of such a fatal accident, this project was initiated in order to prevent similar accidents from happening again by providing the security systems.

#### 1.2. **Objectives**

The provision of track circuits and electric lock system at 94 stations on the train line, which is required for keeping the minimum safety to avoid the recurrence of train accidents such as one at Sangi station.

#### 1.3. **Project Scope**

a. Installation of track circuits and electric lock system at 94 stations out of 234 stations between Karachi and Peshwar (1,700km) including related civil works. The number of targeted stations are as follows:

- (i) Hyderabad Rohri Section :29
- (ii) Rohri Lodhran Section :11
- (iii) Multan Shershar Section :1
- : 1 (iv) Khanewal - Lahore Section
- (v) Lala Musa Rawalpindi Section : 28

- (vi) Rawalpindi Peshwar Section : 24
- b. Replacement of steel sleepers with concrete sleepers

# 1.4. Borrower/Executing Agency

Borrower:The President of the Islamic Republic of PakistanExecuting Agency:Ministry of Railways

## 1.5. Outline of Loan Agreement

Loan Amount	3,221 million yen	
Loan Disbursed Amount	3,167 million yen	
Exchange of Notes	January 1992	
Loan Agreement	March 1992	
Terms and Conditions		
Interest Rate	2.6 % p.a.	
Repayment Period (Grace Period)	30 years (10 years)	
Procurement	Partially Untied	
Final Disbursement Date	December 1999	

#### 2. **Results and Evaluation**

#### 2.1. Relevance

The project was determined immediately after train accident at Sangi station to help increase safety of the railway transportation and accomplish the objective to provide security system to avoid the recurrence of train accidents, such as one at Sangi station.

According to Planning Director of Ministry of Railways, the current federal government supports promotion of railway transportation and still regards the safe train operation under the security system introduced by this project as an important measure. Therefore, the project has been and still is relevant from standpoint of security in railway transportation.

### 2.2. Efficiency

### (2.2.1.) **Project Scope**

The difference between original and actual scopes is the number of stations that have installed the track circuits. The actual project has 7 stations fewer than the original plan. This was due to the decision of Ministry of Railways to close down the stations. Besides the closedowns, the scope of the project remained the same.

### (2.2.2.) Implementation Schedule

The project was originally scheduled to be implemented during the period from July 1992 to June 1996, while the actual implementation was carried out during the period from September 1993 to December 2001. According to Ministry of Railways, this delay of about 5 years was caused due to following reasons:

- i) Delay in supply of sleepers by sleeper factories
- ii) Non availability of wagons and power for transportation of sleepers and ballast to project sites
- iii) Delay in completion of equipment rooms
- iv) Delayed release of funds by Ministry of Finance
- v) Delayed opening of some stations due to low voltage of electricity
- vi) Delay in completion of pre-installation signaling works
- vii) Delay in preparation of working rules and maintenance staff shortages

### (2.2.3.) **Project Cost**

The foreign and local currency cost increased, respectively, and Ministry of Railways pointed out the following reasons for the difference:

- i) Extension of construction period
- ii) Inflation, increase in wages and freight, higher prices quoted by bidders, some additional works, etc.
- iii) Increase in custom duties

The foreign currency cost increased from 1,170 million yen to 1,897 million yen as a result of a bid and extension of construction period. The local cost also increased from Rs. 557 million to Rs. 661 million due mainly to inflation and increase in wages and custom duties. Meanwhile, the project cost, originally estimated to be 4,444 million yen at the time of appraisal, actually turned out to be 3,984 million yen due to the weakening of the Rupees.

### 2.3. Effectiveness

The objective of this project is to prevent reoccurrence of catastrophe like the one that happened in Sangi station. It should be noted that (i) there has been no severe accidents reported since the new track circuit system was installed and (ii) the safe image of train operation has been recovered according to interview survey to personnel in Pakistan Railways. However, since there is no data available such as number of trains in operation or hours of train operation for several years after project completion, it is difficult to conclude numerically that this project effectively reduced the risk of railway accidents. It may safely be said that the sense of tension among personnel at Pakistan Railways after the accident at Sangi Station was one of the main causes of eliminating the catastrophe.

#### 2.4. Impact

### (2.4.1.) Technical Transfer

According to Pakistan Railways, local engineers had acquired maintenance skills for the new system, although Pakistan Railways faces lack of maintenance staffs as referred to in (2.5.1) below,. Pakistan Railway has provided training program for old staffs when this new system was introduced. Since this new track circuit system is not very sophisticated, the staffs of Pakistan Railway have mastered sufficient skill to operate the system without any difficulty.

### (2.4.2.) Environmental Impact

According to Pakistan Railways, there has been no impact to be mentioned in terms of environmental factors. In addition, there was no problem reported in terms of reallocation of residents.

#### 2.5. Sustainability

#### (2.5.1.) Organization of Operation and Maintenance

The signal engineering department of Pakistan Railways executes the maintenance of the signal system. The problem of maintenance of this system is lack of staffs. The government stopped recruiting the staff from 1998 to 2000. This has caused lack of young trained engineers within Pakistan Railways. There are currently 1949 persons hired by Pakistan Railway. According to the interview survey, it is considered that Pakistan Railways is facing a shortage of maximum500 technical maintenance staffs in providing adequate service of railway operation.



#### Figure 2-1:Organization Chart of Signal Engineering Department of Pakistan Railways

### Source: Pakistan Railways

### (2.5.2.) Technical Capacity

Technologies and skills to operate the new system have been acquired by staffs through an adequate education system. Pakistan Railways provides a certificate to engineers who have passed the education program. Whenever new system is introduced, Pakistan Railways provides refresher courses for veteran staffs.

Routine maintenance of the system has been conducted by five regional divisions: Peshawar, Sukkar, Rawalpindi, Multan, and Karachi. Pakistan Railways has provided individual manual for routine maintenance and system inspection for each station. The maintenance of the system would be monitored in several terms, such as a half-year, three years, and eight years.

Considering the current level of maintenance skills, thanks to the solid training system, and the physical durability of the new system, technical capacity in terms of the system maintenance is regarded as established, the overall staff shortage notwithstanding. This project has also contributed to an establishment of basic condition for adopting an interlock system.

#### (2.5.3.) Financial Status

Table 2-1 indicates the financial condition of Pakistan Railways for last five years. The operational revenue decreased from FY 1997/98 to FY1998/99, but increased from FY1998/99 to FY2000/01. This is mainly due to 21% increase in ton kilometers and 6% increase in passenger kilometers from the previous year. In order to improve the financial condition of the railway, Pakistan Railways has (i) disposed of railway bungalows allotted to employees, (ii) privatized Rawalpindi and Karachi railway hospitals, (iii)eliminated 20,000 ghost pensioners, and (iv)reduced employees from 135,000 to 96,000. Though there is still a deficit from the operation of the railway, the amount of deficit decreased drastically from FY1999/2000 to FY2000/01.

		(million Rupees)			
	1996-1997	1997-1998	1998-1999	1999-2000	2000-2001
Revenues	9804	9941	9310	9581	11907
Expenditure	11975	11886	11922	12044	12726
Surplus/Deficit	-2171	-1945	-2612	-2463	-819

### **Table 2-1: Financial Condition of Pakistan Railways**

Source: Pakistan Railways

Figure 2-2 shows the breakdown of operational expense of Pakistan Railway in 1999-2000. The repair and maintenance cost has been the most dominant with the ratio of 45% to the total expenditure. The operational fuel follows with the ratio of 13%.

These figures are higher than those of Japan Railway (21%, 5% respectively) and the difference seems to be attributed to Pakistan Railway's repeated operation with the old and bad condition of the rail, locomotives, and other facilities.

As a part of restructuring for improvement of its financial sustainability, Pakistan Railways is planning to do followings:

- 1. To reduce the number of train services on un-remunerative routes
- 2. To cut down electric consumption
- 3. To reduce work force by another 5,000 employees



Figure 2-2: Breakdown of Operational Expense (1999-2000)

Source: Pakistan Railways

# Comparison of Original and Actual Scope

Item	Plan	Actual	
<ul> <li>(1) Project Scope</li> <li>1. Installation of Track Circuit System and Electric Lock System at 94 Main Lines Stations between Karachi and Peshawar (1,700km)</li> </ul>	Total: 470 lines or 195 km	Total: 288 lines 275 km	
<ul> <li>Track circuit system</li> <li>Track circuit</li> <li>Indication panel</li> <li>Station master control circuit</li> <li>2. Replacement of Sleepers</li> </ul>	94 Stations 94 Stations 94 Stations Replace concrete sleepers with steel sleepers	87 Stations 87 Stations 87 Stations 211,185 Nos	
<ul> <li>3. Target area (94 stations)</li> <li>a) Hyderabad – Rohri Section</li> <li>b) Rohri – Lodhram Section</li> <li>c) Multan – Shershar Section</li> <li>d) Khanewal – Lahore Section</li> <li>e) Lala Musa – Rawalpindi Section</li> <li>f) Rawalpindi – Peshawar Section</li> </ul>	29 stations 11 stations 1 station 28 stations 24 stations	28 stations 10 stations as planned as planned 23 stations as planned	
<ul> <li>(2) Implementation Schedule</li> <li>Replacement of Sleepers</li> <li>Pre-installation Work</li> <li>Track Circuits Contract Arrangement</li> <li>Track Circuits Procurement and Allocation</li> <li>Commissioning</li> </ul>	July 1992 – November 1994 July 1992 – May 1995 July 1992 – April 1993 May 1993 – April 1996 June 1996	September 1993 – July 2000 December 1992 – June 2001 July 1992 – August 1993 October 1993 – October 2000 December 2001	
<ul> <li>(3) Project Cost</li> <li>Foreign currency</li> <li>Local currency</li> <li>Total</li> <li>ODA loan portion</li> <li>Exchange Rate</li> </ul>	1,170 million yen 557 million Rs 4,444 million yen 3,221 million yen 1 Rs = $5.88$ yen (As of March 1991)	1,897 million yen 661 million Rs 3,984 million yen 3,167 million yen 1 Rs = 3.048 yen	