

Ben Luc-Long Thanh Expressway Project

Monitoring Form for Resettlement and Land Acquisition

Reporting Period: The 3rd Quarter of 2015

No	Contract Package and Districts	From (Km)	To (Km)	Original Extent of Impact				Progress of Compensation payment			Progress of Compensation Paymnet		Progress of Resettlement		Progress of Land acquisition	Remarks
				Total of number of PAHs (Hhs)	Total of number of PAHs to be resettled (Hhs)	Total of area to be acquired (ha)	Total amount of Monetary compensation to be paid (Mill VND)	Number of PAHs which already received 100% of Monetary compensation (Hhs)	Total amount of Monetary compensation Approximately paid (Mill VND)	Percentage of Monetary compensation already paid (%)	Number of PAHs which already resettled (Hhs)	Percentage of PAHs which already resettled (%)	Already acquired (ha)	Percentage of Area Already acquired (%)	Progress of handling over (%)	
1	J 1	21+739.5	24+503	82	7	34.33	181,729.92	82	181,729.92	100.0%	7	100.0%	34.33	100.0%	100.0%	
2	J 2	24+503	29+264	168	14	27.08	98,191.28	168	98,191.28	100.0%	14	100.0%	27.08	100.0%	100.0%	
3	J 3	29+264	32+450	78	20	17.11	54,987.81	78	54,987.81	100.0%	20	100.0%	17.11	100.0%	100.0%	
	Total			328	41	78.52	334,909.01	328	334,909.01	100.0%	41	100.0%	78.52	100.0%	100.0%	