




The Republic of Ghana



## **ENVIRONMENTAL SOCIAL MANAGEMENT PLAN (ESMP)**

### **FOR CONSULTING SERVICES FOR DESIGN REVIEW AND CONSTRUCTION SUPERVISION FOR CONSTRUCTION OF A NEW BRIDGE ACROSS THE VOLTA RIVER ON THE EASTERN CORRIDOR PROJECT**

**March 2020**

Joint venture of :



**CENTRAL CONSULTANT INC.,**



**ORIENTAL CONSULTANTS GLOBAL CO., LTD.**

In Association with

**HAG Consult Ltd. and Associated Consultants Ltd.**

**Loan No.: GH-P13**



**CONSULTING SERVICES FOR DESIGN REVIEW AND CONSTRUCTION  
SUPERVISION FOR THE CONSTRUCTION OF A NEW BRIDGE ACROSS THE  
VOLTA RIVER OF THE EASTERN CORRIDOR PROJECT (GH-P13)**

GHANA HIGHWAY AUTHORITY

**Environmental and Social Management Plan**

March, 2020

<b>Doc No.</b>	<b>Description</b>	<b>By</b>	<b>Review</b>	<b>Approved</b>	<b>Submission Date</b>
1	ESMP	Marian Mingle, Nathan Sika	Naki Tetteh- Anowie	Alice Owiaba Addai - Yeboah	
Signature		M. M, NS	N.T. A	AOAY	
Date: March 2020					

<b>File Name</b>	Consulting Services for Design Review and Construction Supervision for the Construction of a New Bridge Across the Volta River of the Eastern Corridor (GH-P13): Environmental and Social Management Plan
<b>Document</b>	1
<b>Revision</b>	
<b>Revision description</b>	
<b>Prepared by</b>	Marian Mingle/ Nathan Sika
<b>Checked by</b>	Jane Naki Tetteh-Anowie
<b>Approved</b>	Alice Owiaba Addai- Yeboah
<b>Issue date</b>	March, 2020

**Associated Consultants**

33 Royalt Castle Road

Kokomlemle

P.O. Box M 259 Accra-Ghana

Tel: +233302237528



## TABLE OF CONTENTS

LIST OF ABBREVIATIONS.....	v
1.0 GENERAL INTRODUCTION .....	1
1.1 OBJECTIVES OF ESMP .....	1
2.0 CONTEXT .....	2
2.1 Background .....	2
2.2 Project Objectives.....	3
2.3 Project Works .....	3
2.4 Project Components.....	4
2.4.1 Horizontal and Vertical Alignments .....	5
2.4.2 Pedestrian Facilities .....	5
2.4.3 Traffic Control Devices .....	5
2.4.4 Construction Materials.....	6
2.4.5 Construction Camp Establishment.....	6
2.4.6 Site Preparation.....	6
2.4.7 Earthworks .....	6
2.4.8 Materials Sourcing and Extraction.....	6
2.4.9 Piling Activities .....	6
2.4.10 Road Surface Materials.....	7
2.5 Baseline Conditions.....	7
2.5.1 Climate.....	7
2.5.2 Topography.....	7
2.5.3 Geology and Soil Type .....	7
2.5.4 Vegetation.....	8
2.5.5 Animal Species .....	8
2.5.6 Water Resources .....	9
2.5.7 Water Quality.....	9
2.5.8 Air Quality .....	11
2.5.9 Noise .....	12
2.5.10 Population .....	13
2.5.11 Economic Activities.....	14
2.5.12 Public Utilities .....	15
3.0 BENEFICIAL AND ADVERSE IMPACTS .....	16
4.0 MITIGATION MEASURES.....	22
4.1.1 Prevention of the Spread of Diseases.....	24

4.1.2	Tree Planting.....	24
5.0	ENVIRONMENTAL AND SOCIAL MONITORING PROGRAMME.....	25
6.0	PUBLIC CONSULTATIONS.....	27
	Appreciation .....	27
	Concerns .....	27
7.0	RESPONSIBILITIES AND INSTITUTIONAL ARRANGEMENTS .....	29
7.1	Japan International Cooperation Agency (JICA) .....	29
7.2	Engineer.....	29
7.3	Contractor .....	30
7.4	Environmental and Social Officer .....	31
7.5	EPA .....	32
7.6	GHA/Client .....	32
7.7	Shai Osudoku and North Tongu District Assemblies.....	32
7.8	Water Resource Commission .....	32
7.9	The General Public .....	32
8.0	SUMMARY OF ESMP .....	34
9.0	IMPLEMENTATION SCHEDULE AND REPORTING .....	42
10.0	CONCLUSIONS .....	43

## LIST OF TABLES

Table 1:	Summary the project profile .....	1
Table 2:	Summary of Project Scope .....	4
Table 3:	Fishes found in the Volta Lake.....	8
Table 4:	Surface Water Quality of Volta River (Dufor Adidome landing site).....	10
Table 5:	Surface Water Quality of Volta River (Volivo landing site).....	10
Table 6:	Ambient PM10 and PM2.5 Measured on 17/12/2019 .....	12
Table 7:	Nitrogen Dioxide, Sulphur Dioxide, Carbon Monoxide levels measured on 17/12/2019.....	12
Table 8:	Daytime Ambient Noise levels (dBA) recorded on 17/12/2019 .....	12
Table 9:	Night time Ambient Noise levels (dBA) recorded on 17/12/2019 .....	12
Table 12:	Summary of Environmental and Social Impacts .....	16
Table 13:	Mitigation Measures and Cost.....	22
Table 14:	Summary of Monitoring Responsibilities and Output.....	25
Table 15:	Environmental Management responsibility of the Engineer .....	29
Table 16:	Environmental Management Responsibilities of Contractor.....	30
Table 19:	Environmental and Social Management Plan.....	34

## LIST OF FIGURES

Figure 1:	Map showing Project Layout – Feeder Roads Network .....	3
-----------	---	---

## LIST OF ABBREVIATIONS

ABC	Accelerated Bridge Constructions Technique
AfDB	African Development Bank
DANIDA	Danish International Development Agency
ESO	Environmental and Safety Officer
EPA	Environmental Protection Agency
ESMP	Environmental and Social Management Plan
GHA	Ghana Highway Authority
GoG	Government of Ghana
HIV/AIDS	Human Immunodeficiency Virus/Acquired Immunodeficiency syndrome
JICA	Japan International Cooperation Agency
NGOs	Non-Governmental Organisations
P <sub>M</sub>	Particulate Matter
PAPs	Project Affected Persons
STEP	Special Terms for Economic Partnership
TSP	Total Suspended Particles
WHO	World Health Organisation
WRC	Water Resource Commission

## 1.0 GENERAL INTRODUCTION

The following briefly summaries the project profile:

**Table 1: Summary the project profile**

<b>Project Title</b>	<b>CONSULTING SERVICES FOR DESIGN REVIEW AND CONSTRUCTION SUPERVISION FOR THE CONSTRUCTION OF A NEW BRIDGE ACROSS THE VOLTA RIVER ON THE EASTERN CORRIDOR PROJECT (GH-P13)</b>
<b>Year of Implementation</b>	Design: 2015
	Design Review: 2019-2020
	Construction: 2020-2025
<b>Project Duration</b>	77 Months including Design Review and Tender (17 months), Construction (48 months) and Defect Notification Period (12 months)
<b>Date of Operation</b>	2025
<b>Project Completion Date</b>	2026

### 1.1 OBJECTIVES OF ESMP

The prime objective of the Environmental and Social Management Plan (ESMP) is to bring the project into compliance with applicable national environmental and social legal requirements as well as those of Japan International Cooperation Agency and the Guidelines for Environmental and Social considerations and other international standards.

The ESMP also defines and outlines the mitigation/enhancement, monitoring, consultative and institutional strengthening measures to be undertaken during project implementation and operation to prevent, minimize, mitigate or compensate for adverse environmental and social impacts. In addition, the ESMP seeks to enhance the project beneficial impacts. Taking the above principles into account, the ESMP for the Consultancy Services has been formulated to address the objectives, actions, strategies and activity costs of the management plan for all the project phases.




## **2.0 CONTEXT**

### **2.1 Background**

The trunk highway network in Ghana consists of three international corridors i.e. Central, Western and Eastern. The Eastern Corridor is the shortest route connecting the most important port of Ghana, Tema Port, and Burkina Faso, and development of this corridor will contribute to the development of less-developed areas along this corridor.

Hence, development of the Eastern Corridor has a high priority, and development plans have been carried out with financial assistance from some development partners, including Japan. The Japan International Cooperation Agency (JICA) has identified the importance of the Eastern Corridor in the cooperation policy for Ghana “Development of infrastructure to support economic growth”, and conducted the “Preparatory Survey on the Eastern Corridor Development Project (Master plan and feasibility study: Field Studies) to assist the development of the Eastern Corridor, and proposed construction of 67 km of new road, including a new bridge across the Volta River, after comparing various alternatives.

Based on this proposal, the GoG has decided to develop this road section with financial assistance from the African Development Bank (AfDB). And the GoG requested the Government of Japan to execute a Yen Loan project to construct a new bridge across the Volta River by applying the Special Terms for Economic Partnership (STEP) scheme, in order to construct a high-quality, durable, and economically viable bridge by applying various Japanese technologies.



**Figure 1: Map showing Project Layout – Feeder Roads Network**

## 2.2 Project Objectives

The objective of the Study is to carry out detailed design and prepare draft bidding documents for the project to construct a new bridge across the Volta River and its approach road by using a Yen Loan and applying the STEP scheme.

## 2.3 Project Works

The Proposed Bridge will be located at Adidome Dufor on the southern bank and Volivo on the northern bank. The village of Adidome Dufor belongs to the North Tongu District Assembly while Volivo is under the Shai Osudoku District Assembly. The project site is located approximately 75 km north-east of Accra on the Eastern Corridor across the two districts.

## 2.4 Project Components

Major scope of the project is as follows:

- Construction of bridge substructure including double sheet pile cofferdam
- Construction of weathering steel bridge superstructure
- Erection of cable-stayed bridge with high precision
- Construction of approach road (565 m on the southern side of the river bank and 370 m on the northern side)
- Construction of rest/observatory area
- Construction of toll plaza facility
- Installation of axle load scale
- Construction of drainage structures
- Other ancillary works

**Table 2:**Summary of Project Scope

Work Type	Work Item	Sub Work Item
<b>Bridge</b>	Foundation for abutments	Piling foundations
	Foundation for piers	Spread foundation, excavation of groundwater rock layer with single steel pipe sheet pile cofferdam
	Abutments	Reverse T-type abutments
	Piers	Pier (main tower): Column type elliptical piers x 2 Pier (approach): Round column piers x 2
	Superstructure (Continuous cable-stayed bridge)	Main girders: Steel-deck edge girder Main towers: Reinforced concrete Bridge length: 540 m (34 m + 96 m + 280 m + 96 m + 34 m)
	Pavement	Asphalt pavement
	Typical cross section	Carriageway: 3.65 m × 2 Shoulder: 2.50 m × 2 Sidewalk: 2.00 m × 2 Railing: 0.40 m × 2 Total bridge width: 17.10 m
	Ancillary components	Bearings, expansion joints, inspection gondolas and paths, pavement markings, traffic signs, guard fences, road illumination, landscape illumination, navigation aids and aviation



		obstacle lights
<b>Approach Roads</b>	Length (Main road)	Right bank of Volta River (Volivo side): 565 m Left bank of Volta River (Dufor Adidome side): 370 m
	Earth works	Formation of sub-base
	Pavement	Asphalt concrete pavement
	Road drainage	Side ditches and cross culverts
	Ancillary works	Road illuminations, pavement markings, traffic signs, guard fences and road safety devices
	Typical cross section	Carriageway: 3.65 m × 2 Shoulder: 2.50 m × 2 Rounding: 1.00 m × 2 Total road width: 12.30 m
<b>Other Facilities</b>	Toll plaza	Two toll plazas (Volivo side and Dufor Adidome side) Toll booths and toll gates, administration office, temporary parking space for overloaded vehicles, axle load scale, interlocking pavement and road illumination
	Rest stop	One location (Dufor Adidome side) Commercial building, parking lots, access road, park and observation deck and illumination

#### 2.4.1 Horizontal and Vertical Alignments

The horizontal and vertical alignments of the project have been designed to meet standard requirements and to improve safety.

#### 2.4.2 Pedestrian Facilities

In view of pedestrians in the vicinity of the proposed bridge, facilities for pedestrians have been included in the design to cater for their needs. These facilities include provision of walkways parallel to the various roads.

#### 2.4.3 Traffic Control Devices

Traffic control and road safety devices will be put in place in addition to other necessary road furniture when implementing the project.



#### **2.4.4 Construction Materials**

Within the Shai Osudoku and North Tongu areas and the adjoining municipalities, there are both new and existing borrow and quarry pits that can be sourced for the construction materials for this project.

#### **2.4.5 Construction Camp Establishment**

Appropriate land for construction camp sites will be sought for by the Contractor(s) to house the following:

- I. Main Camp Sites
  - a) Consultants' offices,
  - b) Contractors' offices,
  - c) Fuel farms
  - d) Truck parking yards
- II. Materials Holding and Batching plants
- III. Pre-cast yards

#### **2.4.6 Site Preparation**

Construction process begins with the alignment surveying, pegging and clearing. This involves bush clearing, top soil stripping to be followed with earthworks. Bush clearing removes vegetation cover including grass, shrubs and trees. Trees will also be removed and the Contractor is expected to maintain a record of the number, species and characteristics of the trees removed for compensation through planting.

#### **2.4.7 Earthworks**

Earth moving is the removal of the overburden along the alignment to give way for filling with appropriate materials. This generates significant spoil earth materials to be disposed off or reused elsewhere. The activities will involve moving fill materials (gravel) to fill and development of the base on which the road surface will be formed.

#### **2.4.8 Materials Sourcing and Extraction**

Mobilisation of materials will be the main activities such as to include aggregate from the quarry sites, gravel from borrow areas and water from sources. Materials haulage, storage, batching and applications are major project activities.

#### **2.4.9 Piling Activities**

A deep foundation is required to support the bridge; therefore, piling for the foundation will also be major activity.

#### **2.4.10 Road Surface Materials**

The surface materials would be asphaltic concrete. The proposed project route is expected to be durable, having the capacity to bear substantial and diverse volumes of load with the expected increase in vehicular volume, a better, smoother riding ability, and a low noise generation characteristic.

### **2.5 Baseline Conditions**

#### **2.5.1 Climate**

The Volivo part of the southeast coastal plain is one of the hottest and driest areas in the country while the climate Adidome is more tropical, influenced by the south-west monsoons from the south Atlantic and the dry harmattan winds from the Sahara. The mean temperature for the area is approximately 27°C, with a maximum temperature of around 33°C and minimum of 22°C. Though, it can reach peaks as high as 40°C in Volivo. Precipitation is generally low and erratic, normally receiving rainfall between September and November. The mean annual rainfall ranges from 762.5 mm in the coastal area to 1,220 mm in other parts. Temperature and humidity vary little throughout the year. Average humidity is high at around 80%.

#### **2.5.2 Topography**

In the central part of Accra plain, the relief is gentle and undulating with altitude not exceeding 70 m above sea level. The plains are punctuated by a few prominent inselbergs, isolated hills, outliers and knolls scattered across the area. Prominent relief features include the Yongua inselberg (427 m) which has a conical shape with a number of outliers around the Asutsuare and Osuwem areas, the Krabote inselberg also to the North, and the Shai Hills (289m) towards the western part of the area. There are conspicuous large rock outcrops and boulders in the vicinity.

#### **2.5.3 Geology and Soil Type**

The project area forms part of the lower Volta flood plain. The repeated process of flooding and receding of the Volta River over the years has created fertile alluvial soil in the Volivo area and a coarser textured sample in the Adidome region. There is also the presence of a vast sedimentary stratum of oyster shells deposits and a number of inland lakes. Soils in the area are poorly drained pale-coloured sandy silt and underlying clay formed recently or in the contemporary Volta Alluvium making cultivation difficult. Nevertheless, they are suitable for rice and sugarcane cultivation under irrigation as they appear to be moderately well-supplied with nutrients in their natural condition, and are easily workable even with simple implements. They also provide raw materials for the pottery, brick and tile industries. The main mineral deposits in the area are clay, oyster shells, feldspar, nepheline gneiss, sand and granite.

#### 2.5.4 Vegetation

The Project area lies in the Coastal Savanna Grassland/ Thicket Scrub vegetation zone. As part of the Accra Plains, it is an open tree savanna where the trees and shrubs occur in clumps formed on termite mounds that are scattered in the area. Some of the tree and shrub species that characterize the vegetation of the study area are *Securinega Virosa*, *Abutilon mauritianum*, *Grewia carpinifolia*, *Adansonia digitata* and *Zanthoxylum xanthoxyloides*. *Azadirachta indica*, an introduction, has spread widely in the area. *Leucaena leucocephala*, an Alien Invasive Species, is very abundant in the thickets in the Dorfor-Adidome section of the project area. The Dorfor-Adidome thicket Scrub is also abundant in the Gold Star climber species *Ritchiea reflexa*. The Gold Star rating implies the species is rear in the project area. Conservation action is required for this species to ensure that it is not completely removed and wiped from the area by the project. A large portion of the vegetation remains dry for most of the year particularly in the southern area with the exception of the short rainy season. In the Volta floodplain, tall swampy grass and tall savannah grass with isolated thickets and trees are the prevalent type of vegetation as well as farms and farm-regrowth. Some common grasses include *Andropogon gayanus*, *Hyparrhenia rufa*, *Chloris pilosa*, *heteropogon contortus* and *Sporobolus pyramidalis*. Along the Volta River, the vegetation is dense and the stream basins where mainly mango, oil palm, baobab, silk cotton, acacia and others are grown. Farther from the river, the vegetation is sparse, dominated by grassland interspersed with neem trees and guinea grass, digitaria decumbent and fan palms.

#### 2.5.5 Animal Species

Generally, the species diversity and abundance of mammals within the proposed project site was very low with the giant rat (*Cricetomys gambianus*) being the dominant fauna. Though all species are partly protected under the Wildlife Conservation Regulations of Ghana, only four of the species encountered are categorized as Least Concern on the IUCN Red List of Threatened Species. Of the 39 species of birds recorded, none was of international conservation importance while 2 are of national conservation importance. These are namely the Cattle Egret (*Bubulcus ibis*) and the Yellow billed Kite (*Milvus aegyptius*). The two species are however widely spread throughout the project area and have wide range of habitat distribution in Ghana hence are not expected to be impacted significantly by the project.

The table below shows the fishes found the Volta Lake.

**Table 3: Fishes found in the Volta Lake**

	English Name	Scientific Name	Local Name
1	Nile Tilapia	Oreochromis niloticus	Koobi
2	Catfishes	Clarias gariepinus	Adwene
		Heterobranchus bidorsalis	



3	Bagrid catfish	<i>Chrysichthys nigrodigitatus</i>	Gblovi
4	African Bony tongue	<i>Heterotis niloticus</i>	Superku
5	West African Pygmy herrings	<i>Sierrathrissa</i> spp	One Mouth Thousand
6	Snakehead	<i>Parachanna obscura</i>	Koboo
7	Tiger fish	<i>Hydrocynus forskahlii</i>	Akao/ Akawo
8	Electric fish, Africa knife	<i>Gymnarchus niloticus</i>	Aprukusu/ Eyor
9	Nile Perch	<i>Lates niloticus</i>	Akwaabi
10	<i>Puffer Fish</i>	<i>Tetraodontidae</i>	

Source: Fisheries Commission

### 2.5.6 Water Resources

Flowing over a fairly low terrain, streams have carved wide valleys yet they are dry for most of the year in the Volivo region. A number of artificial dams and ponds of varying size have been constructed in the district and are used for irrigation and watering of livestock. A total of 18 towns in Volivo have access to piped water with the remaining towns depending on wells, boreholes and other sources. Most of the people living in the villages, on the other hand, depend on borehole water, hand-dug well water, streams and rivers. An estimated 34% of the inhabitants in the 231 settlements in Volivo have no access to potable water. Ground water in the area is saline.

The Adidome area is however drained by the Alabo, Kolo, Aklakpa, Gblor, and Nyifla Rivers and their numerous tributaries into the Volta River. During the rainy season, these streams overflow their banks, causing damage to roads and farms. There are several ponds and dugouts/dams in the area, which serve as the main source of water for the inhabitants and livestock. Sources of water for domestic use and for those in the villages are pipe-borne, boreholes, streams, hand dug wells, streams and rivers with towns being the exception. Until 1994, most communities in Adidome had no access to potable water. But the Danish Government (Danish International Development Agency/DANIDA)-led water supply project provided piped water to Tedeafenui and other communities in the Adidome area. In addition, 26 communities have been provided with a total number of 89 shallow wells fitted with hand pumps. The Volta River offers an important source of water to the towns and villages nearby.

### 2.5.7 Water Quality

Water and air quality as well as noise levels in or near the project site were examined during the Field Studies. The results of the tests generally show values that are environmentally favourable than the EPA guideline values. The results of the water quality, air quality and noise level tests are presented in Tables below.



As the only water body within the immediate project zone, the physical, chemical and biological parameter of the Volta River was analyzed. Table 4 and 5 shows the results for the water samples taken from the two landing sites of the proposed bridge.

**Table 4:** Surface Water Quality of Volta River (Dufor Adidome landing site)

Parameter	EPA Method No.	Unit	Value	GS 175-1	WHO Guideline
<b>Turbidity</b>	3	NTU	<1.00		5
<b>Colour (Apparent)</b>	2	Hz	2.50-		15
<b>Odour</b>		-	-	Inoffensive	Inoffensive
<b>pH</b>	4	pH Units	6.42	6.5-8.5	6.5-8.5
<b>Conductivity</b>	1	µs/cm	68.4	-	-
<b>Tot. Suspended Solids (SS)</b>	5	mg/l	<1.00	0	-
<b>Tot. Dissolved Solids (TDS)</b>	6	mg/l	41.0	1000	1000
<b>Sodium</b>	30	mg/l	5.10	200	200
<b>Potassium</b>	29	mg/l	3.00	30	30
<b>Calcium</b>	23	mg/l	7.29	200	200
<b>Magnesium</b>	26	mg/l	0.817	150	150
<b>Total Iron</b>	31	mg/l	<0.010	0.3	0.3
<b>Ammonia</b>	13	mg/l	<0.001	0.00-1.5	0.00-1.5
<b>Chloride</b>	24	mg/l	2.28	250	250
<b>Sulphate</b>	19	mg/l	2.24	250	250
<b>Phosphate</b>	17	mg/l	0.048	-	-
<b>Manganese</b>	26	mg/l	0.012	0.4	0.4
<b>Nitrite</b>	14	mg/l	0.370	1.0	1.0
<b>Nitrate</b>	15	mg/l	<0.001	10	10
<b>Total Hardness (CaCo3)</b>	25	mg/l	21.0	500	500
<b>Total Alkalinity (CaCo3)</b>	22	mg/l	24.0	-	-
<b>Calcium Hardness (as CaCo3)</b>	23	mg/l	20.2	-	-
<b>Mg Hardness (as CaCo3)</b>	26	mg/l	0.760	-	-
<b>Fluoride</b>	20	mg/l	<0.005	1.5	1.5
<b>Bicarbonate as CaCo3)</b>	22	mg/l	29.2	-	-
<b>Carbonate</b>	22	mg/l	0.00	-	-

**Table 5:** Surface Water Quality of Volta River (Volivo landing site)

Parameter	EPA Method No.	Unit	Value	GS 175-1	WHO Guideline
Turbidity	3	NTU	1.41		5
Colour (Apparent)	2	Hz	2.50		15
Odour		-	-	Inoffensive	Inoffensive
pH	4	pH Units	6.66	6.5-8.5	6.5-8.5
Conductivity	1	µs/cm	66.3	-	-
Tot. Suspended Solids (SS)	5	mg/l	<1.00	0	-
Tot. Dissolved Solids (TDS)	6	mg/l	39.8	1000	1000
Sodium	30	mg/l	4.40	200	200
Potassium	29	mg/l	2.00	30	30
Calcium	23	mg/l	8.09	200	200
Magnesium	26	mg/l	0.185	150	150
Total Iron	31	mg/l	<0.010	0.3	0.3
Ammonia	13	mg/l	0.050	0.00-1.5	0.00-1.5
Chloride	24	mg/l	2.48	250	250
Sulphate	19	mg/l	2.51	250	250
Phosphate	17	mg/l	0.022	-	-
Manganese	26	mg/l	0.006	0.4	0.4
Nitrite	14	mg/l	0.382	1.0	1.0
Nitrate	15	mg/l	<0.001	10	10
Total Hardness (CaCo <sub>3</sub> )	25	mg/l	21.6	500	500
Total Alkalinity (CaCo <sub>3</sub> )	22	mg/l	30.0	-	-
Calcium Hardness (as CaCo <sub>3</sub> )	23	mg/l	18.2	-	-
Mg Hardness (as CaCo <sub>3</sub> )	26	mg/l	3.36	-	-
Fluoride	20	mg/l	<0.005	1.5	1.5
Bicarbonate as CaCo <sub>3</sub> )	22	mg/l	36.6	-	-
Carbonate	22	mg/l	0.00	-	-

### 2.5.8 Air Quality

Information on baseline air quality gives an indication of existing levels of ambient air quality parameters in order to evaluate the impact of additional emissions from the constructional and operational phases of the project on the environment. The levels will also be the reference for the continuous assessment of possible impacts of the project on the air quality of the receiving environment.



Table 6 shows ambient Particulate matter (PM) and Total Suspended Particles (TSP) within the project area while Table 8 shows the Nitrogen dioxide, Sulphur dioxide and Carbon Monoxide levels measured.

**Table 6:** Ambient PM10 and PM2.5 Measured on 17/12/2019

LOCATION	PM <sub>2.5</sub> (µg/m <sup>3</sup> )	PM <sub>10</sub> (µg/m <sup>3</sup> )	TSP(µg/m <sup>3</sup> )
<b>Volivo</b>	13.8	21.8	37.7
<b>Dufor Adidome</b>	14.4	22.0	36.9
<b>Ghana Standards for 24-hour Ambient air Quality for PM<sub>10</sub> and PM<sub>2.5</sub></b>	35	70	150

**Table 7:** Nitrogen Dioxide, Sulphur Dioxide, Carbon Monoxide levels measured on 17/12/2019

LOCATION	NO <sub>2</sub> (µg/m <sup>3</sup> )	SO <sub>2</sub> (µg/m <sup>3</sup> )	CO (mg/m <sup>3</sup> )
<b>Volivo</b>	0.3	<0.1	<2
<b>Dufor Adidome</b>	0.2	<0.1	<2
<b>Ghana Standards for NO<sub>2</sub>, SO<sub>2</sub>, CO</b>	150	50	10

### 2.5.9 Noise

Ambient noise levels recorded were below the Ghana standards (Day) which is consistent with the residential and farming area.

**Table 8:** Daytime Ambient Noise levels (dBA) recorded on 17/12/2019

LOCATION	L <sub>A</sub> EQ	L <sub>10</sub>	L <sub>50</sub>	L <sub>90</sub>	L <sub>MAX</sub>
<b>Volivo</b>	39.5	41.3	37.6	34.0	52.1
<b>Dufor Adidome</b>	36.1	38.7	33.9	31.4	50.4
<b>Ghana Standard for Residential Daytime noise</b>	55				

**Table 9:** Night time Ambient Noise levels (dBA) recorded on 17/12/2019

LOCATION	L <sub>A</sub> EQ	L <sub>10</sub>	L <sub>50</sub>	L <sub>90</sub>	L <sub>MAX</sub>
<b>Volivo</b>	34.5	37.1	33.5	32.0	50.8



<b>Dufor Adidome</b>	32.1	35.8	31.9	30.6	46.9
<b>Ghana Standard for Residential Daytime noise</b>	48				

### 2.5.10 Population

The project catchment area falls within two main Districts: Shai Osudoku and North Tongu District. The total population for the two main districts is estimated at 151,909. This is made up of 62,131 people from Shai Osudoku and 89,777 from North Tongu district. Males form the majority (51.3%) in Shai Osudoku while females form the majority (52.7%) in the North Tongu district.

#### Population Sizes of Project Districts Area

Districts	Male	Female	Total
<b>Shai Osudoku District (2017 Projection)</b>	31,873 (51.3%)	30,253 (49.7%)	<b>62,131</b>
<b>North Tongu (2010 Population)</b>	42,492 (47.3%)	47,285 (52.7%)	<b>89,777</b>
<b>Total</b>			<b>151,909</b>

(Source: GSS)

On the other hand, the total population of the two communities is also estimated at 8,809 made up of 3000 people from Volivo and 5,809 from Dorfor Adidome. A detail of gender disaggregation distribution is shown in the table below:

#### Estimated Population Size of the Project Communities

Community	Male	Female	Total
<b>Volivo</b>	1659 (55.3%)	1341 (44.7%)	<b>3000</b>
<b>Dorfor Adidome</b>	2986 (51.4%)	2823 (48.6%)	<b>5809</b>
<b>Total</b>			<b>8809</b>

#### General Community Structure / Settlement

- **Volivo**

Volivo is surrounded by nine (9) main communities under the Dofor electoral area. These communities are Kewu, Atrobinyia, Avakpo, Volivo-Lanor, Mafikoper, Chiefkoper, Amegbolor, Atabui and Duffor. Traditionally, the community is headed by the community chief and his elders while an elected Assembly member supported by a unit committee runs the political day-to-day administration of the community. The people of Volivo are mainly Dangmes with a few of the populace being Ewes. There are about 700 households with an average household size of 5

people per house in the community. Culturally, the person of Volivo celebrates “Jehayem” every May. Jahayem is celebrated to shame hunger.

- **Dorfor Adidome**

Dorfor Adidome is the largest among 12 communities under the electoral area. Unlike Volivo, Dorfor Adidome is made up of seven (7) main clans and the heads of these clans form the elders of the community. However, the clans are presided over by the main chief who controls the affairs traditionally in the community. All clans have their unique symbol but the community has the Baobab Tree as the universal symbol for the community. Politically, the Assembly member together with the unit committee members runs the political administration of the community. According to the community elders, the estimated average household size is five (5) people per house. The people of Dorfor Adidome are mainly Ewes with few Fulanis. The people culturally celebrate the “Ayimagonu” and “Dzrafedu-Za” festivals in November and March / April respectively. The festival is celebrated to remind community members of how their forefathers became victorious in the 1870 Global war.

#### **2.5.11 Economic Activities**

The economy of the two communities is dominated by agriculture activities on subsistence basis in a labor-intensive manner. The most dominant crop under cultivation is Rice and this cultivated district wide. At Volivo, the rice farming is mainly done on irrigation basis. Water is usually drawn from irrigation facilities from Akuse and Asutsuare. Again, Volivo is also known for the production of fruits such as banana, mangoes, pineapple. Other major crops cultivated in both communities are cassava, maize, pepper, oil palm etc.

The agricultural land is farmed by its owners and there are no tenant farmers. This was confirmed by the assembly man of Dorfor Adidome. Golden Exotic Estate has a plan of extending its 800 ha banana plantation to 3,000 ha and Tropo Farms has a 5 ha fish farm.

Another considerable farming activity undertaken in both communities is the fishing activity which is mainly done on the Volta river. The river is mainly known for the production of tilapia. Other traditional fishing communities include Bakpa, Mafi, Mepe, Battor and Volo in the catchment area. Also, livestock farming forms part of the farming activities undertaken by the communities. The Fulanis at Adidome are mainly noted for the rearing of cattle in the area.

Another area of interest that has gainfully engaged the youth and women in the area is Oyster Shell mining and processing. Oyster shells are naturally found on the grounds in both communities. The shells are processed by way of crushing by machine used for poultry feed. They are also processed for paints such as white wash paints, emulsion paints. There are also few artisans such as masons, welders, seamstress/tailors, electrician etc.



*Oyster shell mining activities ongoing at Dorfor Adidome*

#### **2.5.12 Public Utilities**

Approach roads are planned to cross existing electricity lines. Limited but additional social services may be introduced during the construction stage, possibly improving the situation.



### 3.0 BENEFICIAL AND ADVERSE IMPACTS

Table 12 summarizes the impacts of the project particularly during the construction phase by providing a description and an assessment of identified impacts.

**Table 10: Summary of Environmental and Social Impacts**

IMPACT	DESCRIPTION	ASSESSMENT
<b>POSITIVE IMPACTS- CONSTRUCTIONAL PHASE</b>		
<b>Employment and Income</b>	Job opportunities will be created for both skilled and unskilled labour	<b>Extent:</b> Local, District, regional, national  <b>Duration:</b> Temporary and Short term  <b>Magnitude:</b> High  <b>Evaluation:</b> Major
<b>Enhance skills for Local Artisans</b>	The local artisans will have the opportunity to be trained by the contractor enhancing their skills on the job and pushing them to a higher level in their field or career.	<b>Extent:</b> Local, District, regional, national  <b>Duration:</b> Long Term  <b>Magnitude:</b> Medium  <b>Evaluation:</b> Major
<b>Increase revenue for the Municipal Assemblies</b>	Revenue can be generated by the North Tongu and Shai Osudoku District Assemblies from traders who sell or trade around the project site to workers through ticketing.  The new bridge could serve as a new land mark/tourist spot in the area.	<b>Extent:</b> District  <b>Duration:</b> Long Term  <b>Magnitude:</b> Medium  <b>Evaluation:</b> Major
<b>POSITIVE IMPACTS- OPERATIONAL PHASE</b>		
<b>Regional Economy</b>	The Project would lead to an overall upgrading of the socioeconomic setting in the	<b>Extent:</b> Regional  <b>Duration:</b> Long term

	<p>area.</p> <p>Appreciation of land and property values in the road section and the immediate neighbourhoods will be enhanced</p>	<p><b>Magnitude:</b> High</p> <p><b>Evaluation:</b> Major</p>
<b>Vehicle Operating and Transportation Costs</b>	<p>By providing an alternate bridge route, tremendous savings will be made on general fuel consumption and reduction in vehicular emission pollution.</p> <p>The project has potential to benefit road users through reduced vehicle maintenance costs and delays.</p>	<p><b>Extent:</b> Local, District and Regional</p> <p><b>Duration:</b> Long term</p> <p><b>Magnitude:</b> High</p> <p><b>Evaluation:</b> Major</p>
<b>NEGATIVE IMPACTS- CONSTRUCTIONAL PHASE</b>		
<b>Water Quality</b>	<p>Spills of potential contaminating materials and other waste during construction could impact on the Volta River</p> <p>Dredging operation and disposal of dredged materials during piling activities will deteriorate water quality in the river especially local turbidity.</p>	<p><b>Extent:</b> Local, District and Regional</p> <p><b>Duration:</b> Temporary and Short term</p> <p><b>Magnitude:</b> High</p> <p><b>Evaluation:</b> Major</p>
<b>Air Quality</b>	<p>Dust will be generated during the construction activities.</p> <p>Emissions from construction vehicles and equipment.</p>	<p><b>Extent:</b> Local, District and Regional</p> <p><b>Duration:</b> Temporary and Short term</p> <p><b>Magnitude:</b> High</p> <p><b>Evaluation:</b> Major</p>
<b>Soil Erosion and Sedimentation</b>	Road construction will intensify the effects of	<b>Extent:</b> Local

	natural soil erosion due to vegetation removal, soil disturbance, and exposure of bare soil surface	<b>Duration:</b> Temporary and Short term <b>Magnitude:</b> Medium <b>Evaluation:</b> Minor
<b>Landscape Modification</b>	Aesthetic and visual quality deteriorate due to material sourcing, excavations, stockpiling of materials, etc.	<b>Extent:</b> Local <b>Duration:</b> Temporary and Short term <b>Magnitude:</b> low <b>Evaluation:</b> Negligible
<b>Land Acquisition and Relocation</b>	<p>Though there would be no involuntary resettlement for the project, a limited number of non-governmental plots of land would need to be acquired in areas where currently no road exists.</p> <p>In addition, there are two baobab trees standing in the middle of the planned approach road of religious importance in Dufor Adidome will be removed or relocated.</p> <p>Also, in Dufor Adidome the community cemetery is to be resituated.</p>	<b>Extent:</b> Local <b>Duration:</b> Long term <b>Magnitude:</b> High <b>Evaluation:</b> Major
<b>Noise and Vibration</b>	<p>Construction activities involving heavy duty machinery, vehicular movement, vehicle horns etc, may increase ambient noise levels and vibration beyond the immediate project area.</p> <p>Due to the 1km -7m distance from the main project area</p>	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Medium <b>Evaluation:</b> Minor



	and thick vegetation noise may however be within standard levels.	
<b>Construction Camps</b>	Improper construction of camps may destroy an area, leading to obvious consequences on soil erosion and water quality.	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Medium <b>Evaluation:</b> Minor
<b>Construction Waste Disposal</b>	<p>Large quantities of construction wastes would be generated whilst rehabilitating the road.</p> <p>Poor sanitation and solid waste disposal in construction camps and work sites are likely to have negative impacts on human health and the environment.</p>	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> High <b>Evaluation:</b> Minor
<b>Public Health and Safety</b>	<p>Stagnant water in pools near the road is a health hazard to nearby residents since they serve as breeding sites for vectors of disease such as malaria.</p> <p>Increase risk of spreading sexually transmitted infections (STIs) and AIDS to rural inhabitants.</p> <p>The safety of vehicular road users and pedestrians may be endangered by an increased risk of accidents resulting from collisions with construction vehicles and equipment or unsafe road conditions.</p>	<b>Extent:</b> Local, District and Regional <b>Duration:</b> Long Term <b>Magnitude:</b> High <b>Evaluation:</b> Major

<b>Public Utilities</b>	Public utilities along the project road may include telecommunication lines and electricity cables could be relocated resulting in disruption of utility services. Overhead high-tension cables run along the road at sections of the project area.	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Medium <b>Evaluation:</b> Major
<b>Flora</b>	Removal of vegetation within the Right of Way (ROW) including two Baobab trees and some Gold star specie ( <i>Ritchiea reflexa</i> ) of conservation importance. Soil compaction,  Indirect impact from dust, particles; oil, fuel;  Covering riverbed on riparian vegetation.  Spoil material from road cutting can kill vegetation on disposal site	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Medium <b>Evaluation:</b> Major
<b>Fauna</b>	There is the likelihood of poaching by construction workers in the project area.	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Low <b>Evaluation:</b> Major
<b>Aquatic Life</b>	Piling and dredging activities will increase turbidity particulate matter, and suspended solids in the water column, which can interfere	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Medium

	with the he photosynthetic ability of phytoplankton, feeding of fish and reduce availability of catch for fishermen.	<b>Evaluation:</b> Major
<b>Cultural Heritage</b>	Two baobab trees considered to be sacred by the Fetish group in Dufor Adidome need to be removed following proper religious and cultural procedures. Unmarked graves also need to be relocated as a result of the project.	<b>Extent:</b> Local <b>Duration:</b> Short Term <b>Magnitude:</b> Low <b>Evaluation:</b> Minor
<b>NEGATIVE IMPACTS - OPERATIONAL PHASE</b>		
<b>Land Use Changes</b>	Several land use changes may occur which may lead to the loss of the main objectives of easing traffic flow	<b>Extent:</b> Local, District <b>Duration:</b> Long Term <b>Magnitude:</b> High <b>Evaluation:</b> Major
<b>Accidents/Health, Safety and Security</b>	Health and safety risks could be elevated due to the “new road effect”. The new bridge would allow for high traffic volumes with its consequent impacts; <ul style="list-style-type: none"> <li>• elevated noise,</li> <li>• potential accidents,</li> <li>• demand on sanitary facilities</li> <li>• potential spread of diseases</li> </ul>	<b>Extent:</b> Local, District and Regional <b>Duration:</b> Long Term <b>Magnitude:</b> High <b>Evaluation:</b> Major



## 4.0 MITIGATION MEASURES

The following mitigation measures have been considered as the most suitable to reduce the negative impacts that the project may result in.

**Table 11: Mitigation Measures and Cost**

IMPACT	PROPOSED MITIGATION
<b>NEGATIVE IMPACTS- CONSTRUCTIONAL PHASE</b>	
<b>Water Quality</b>	Preventing contamination of surface water bodies and ground water
	Proper disposal of all waste chemical substances away from the River
	Buffer zones of vegetation should be provided between work sites and water bodies
	Fuel trucks will be obliged to carry at all times, anti-spill trays and a supply of suitable material, such as sawdust, for absorption of minor spills
<b>Air Quality</b>	Periodic watering of exposed surfaces.
	Enforcing lower speed limits within the work zone
	Cover all trucks hauling materials
	Equipment and vehicles used are in good condition to ensure minimal emissions.
	Regular monitoring of PM, TSP, CO <sub>x</sub> , NO <sub>x</sub> , etc should be done during construction.
<b>Soil Erosion</b>	Plan and execute earthworks with due diligence to prevent soil erosion
<b>Landscape Modification</b>	Avoid cutting down of trees where possible
	The bridge and all other facilities will be landscaped
	Shrubs and grass will be planted in the median whilst trees are planted along the sides of the approach roads
	Borrow pits will be rehabilitated by re-vegetation of the site.
	Borrows and quarry that will be established in the project vicinity will be operated and closed in the context of contract

	agreement established prior to construction
<b>Land Acquisition and Relocation</b>	<p>Proper and adequate compensation promptly paid to the land and property owners.</p> <p>Payment should take place before structures are taken over by the project.</p>
<b>Noise and Vibration</b>	<p>Maintain construction equipment regularly to control of noise.</p> <p>Plan and execute the works so that it does not become a nuisance to the general public where possible.</p> <p>Provision of appropriate safety gear for workers.</p>
<b>Construction Camps</b>	Ensure that the construction camp is carefully sited and arranged to minimise their impact.
<b>Construction Waste</b>	<p>Ensure proper disposal of construction waste</p> <p>Provide toilet facilities for workers</p>
<b>Public Health and Safety</b>	<p>Eliminating breeding sites of disease vectors.</p> <p>Occupational Health &amp; Safety Plan</p> <p>HIV/AIDS Awareness programme/ Community Outreaches</p> <p>Post Traffic Signs and warnings</p> <p>Implement Speed limits at construction site</p>
<b>Public Utilities</b>	Consult utility providers to plan and realign displaced utility services
<b>Flora and Fauna</b>	Conservation action is required for species of concern to ensure that they are not completely removed from the area by the project.
<b>Aquatic Life</b>	<p>Dredging and piling works shall be planned to occur outside the known spawning and breeding season/period of the commonest fish species in the water body.</p> <p>The Accelerated Bridge Constructions (ABC) Technique will be employed to reduce the duration of impact on the water system and its associated species</p> <p>Monitor the water quality in the runoff from the site or areas affected by dredge plumes, and improve work practices as necessary.</p> <p>Protect water bodies from sediment loads by silt screen or bubble curtains or other barriers.</p>

	Use environment friendly and non-toxic slurry during construction of piles to discharge into the lake.
<b>NEGATIVE IMPACTS- OPERATIONAL PHASE</b>	
<b>Land Use Changes</b>	The Shai Osudoku and North Tongu district Assemblies should enforce land use zoning regulations in their districts.
<b>Health, Safety and Security</b>	<p>Road safety awareness campaigns should be organized to sensitize people on road safety and protection of the road signage and information</p> <p>Ensure improvement and protection of signage, guard rails and other features that contribute to road safety</p> <p>Strict monitoring compliance with traffic use and speed limits</p> <p>Enhanced Information and awareness of HIV/AIDS</p>

#### **4.1.1 Prevention of the Spread of Diseases**

The spread of HIV/AIDS among project workers and communities during construction is one of the main health risks. The project design shall include sensitization programs of the dangers of HIV/AIDS through prevention and awareness campaigns; and through linkages with local NGOs and Health Authorities in the project area as well as creating the capacity for continuous prevention and awareness campaigns for road users.

#### **4.1.2 Tree Planting**

Trees are likely to be felled during the construction phase and as a compensatory measure the contractor is expected to plant four trees for every tree that will be felled.



## 5.0 ENVIRONMENTAL AND SOCIAL MONITORING PROGRAMME

Environmental monitoring ensures that the impacts have been accurately predicted and that mitigation measures are being implemented as planned and has the assumed effects. The monitoring exercise will ensure that the remedial actions recommended in the assessment are incorporated in the project and maintained throughout the operation life where appropriate. It will also identify additional remedial measures and corrective measures or redesign remedial measures if they are not sufficiently effective.

All major stakeholders in the project have a monitoring responsibility of some kind. However, only the Supervising Engineer, the Ghana Highway Authority Environmental Monitoring Unit, The EPA, the Forestry Services Division (The Forestry Commission), Water Resources Commission and the Contractor are allocated specific and formal monitoring obligations. Traffic Police, Health Authorities and other public authorities will automatically monitor some of the effects of the project during their daily work.

Periodic interviews with the beneficiaries of the projects will also be undertaken to assess their opinions about the effect of the implementation of the project.

**Table 12: Summary of Monitoring Responsibilities and Output**

<b>Party Responsible</b>	<b>Parameters to be Monitored</b>	<b>Output</b>
<b>EPA</b>	Enforce any actions that may be needed to ensure environmental quality standards are not breached and permit requirements are maintained	Regular monitoring to ensure compliance  Instructions to Contractor and the Engineer
<b>Forestry Services Division (The Forestry Commission)</b>	<ul style="list-style-type: none"><li>▪ Implementing agency in charge of wetlands.</li><li>▪ Reforestation or land remediation program</li></ul>	Instructions to Contractor and the Engineer
<b>Water Resources Commission</b>	<ul style="list-style-type: none"><li>▪ Implementing agency in charge of water bodies</li><li>▪ Issue permits, Supervision, Monitoring of Piling and Cofferdam works</li></ul>	Instructions to Contractor and the Engineer
<b>GHA (Environment Monitoring Unit)</b>	<ul style="list-style-type: none"><li>• Overall Environmental Performance of the Project</li><li>• Community relations</li><li>• Payment of appropriate compensation</li></ul>	Quarterly Environmental reports

<b>The Engineer</b>	<ul style="list-style-type: none"> <li>• Construction methods and materials</li> <li>• Environmental management of construction sites</li> <li>• Implementation of mitigation measures for air, water, soil, traffic, Occupational Health and Safety, etc.</li> <li>• Environmental management of construction camps</li> <li>• Contractors waste management</li> <li>• Staged rehabilitation of impact areas</li> <li>• Community relations</li> <li>• Environmental performance of contractor's equipment</li> <li>• Accidents (traffic, spills etc.)</li> <li>• Environmental performance of mitigation measures</li> </ul>	<p>Monthly Environmental reports.</p> <p>Incident Reports as and when required (spills, accidents and the like)</p>
<b>The Contractor</b>	<ul style="list-style-type: none"> <li>• Environmental performance of equipment and plants</li> <li>• Implementation of interim and permanent mitigation measures</li> <li>• Waste Management plan</li> <li>• Occupational Health and Safety measures</li> <li>• Base Camp Management</li> <li>• Air and Water quality</li> <li>• Accidents of any kind</li> </ul>	<p>Maintenance records</p> <p>Accident Reports</p> <p>Mitigating actions e.g. sprinkling of water, traffic signs, safety barriers</p>
<b>Shai Osudoku and North Tongu District Assemblies</b>	<ul style="list-style-type: none"> <li>• Specific tasks assigned to various units</li> </ul>	<p>Reports and instruction to Contractor and GHA</p>
<b>Health Authorities</b>	<ul style="list-style-type: none"> <li>• Change of frequency of diseases</li> <li>• Occurrence of new diseases in the area</li> </ul>	<p>Health reports.</p>
<b>Local Communities</b>	<ul style="list-style-type: none"> <li>• Negative environmental impacts</li> <li>• Social disturbance</li> </ul>	<p>Complaints to Contractor and Supervising Engineer</p>

## **6.0 PUBLIC CONSULTATIONS**

Public consultations were undertaken at various levels with stakeholders at to elicit the perceptions of the different stakeholders with regard to the positive and negative impacts the project. The outcome of the consultation with the various stakeholders and beneficiaries of the project is summarized as follows:

### **Appreciation**

- ✓ Improved road conditions
- ✓ Improved safety for users
- ✓ Reduction in occurrence of accidents;
- ✓ Enhance landscape and status of the municipality
- ✓ Creation of employment during the construction phase of the project.

### **Concerns**

As much as stakeholders appreciate the project, they also had concerns which are listed below:

- Disruption of livelihood
- Prompt payment of adequate compensation;
- Employment opportunities for the locals should be ensured.
- Increased dust and noise pollution during the construction phase of the project;
- Non-motorized structures to enhance Safety of pedestrians and passengers;
- Appropriate provisions to control traffic congestion during construction.
- Road safety measures included in design.

During the preparation of the ESMP Report discussions were held with a number of stakeholders including GHA, EPA, Forestry department and the District Assemblies to discuss their monitoring responsibilities and institutional gaps. Overall there was broad support for the project. The stakeholders supported the proposed road development mostly to improve the traffic situation.

During the course of the ESMP implementation, GHA and Contractor will continuously consult key and important stakeholders to inform them about the implementation of the project as well the ESMP. These consultations will aim to: (i) Keep local communities updated on progress of project implementation of mitigation activities (where applicable); and (iv) Disseminate the ESMP content and its implementation procedure to them. Continuous public consultation will help to ensure that any grievances by the local community are addressed in time, and this can guarantee that the project will be supported by the local community.



In terms of public disclosure, copies of ESMP and its summary shall be shared with relevant stakeholders such as local communities, relevant government institutions and society organizations among others. The purpose will be to inform them about the project activities; negative environmental and social impacts expected from project and proposed mitigations.

## 7.0 RESPONSIBILITIES AND INSTITUTIONAL ARRANGEMENTS

The Engineer is expected to discuss and convey the contents of this management plan, recommended mitigation/interventions outlined under the impact, as well as the wishes of the affected stakeholders to the Contractor and construction workers for integration in the construction process. Stakeholders will need to be involved in the project monitoring framework through good relations between the contractor and the stakeholders and through timely information on the construction schedules, duration of construction works, potential interference with their daily activities and other issues arising. This will also help in resolving of problems related to construction and prevention of possible social conflicts associated with the project. Communication channels should always be open to ensure proper and timely responses to any complaints that may arise from the road project.

Specific responsibilities will be as follows:

### 7.1 Japan International Cooperation Agency (JICA)

JICA being the donor or funder of the project has the following responsibilities:

- To provide financial support to the project and ESMP
- To provide technical and supervisory support
- To review environmental and social impacts Report regularly

### 7.2 Engineer

**Table 13: Environmental Management responsibility of the Engineer**

PROJECT PHASE	No	ENGINEER'S RESPONSIBILITIES
<u><b>Design</b></u>	1	Design the project with the least negative environmental impact during the operational life of the road
	2	Design the project prescribing materials with the least negative environmental impact
	3	Incorporate any feasible traffic safety measures within the project design.
	4	Design environmentally friendly road drainage systems
	5	Incorporate all suitable clauses requiring the contractor to execute his work with due diligence and apply environmentally friendly methods.  Such requirements must be accompanied by the necessary methods for monitoring and accompanied by the necessary methods for monitoring and enforcement. Clauses with principle contents as minimum requirement.

<b><u>Implementation</u></b>	6	The Engineer will supervise and enforce the Contractors performance on all environmental requirements included in the Contract Documents.
	7	The engineer will monitor the overall environmental impact of the projects and recommend additional mitigation measures for implementation when deemed necessary.

### 7.3 Contractor

**Table 14: Environmental Management Responsibilities of Contractor**

PROJECT PHASE	No	CONTRACTOR'S RESPONSIBILITIES
<b><u>Mobilisation</u></b>	1	Prepare a detailed Environmental Management Plan be approved by the Engineer and GHA as stated in the contracts
	2	Ensure that the management as well as site managers and foremen are well informed about all environmental issues of the project.
	3	Ensure that all site managers and foremen trained in environmentally friendly construction methods
	5	Ensure that all equipment mobilised fulfil the environmental requirements of the contracts
	6	Properly establish, operate and rehabilitate construction camp.
	7	Obtain necessary approvals for all borrow pits
	8	Establish a waste management plan covering all types of wastes.
	9	Apply environmental requirement and construction methods.
<b><u>Project Execution</u></b>	10	Ensure occupational health and safety of all workers and visitors to the site at all times.
	11	Fulfil all environmental requirements of the Contract Documents.
	12	Inform the Engineer if any unforeseen negative environmental impact should occur.
	13	Provide safe passage around or through the work site for all kinds of traffic.
	14	Ensure that all workers at his camp live responsibly with the communities along the road corridor
	15	Responsible for providing potable water to any community



		whose water source is made unwholesome due to the project activities until the water is made wholesome again.
	16	Responsible for management of all types of waste generated from construction activities, camps, quarries and borrow pits.
<b><u>Demobilisation</u></b>	17	Ensure that all affected project areas have been properly cleaned of waste, graded and re-vegetated.

#### 7.4 Environmental and Social Officer

As part of the construction team of the contractor, an Environmental and Safety Officer (ESO) is also required. The ESO will be an employee of the Contractor appointed to monitor and review the on-site environmental and social management plan and implementation of the ESMP. The ESO shall be on site daily throughout the duration of the project construction. The ESO's responsibilities will include the following:

- Assist Contractor in ensuring that the necessary environmental authorizations and permits are obtained;
- Maintain open and direct lines of communication between the Employer, Contractor, Consultant and relevant institutions with regard to environmental matters;
- Undertake regular site inspections of all construction areas with regard to compliance with the ESMP.
- Monitor and verify adherence to the ESMP at all times and verifying that environmental impacts are kept to a minimum;
- Take appropriate action if the specifications are not followed;
- Assist the Contractor in finding environmentally responsible solutions to problems;
- Undertake and monitor environmental awareness training for all new personnel coming onto site;
- Ensure labour protection equipments are of good quality and are available on site at all the times;
- Advise on the removal of person(s) and/or equipment not complying with the specifications;
- Recommend the issuing of fines for transgressions of site rules and penalties for contraventions of the ESMP;
- Implement works permit system and ensure the permit conditions for work are followed strictly;
- Keep detailed records of all site activities that may pertain to the environment.
- Undertake a continual review of the ESMP and recommending additions; and
- Compile a final audit report regarding the ESMP and its implementation during the construction period, after completion of the contract and submitting this report to the Employer.

## **7.5 EPA**

The EPA is responsible for coordinating environmental issues in Ghana. The Agency is expected to issue the necessary environmental permits and also to ensure that monitoring and reporting requirements (as required by the ESMP with EPA standards and guidelines) are met.

EPA has to enforce any actions that may be needed to ensure that environmental quality standards are not breached and that permit requirements are maintained.

## **7.6 GHA/Client**

The overall implementation, project supervision and monitoring falls under the purview of the Environmental Monitoring Unit of the GHA. It will be in charge of overseeing the implementation of the ESMP. They also have to issue instructions and guidelines for the additional mitigation measures to be included during project execution. Additionally, they will also liaise with the local health, road/ traffic and educational Authorities to plan awareness raising campaigns.

## **7.7 Shai Osudoku and North Tongu District Assemblies**

The Shai Osudoku and North Tongu district assemblies can be seen as the general administrator during the construction and operational phases of the project. The relevant departmental officers in the Municipal Assembly would be called upon where necessary during the project construction and operational phases to provide the necessary permits and advisory services to the project implementers. Some of the areas where they will be required include:

- Approving locations for establishing work camps;
- Involvement in relocation of project affected persons along the road;
- Liaising with the GHA in the project area to assist in the sensitization campaigns for HIV/AIDS and Road Safety Sensitization;
- Identifying locations for disposal of construction debris;
- Issuing permits or relevant documentation for health and safety monitoring in accordance with local health and safety legislation.

## **7.8 Water Resource Commission**

The Water Resource Commission is responsible for management of water resources in Ghana. The Commission is expected to issue the necessary water permits for piling and cofferdams and also to ensure that monitoring and reporting requirements by the permitting conditions

## **7.9 The General Public**

The general public has no specific tasks in the ESMP, but their role is however important. The public must express their concerns of the projects not only in the preliminary designs phase but also whenever they are aware of previously unforeseen impacts or when impacts take a different

order of magnitude than expected. The public have an unwritten obligation to inform the Engineer about such developments as early as possible. The public is also the target of awareness raising campaigns to mitigate the negative impacts of the project.



8.0 SUMMARY OF ESMP

The table below summarizes the costs of mitigation measures as well as the monitoring methods and periods and finally the parties responsible for monitoring.

Table 15: Environmental and Social Management Plan

IMPACT	PROPOSED MITIGATION	RESPONSIBLE PARTY	TARGETS TO ACHIEVE	MONITORING METHOD	COSTS	MONITORING PERIOD	MONITORING INDICATORS
NEGATIVE IMPACTS- CONSTRUCTIONAL PHASE							
Water Quality	Preventing contamination of surface water bodies and ground water	Contractor (ESO)  Engineer	Compliance with drinking water standards	Sampling of physico-chemical parameters and microbiological parameters  *EPA would also ensure compliance	For Contractor, no separate cost item for clauses in contract documents.	Water quality monitoring will be carried every three months from commencement of earthworks	Water quality trends  Complaints from locals

<b>Air Quality</b>	<p>Periodic watering of exposed surfaces. Enforcing lower speed limits within the work zone</p> <p>Cover all trucks hauling materials</p> <p>Equipment and vehicles used are in good condition to ensure minimal emissions.</p>	Contractor (ESO)	<p>Minimal dust levels during construction</p> <p>Low vehicular emissions pollution</p> <p>Compliance with Air Quality Standards</p>	<p>Visual observation of construction related dust levels and exhaust fumes from construction machineries.</p> <p>Regular monitoring of PM<sub>10</sub>, TSP, CO<sub>x</sub>, NO<sub>x</sub> SO<sub>x</sub>,</p> <p>*EPA would also ensure compliance</p>	<p>For Contractor, No separate cost item for clauses in contract documents</p>	<p>It will be carried every three months, from initiation to completion in active construction areas</p>	<p>Air quality trends</p> <p>Complaints from locals</p>
<b>Soil Erosion</b>	<p>Plan and execute earth works with due diligence to prevent soil erosion</p>	Contractor (ESO)	<p>To assess the effectiveness of environmental protection measures aimed to:</p>	<p>Erosion effects will be monitored by:</p> <p>Visual observation of landform and water turbidity</p>	<p>No separate cost item for clauses in contract documents.</p>	<p>Observation will be ongoing and reported where required</p> <p>TSS will be</p>	<p>Water quality</p> <p>State of potential areas of soil erosion.</p>

			<p>Minimize erosion; Maximize sediment retention in surface runoff through sediment traps</p> <p>Minimize suspended solid loads downstream of disturbed areas</p>	<p>Identification of areas of potential soil instability, soil erosion, and standing water.</p> <p>Reports on potential or existing problem areas.</p>		measured regularly as part of the water quality monitoring program.	
<b>Land Acquisition and Relocation</b>	<p>Proper and adequate compensation promptly paid to the land and property owners.</p> <p>Payment should take place</p>	<p>GHA</p> <p>Shai Osudoku and North Tongu District Assemblies</p>	<p>Equitable and timely property compensation</p> <p>Resolution of grievances to prevent escalation into conflict</p>	<p>Continuous review of land acquisition/compensation program</p> <p>Continuous review of grievance register to identify outstanding issues not resolved</p>	<p>An amount is estimated for the compensation based on Consultant's Property Impact assessment.</p>	<p>Quarterly review during pre-construction, extending into the construction stage as required</p>	<p>Grievances from PAPs</p>



	before structures are taken over by the project.		Avoidance of unnecessary project delays				
<b>Noise and Vibration</b>	Maintain construction equipment regularly to control of noise.  Plan and execute the works so that it does not become a nuisance to the general public where possible.	Contractor (ESO)	To ensure that adopted noise controls and management systems are effective.  To ensure that noise levels do not exceed the applicable standards	The collection of representative noise measurements will be made during all working shifts on the day of sampling.  The grievance register will be monitored for reports of human irritation.  *EPA would also ensure compliance	For Contractor, No separate cost item for clauses in contract documents.	Regular measuring during the construction stage – from initiation to completion in active construction areas	Complaints received by local residents
<b>Construction Camps</b>	Ensure that the construction camps are carefully sited and arranged to minimize their impact on the environment	Contractor	Minimal disruption to residents, physical and biological environment	Periodic site inspections to be carried out by the contractor that site camps are kept clean and within the allocated area for siting.	For Contractor, No separate cost item for clauses in contract documents.	Throughout the Construction period	Inspection reports of camp sites

38

Community Outreaches	prevent and to combat diseases.	Quarterly consultation with municipal health service.		Throughout the construction period for safety	recorded accidents
Post Traffic Signs and warnings.	To ensure that the opportunity of disease transfer between the non-local workforce and local residents is kept to a minimum.	Compilation of work injury statistics and monitoring to enable appropriate action to be taken			Complaints on health safety aspects related to the road construction activities.
Implement Speed limits at construction site					
Health & Safety Plan	Avoid any deterioration in public health and environmental sanitation as a result of the project.	*EPA would also ensure compliance			
	To avoid accidents that occur during construction				



			To ensure that workers are protected from work accidents/ occupational hazards		Monitoring reports/complaints from residents	Cost of USD to be included in contract documents	Throughout the construction and operation phases	Number of complaints from residents	
<b>Public Utilities</b>	Consult utility providers to plan and realign displaced utility services	Contractor Engineer Utility Providers	Avoid disruption to provision of utility services						
<b>NEGATIVE IMPACTS- OPERATIONAL PHASE</b>									
<b>IMPACT</b>	<b>PROPOSED MITIGATION</b>	<b>RESPONSIBLE PARTY</b>	<b>TARGETS TO ACHIEVE</b>	<b>MONITORING METHOD</b>	<b>COSTS</b>	<b>MONITORING PERIOD</b>	<b>MONITORING INDICATOR</b>		
<b>Land Use Changes</b>	DAs should enforce land use zoning regulations in the municipality.	Planning unit (Shai Osudoku and North Tongu District Assemblies)	To reduce the emergence of inappropriate land uses	Regular inspections of project corridors.	Cost for the Assemblies	Regular monitoring throughout operational period	Land use trends along the project corridors,		
<b>Health, Safety and Security</b>	Ensure improvement and protection of signage,	GHA Health Services (Shai Osudoku)	Effective information and signage to enhance safe	Compilation of statistics on numbers of accidents	Cost included in contract.	Regular Monitoring throughout operational	Complaints on health safety and road accidents		

	guard rails and other features that contribute to road safety Strict monitoring compliance with traffic use and speed limits  Enhanced Information and awareness of HIV/AIDS	and North Tongu District Assemblies)	movement and use of the road To avoid traffic accidents.  Avoid the spread of disease between the non-local work force and local residents	Consultation with municipal health service.		period	
--	---	--------------------------------------	---	---	--	--------	--

## **9.0 IMPLEMENTATION SCHEDULE AND REPORTING**

GHA is the Executing Agency for the New Bridge project whereas the Ministry of Roads and Highways will provide overall policy direction to the GHA.

The GHA will prepare progress reports on a quarterly basis which will highlight the progress towards meeting the project's targets as will be reflected in the project result based logical framework and the progress in implementation of the ESMP. Apart from reports, monitoring and evaluation will also be undertaken through supervision visits. Quarterly supervision visits and review meetings by the Government and GHA will be essential to track implementation progress, challenges and strategically plan the way forward.



## **10.0 CONCLUSIONS**

The findings from the Environmental and Social Impact Assessment show that although the proposed New Bridge project is expected to have a number of negative impacts most of these are anticipated to occur during the construction phases and are mitigated in the overall road designs.

The ESMP provides a set of guidelines for implementing and incorporating environmental management practices to minimize adverse environmental impacts associated with the construction of the bridge and approach roads. Its aim is to establish environmental management standard guidelines for all parties involved in undertaking their various tasks and responsibilities for the project.

The ESMP was also prepared taking into consideration stakeholder's desires and interests and be reviewed continuously for the benefit of acceptability by stakeholders.