



Government of Nepal

National Reconstruction Authority

April 26, 2019

Present Status of Reconstruction

Presented by :

Mr. Dibya Raj Pokhrel

Section Chief

Development Cooperation Coordination Section

Scope of Presentation

- a. Private Housing Reconstruction, Grievance Hearing and Appeal
- b. Settlement Relocation, Integrated settlement and Beneficiaries of Vulnerable group
- c. Reconstruction of
 - a. Educational Institutions
 - b. Health Facilities
 - c. Buildings of Government offices and Security agencies
 - d. Archeological and Cultural Heritages and Traditional settlements
 - e. Strategic Roads and Drinking Water Facilities
- d. Financial Arrangement
- e. Future Outlook

Private Housing Reconstruction, Grievance Hearing and Appeal

SN	Details		April 22, 2019	Percentage
1	Total beneficiaries		824,958	
2	Grant Agreement		763,450	93
3	First Tranche Payment		757,259	99
4	Number of houses whose reconstruction has started		613,119	80
5	Second tranche	Demand	579,556	76
		Verification	576,254	75
		Payment	568,161	74
6	Third tranche	Demand	423,681	55
		Verification	420,701	55
		Payment	407,992	53
7	Number of Reconstruction Completed Houses		382,277	50
ζ	Retrofitting	Beneficiaries	64,552	
		Agreement	20,253	31
		First tranche Payment	19,321	95

Private Housing Reconstruction, Grievance Hearing and Appeal

SN	Details	Number
1	Total grievances filed	4,37,662
2	Resurveyed houses	1,29,410
3	Grievances reviewed through Information System	4,34,913
4	Beneficiaries added from the review	1,32,736 (88,367 reconstruction and 44,369 Retrofitting)
5	Number of people who have taken service from NRA's toll free number	25,000
6	Appeal letters received for filing appeals at the Appellate Committee	5068
7	Appeals filed after investigation	1980
8	Orders to examine evidences	1245
9	Cases of summoning applicants	128
10	Other orders	106
11	Number of judgments	285 (265 cases rejected, 3 enlisted as beneficiary by overriding decision of executive committee, 4 cases on hold and 13 non-beneficiary)

Beneficiaries of Location Resettlement, Integrated Settlement and Vulnerable Groups

SN	Details	Number
1	Feasibility Studied for vulnerable Settlements	1039
2	Safe settlements (Nothing needs to be done)	463
3	Vulnerable settlements that can be made safe	356
4	Vulnerable settlements	272
5	Number of beneficiaries in Vulnerable settlements	4702
6	Number of beneficiaries who have taken grant for plot purchase and purchased their plots	1848
7	Number of beneficiaries who have been provided land plots for safe settlements	628
8	Number of beneficiaries remaining to be provided safe plots	2226

Beneficiaries of Location Resettlement, Integrated Settlement and Vulnerable Groups

SN	Details	Progress Number
1	Total beneficiaries in vulnerable group	18000
2	Total beneficiaries who have received additional grant	2000
3	Beneficiaries remaining to receive additional grant	16000

Beneficiaries of Location Resettlement, Integrated Settlement and Vulnerable Groups

SN	Details	Progress Number
1	Proposals received for integrated settlement reconstruction	37
2	Integrated settlements whose plans have been approved	29
3	Reconstruction completed integrated settlements	2

The epicenter Barpak after Reconstruction



गौ अन्नपूर्ण पोस्ट

Reconstruction of Educational Institutions

Details	To be Reconstructed	Reconstruction Completed		Reconstruction Ongoing		Reconstruction yet to Start	
		Number	Percentage	Number	Percentage	Number	Percentage
School Buildings	7553	4476	59	1772	23	1305	17
School Classrooms	49681	21580	44	14550	29	13551	27
University and college Buildings	30	2	7	21	70	7	23



Reconstruction of Health Facilities

Details	To be Reconstructed	Reconstruction Complete		Reconstruction Ongoing		Reconstruction yet to Start	
		Number	Percentage	Number	Percentage	Number	Percentage
Health Institutions	1197	643	54	145	12	409	34
Fully Damaged	544	312	58	51	9	181	33
Partially Damaged	653	331	51	94	14	228	35

Reconstruction of Government Buildings and Buildings of Security Agencies

Project	To be Reconstructed	Reconstruction Complete		Reconstruction Ongoing		Reconstruction yet to Start	
		Number	Percentage	Number	Percentage	Number	Percentage
Government Buildings	415	262	63	145	35	8	2
Fully Damaged	162	30	19	126	68	6	4
Partially Damaged	253	232	92	19	7	2	1
Buildings of Security Agencies	383	126	32	88	23	178	44
Nepal Army	204	57	27	13	5	142	68
Nepal Police	139	36	26	68	49	35	25
Armed Police	31	25	81	6	19	-	-
National Investigation Department	9	8	89	1	11	-	-

Army Headquarter after Reconstruction



Reconstruction of Archeological and Cultural Heritage

Details	To be Reconst ruction	Reconstructio n Completed		Reconstruction Ongoing		Reconstruction yet to Begin	
		Number	Percentage	Number	Percentage	Number	Percentage
Severely affected 14 districts	753	221	29	221	29	311	41
To be reconstructed out of 845 in the less earthquake affected 17 districts	425	-	-	-	-	425	

Reconstruction of Archeological and Cultural Heritage

SN	Details of World Heritage Sites	Number of Damaged Heritages	Number of Completed Reconstructions	Undergoing Reconstruction
1	Patan Durbar Square	30	12	8
2	Bhaktapur Durbar Square	21	4	17
3	Changunarayan	8	5	3
4	Hanumandhoka Durbar Square	29	16	6
5	Swayambhu	18	15	3
6	Pashupati Area	66	18	11
7	Bauddhanath	1	1	0

Reconstruction of Archeological and Cultural Heritage

SN	Details	Number
1	Number of damaged monasteries	1320
2	Number of monasteries to be conserved	402
3	Number of monasteries to be rennovated	895
4	Monasteries older than 100 years	250
5	Number of monasteries having area more than two thousand square feet	24
6	Number of monasteries to be reconstructed by local governments and monasteries management committee	621



Ministry of Culture, Government of Nepal
Agarchohen, Hanumandhoka,
Shree Temple &
the Associated Buildings
JICA

श्री शंकराचार्य मठ
संस्थापक अध्यक्ष
श्री १०८०



Reconstruction of Strategic Roads and Drinking Water Facilities

Project	To be Reconstructed	Reconstruction Complete		Reconstruction Ongoing		Reconstruction Yet to Start	
		Number	Percentage	Number	Percentage	Number	Percentage
Rural road	83	4	4	38	46	42	50
	1051 km	28 km	3	707 km	67	316 km	30
Strategic road	3	-	-	3	100	-	-
	100 km	17 km	17	83 km	83	-	-
Drinking Water Facility	3212	791	25	670	21	1751	55



Financial Management

- PDNA assessed Total requirement : NRs 938 billion .
- Amount pledged during ICNR – NRs 410 billion (Out of that Rs 67 billion was spent in rescue and relief and only Rs 343 billion was the real commitment for reconstruction.)
- Agreement amount – Rs 262 billion
- Mid-term evaluation of five year reconstruction and rehabilitation plan and draft ready of financial management plan and it is in the process of approval.
- Finance ministry and NRA to strive for additional support with donor agencies on the basis of revised financial management plan.

Financial Management

Reconstruction Expenditure

SN	Details	Progress
1	Total Expenditure till FY 2074/75	Rs 186 billion (Nepal Government – Rs 119 billion and Donor Agencies – Rs 67 billion)
2	Proposed budget for FY 2075/76	Rs 151 billion
3	Expenditure of FY 2075/76	Rs 56 billion 483 million 495 thousand

Future Outlook

- Through handover of knowledge, skills and experience in different level of governments as per the constitutional and legal provisions on disaster management.
- Sharing of Institutional memory by Establishing International Standard Museum and Research center on earthquake.
- Dissemination of existing Information System at NRA to province and local levels.
- Disaster risk mapping in each local level and use of it to make a basis for local level land utilization plan and Building code preparation.
- supporting earthquake effected municipalities to implement National building code.
- Making special coordination and collaboration with National Disaster Risk Management Authority proposed at the federal level.

Future Outlook

- Preparation of Master plan for Disaster resilience Integrated Town Development
- Model development on socio economic recovery of the earthquake affected communities.
- Construction of Earthquake Memorial Parks in Gorkha and Sindhupalchowk.

Thank You