

REPUBLIC OF THE PHILIPPINES DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS MANILA, PHILIPPINES

DAVAO CITY BYPASS CONSTRUCTION PROJECT (DCBCP)

Package I-1

JICA L/A No. PH-P261 & JICA L/A No. PH-P273

ENVIRONMENTAL AND RESETTLEMENT MONITORING REPORT No. 12

(01 OCTOBER 2023 - 31 DECEMBER 2023)

January 2024

Joint Venture of:

In Association with: PHILKOEI INTERNATIONAL, INC.





Nippon Engineering Consultants Co., Ltd

Environmental and Resettlement Monitoring Report (October 2023 – December 2023)

Table of Contents

Exe	ecutive	Summary	4				
1	General Background						
	1.1	Project Background and Objectives	6				
	1.2	Project Profile	6				
	1.3	Activities Undertaken for the Monitoring Period	7				
2	Enviro	onmental Monitoring	8				
	2.1	Air Quality	9				
	2.2	Water Quality (Surface Water)	11				
	2.3	Water Quality (Groundwater)	15				
	2.4	Waste	16				
	2.5	Noise	17				
	2.6	Ground Subsidence	19				
	2.7	Natural Environment	19				
	2.8	Social Environment	20				
	2.9	Health and Safety	21				
	2.10	Emergency Risk	22				
3	Monit	oring RAP Implementation	23				
	3.1	Status of Handing Over of Land to Contractor	24				
	3.2	Status of Recorded Grievances	24				
4	Plann	ed Activities for the Next Monitoring Period	25				

Annexes

Annex	1	Atta	chme	ent I-	-20	and	I-2	1 of	Loa	an Agreement	
	-	-		c		~					

- Annex 2 Results of Water Quality Monitoring
- Annex 3 Results of Ambient Air Quality and Noise Monitoring

List of Tables

List of Figures

Figure 1	Project Location Map7
Figure 2	Location of sampling station at beginning point of Package I-1 (Elenita Heights)
Figure 3	Location of sampling station at ending point of Package I-1 (Brgy. Waan) 10
Figure 4	Location of surface water quality sampling stations Package I-1 14
Figure 5	Measurement points for groundwater level and groundwater volume (DED) 15

Abbreviations

BOD CMR DCBCP DENR DOLE DO	biological oxygen demand Compliance Monitoring Report Davao City Bypass Construction Project Department of Environment and Natural Resources Department of Labor and Employment dissolved oxygen
DPWH	Department of Public Works and Highways
ECC	Environmental Compliance Certificate
EIA	Environmental Impact Assessment
EMB	Environmental Management Bureau
EMP	Environmental Management Plan
EMoP	Environmental Monitoring Plan
GRM	Grievance Redress Mechanism
IEC	Information, Education, and Communication
LGU	Local Government Unit
NK	Nippon Koei
PAP	Project Affected Person
RAP	Right of Way Action Plan
RROW	Road Right of Way
SDP	Social Development Plan
SMR	Self-Monitoring Report
SUTJV	Shimizu-Ulticon-Takenaka JV
TSS	total suspended solids
TSP	total suspended particulate

Executive Summary

This is the twelfth quarterly Environmental and Resettlement Monitoring Report (ERMR) for the Davao City Bypass Construction Project (DCBCP) Package I-1, covering the monitoring period 01 October 2023 to 31 December 2023.

During this monitoring period, construction activities include construction of roads and drainage structures, bridge, tunnel, tunnel facilities and buildings, and the combined field office and laboratory for the Engineer. The Contractor's Environmental Section for DCBCP Package I-1 are implementing the requirements of the Environmental Compliance Certificate (ECC), the project's Environmental Management Plan (EMP) and Environmental Monitoring Plan (EMOP). Regular environmental monitoring activities were conducted for ambient air quality, water quality, and noise levels. In summary, no exceedances were recorded for ambient air quality, while exceedance is recorded for water quality, specifically for dissolved oxygen (DO), biological oxygen demand (BOD), and total suspended solids (TSS). Ambient noise levels during morning and daytime were also exceeded at Waan National High School.

Regular environmental site inspection and audit were conducted by the implementing office facilitated by the Engineer, Nippon Koei Joint Venture (NK-JV) during this monitoring period to ensure the environmental compliance of the DCBCP Package I-1. The site inspections and audit include monitoring implementation of the Contractor's activities for the project's social development program (SDP), information, education, and communication (IEC) campaigns, and tree-cutting related requirements. Non-compliances are monitored and corrective actions identified, as applicable, including implementation of mitigation measures.

Key project compliances for environmental and social safeguards for this quarter include the following:

- Submission of Self-Monitoring Report (SMR) covering 3rd Quarter 2023
- Drafting of SMR for 4th Quarter 2023 and Compliance Monitoring Report (CMR) covering 3rd and 4th Quarter 2023
- Monitoring implementation of IEC program
- Monitoring implementation of Social Development Program (SDP)
- Implementation of mitigation measures in compliance with environmental laws relevant to the project, including Republic Act (RA) 9003 (Solid Waste Management System), RA 6969 (Toxic Substances and Hazardous and Nuclear Wastes Control Act), RA 8749 (Philippine Clean Air Act of 1999), RA 9275 (Philippine Clean Water Act of 2004)
- Coordination with Department of Environment and Natural Resources -Environmental Management Bureau (DENR-EMB) for revision of memorandum of agreement (MOA) for the Creation of Multipartite Monitoring Team (MMT)
- Facilitate acquisition of road right-of-way (RROW)

This report provides the status of each monitoring item in the project's Environmental Monitoring Plan (EMoP) and serves as the quarterly internal monitoring report for Resettlement Action Plan (RAP) implementation. Environmental and social safeguards monitoring activities conducted for this period are summarized in the table below.

No.	Monitoring Item	Monitoring Activity
1	Air quality	Quarterly air quality tests for TSP, NO2, SO2, CO at 2 locations
2	Water quality (Surface water)	Quarterly surface water quality tests for pH, DO, Oil & Grease, BOD,
		TSS at 9 locations
3	Water quality (Groundwater)	Measurement of groundwater volume at exisitng water tank, and
		water level at tunnel top observation well
4	Waste	Check records of amount and type of waste, and disposal method
5	Noise	Quarterly noise quality test for ambient and road side noise at 2
		locations during morning, daytime, evening, and night time
6	Ground subsidence	Daily measurement of volume of groundwater seepage at tunnel
		section
7		Daily visual check of condition of vegetation
	fauna	
8	Natural environment - Aquatic flora and	Quarterly surface water quality tests for pH, DO, Oil & Grease, BOD,
	fauna	TSS at 9 locations
	Social environment - Land use	Check site condition for trees cut
10	Social environment - Water use	Monitoring of complaints from downstream area and groundwater
		users
11	Social environment - Existing social	Monitoring of complaints from surrounding communities
	infrastructure and service	
	Health and safety - Infectious disease	Check records of awareness activities on infectious disease
	Health and safety - Occupational health	Check record of accidents in the construction site
14	Health and safety - Community health and	Record of traffic accidents in the surrounding communities
	saftey	
	Emergency risk - Flood	Condition of flood
	Emergency risk - Fire	Condition of fire
	Involuntary Resettlement*	Check relocation and payment records
	Vulnerable Groups*	
	Livelihood and Local Economy*	
	Misdistribution of Benefit and Damage	Monitoring of complaints
21	Local Conflict of Interest	

1 General Background

1.1 Project Background and Objectives

The Davao City Bypass Construction Project (DCBCP) involves the construction of a 4-lane, 45.5 km highway in the City of Davao, province of Davao del Sur. The DCBCP is composed of the following components:

				Ur	nit: km.
Component	Package I-2	Package I-1	Package I-3	Package II	Total
Road Section	11.9	7.9	5.5	13.2	38.5
Bridge Section	0.9	0.5	0.1	2.7	4.2
Tunnel Section	-	2.3	0.5	-	2.8
Total	12.8	10.7	6.1	15.9	45.5

The objectives of the project are:

- To divert the traffic to the Bypass, instead of passing through the Urban Center, relieving chronic traffic congestion;
- To expand urban areas towards the inland areas guided by the new road network of the Bypass;
- To support economic activities, particularly for manufacturing and agri-business industries, by providing easier transport access to seaports and airports

1.2 Project Profile

DCBCP Package I-1 is a 10.7 km dual carriageway road which begins at Mintal Road Intersection at Sta. 12+800 and ends at Mandug Road Intersection at Sta. 23+500 (See Figure 1 below).

Package I-1 is composed of roads, bridges and tunnel sub-sections. There are three (3) river bridges for a total 0.5 km length, two (2) overpasses, two (2) underpasses and two tunnels (2 lanes x 2) of 2.3 km long. (See summary of project general information/contract data below)

Contract Data					
Project Component	Tunnel, Road, Bridges, Underpasses, Overpasses, Waterways and Road Crossings				
Province / Region	Davao Del Sur / Region XI				
Funding Source	GOP, JICA Loan No. PH-P261 & PH-P273				
Contractor	Shimizu-Ulticon-Takenaka Joint Venture				
Consultant	NK, KEI and NE in association with PKII				
Contract Amount:	PhP 13,230,000,000.00				
Effectivity of Contract	21 December 2020				
Original Contract Duration	37 months (1,110 Calendar Days)				
Contract Time Extension No. 1	314 CD (Approved 18 Aug. 2022)				
Contract Time Extension No. 2	24 CD (Approved 23 Sep. 2022)				
Contract Time Extension No. 3	97 CD (Approved 26 Apr. 2023)				
Revised Contract Duration	51.50 months (1,545 Calendar Days)				
Original Expiry Date	04 January 2024				
Revised Expiry Date	14 March 2025				




Figure 1 Project Location Map

1.3 Activities Undertaken for the Monitoring Period

No.	Activity
1	Preparation of As-Staked Plans
2	Acquisition of Road Right-of-Way (RROW)
3	Construction of roads and drainage structures
4	Bridge construction
5	Tunnel civil works
6	Construction of buildings and tunnel facilities
7	Construction of combined field office and laboratory for the Engineer

Monitoring for environmental and social considerations is conducted in accordance with the project's Environmental Management Plan (EMP) and Environmental Monitoring Plan (EMoP). The primary purpose of this monitoring is to ensure the judicious implementation of sound environmental management within the project and its areas of operation.

Implementation of the EMoP started during the pre-construction phase and is continued during the construction period and operation phase. For 4th quarter 2023, the following monitoring items indicated in the prescribed monitoring forms¹ (See Annex 1) were covered for DCBCP Package I-1.

1	Air Quality	Quarterly monitoring of TSP, SO ₂ , NO ₂ , CO ₂ at beginning and end of
		Package I-1
2	Surface Water Quality	Quarterly monitoring of pH, DO, Oil and Grease, BOD, TSS at Davao River (3 stations), Matina River (4 stations), and Tunnel Section (2 stations)
3	Surface Water Quality	Quarterly monitoring of pH, DO, Oil and Grease, BOD, TSS at downstream areas of construction yards and workers camps (North and South Yard)
4	Groundwater Quality	Monitor groundwater level at existing well (OTBH-4)
5	Groundwater Quality	Monitor groundwater volume discharged at the existing water tank at Sta. 20+350
6	Waste	Monitor records of amount and type of waste and disposal method at cut sections of the alignment, tunnel section, tree cutting areas, and workers camps
7	Ambient and roadside noise	Quarterly monitoring of ambient and roadside noise during morning, daytime, evening and night time at beginning and end of Package I-1
8	Terrestrial flora and fauna	Daily visual check of vegetation condition
9	Aquatic flora and fauna	Quarterly monitoring of pH, DO, Oil and Grease, BOD, TSS at Davao River (3 stations), Matina River (4 stations), and Tunnel Section (2 stations)
10	Land Use	Check site conditions of areas with tree cutting activities
11	Water Use	Check records of complaints from downstream area or from groundwater users
12	Social Infrastructure and Service	Check records of complaints from surrounding communities
13	Infectious Disease	Check records of project activities for raising awareness of infectious diseases
14	Occupational Health	Check records of accidents in the construction site
15	Community Health and Safety	Check records of traffic accidents in the surrounding communities
16	Flood	Check site conditions at left and right bank of Davao River for flood condition
17	Fire	Check site conditions at camps and construction sites

Tables 1 to 10 below summarize the results of environmental monitoring activities for this period using prescribed monitoring forms.

¹ Attachment I-20 and I-21 of Loan Agreement No. PH-P273

2.1 Air Quality

Table 1. Results of Air Quality Monitoring during Construction Stage, 4th Quarter 2023

Monitoring Item	Unit	Measured Value (Mean) Along road/ residential area	Baseline Value (Mean) Along road/residential area	Country's Standard	Referred International Standards (Japanese Standard)	Remarks (Measurement Point, Frequency, Method, etc.)
TSP	µg/Ncm	S1: 208 / 77 S2: 243 / 226	216.4 / 69.9 S1: 3.2 / 8.18 S2: 349.1 / 78.62	300 (1hr) / 230 (24hr)	SPM (0.1mg/m ³)	Measurement Point <package i-1=""> • Beginning point of Package I-1 (S1, Elenita</package>
SO2	µg/Ncm	S1: 10 / 2.68 S2: 10 / 2.90	4.0 / 1.3 S1: 19.4 / 4.85 S2: 22.2 / 5.75	340 (1hr) / 180 (24hr)	0.04ppm	Heights)Ending point of Package I-1 (S2, Waan NHS)
NO2	µg/Ncm	S1: <2 / <0.07 S2: <2 / 0.09	6.6 / 1.0 S1: 11 / 0.85 S2: 9 / 1.03	260 (1hr) / 150 (24hr)	0.04-0.06ppm	Frequency • Quarterly
СО	ppm	S1: <1 / <1 S2: <1 / <1	<1.0/1.0 S1: 1 / 1 S2: 2 / 1	30 (Every 8 hours) / 9 (24hr)	10ppm	Method • TSP: Gravimetric Method • SO2: Pararosaniline Method • NO2: Griess-Saltzman Reaction • CO: Direct Reading (Gas Analyzer)

The baseline air quality data were taken in 2014. Much of the area has since undergone different stages of development before the start of the project. These sampling locations were also found to be too far from the final road alignment. New test locations closer to the project alignment were thus established to better monitor the effects of the project on air quality. The figures below show the locations of the quarterly ambient air quality sampling stations relative to the final road alignment.



Figure 2 Location of sampling station at beginning point of Package I-1 (Elenita Heights)




Figure 3 Location of sampling station at ending point of Package I-1 (Brgy. Waan)

No exceedances were recorded for any of the parameters monitored for this period. The results of the ambient air and noise quality sampling are presented in Annex 3 of the report.

2.2 Water Quality (Surface Water)

Table 2. Results of Surface Water Qua	ality Monitoring during	Construction Stage	4th Quarter 2023
Table 2. Results of Surface Water Qua	anty morntoring during	j construction stage,	4111 Quarter 2023

Monitoring Item	Unit	Measured Value (Mean)	Baseline Value (Mean)	Country's Standard	Referred International Standards (Japanese Standard, B category river)	Remarks (Measurement Point, Frequency, Method, etc.)
рН	-	S1: 8.23 S2: 8.40 S3: 8.24 S4: 7.97 S5: 7.89 S6: 7.48 S7: 8.26 S8: 7.95 S9: 8.48	7.8 S1: 8.27 S2: 8.29 S3: 8.37 S4: 8.28 S5: 8.09 S6: 7.97 S7: 8.18 S8: 8.17 S9: 8.13	6.5-8.5	6.5-8.5	 Measurement Point <package i-1=""></package> [Davao River] 1 location at 100 m upstream from the proposed bridge location (S1) 2 locations at 100 m downstream from the proposed bridge location (S2, S3) [Matina River-1] 1 location at 100 m upstream from the proposed bridge location (S4) 1 location at 100 m downstream from the proposed bridge location (S4)
DO	mg/l	S1: 4.6 S2: 5.2 S3: 4.6 S4: 6.4 S5: 5.8 S6: 2.1 S7: 4.0 S8: 7.7 S9: 8.0	7.4 S1: 7.3 S2: 7.4 S3: 7.3 S4: 7.2 S5: 6.9 S6: 6.0 S7: 5.7 S8: 6.2 S9: 7.7	5.0	5	 proposed bridge location (S5) [Matina River-2] 1 location at 100 m upstream from the proposed bridge location (S6) 1 location at 100 m downstream from the proposed bridge location (S7) [Tunnel Construction Stage] 1 point at upstream of tunnel section, Sta. 18+900 (S8) 1 point at Station 22+200 (S9) Frequency Quarterly Site measurement in accordance with the methodologies described in DAO 34-1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume 1

(cont.)	Table 2
---------	---------

Monitoring Item	Unit	Measured Value (Mean)	Baseline Value (Mean)	Country's Standard	Referred International Standards (Japanese Standard, B category river)	Remarks (Measurement Point, Frequency, Method, etc.)
Oil and Grease	-	S1: <0.5	- S1: <0.5 S2: 2.6 S3: 7.2 S4: 0.86 S5: 1.1 S6: 3.4 S7: 2.5 S8: 0.7 S9: 0.5	2.0	-	 Measurement Point <package i-1=""></package> [Davao River] 1 location at 100 m upstream from the proposed bridge location (S1) 2 locations at 100 m downstream from the proposed bridge location (S2, S3) [Matina River-1] 1 location at 100 m upstream from the proposed bridge location (S4) 1 location at 100 m downstream from the proposed bridge location (S4)
BOD	mg/l	S1: 7.6 S2: 4.4 S3: 1.8 S4: 7.8 S5: 9.2 S6: 10.7 S7: 3.4 S8: 7.1 S9: 4.9	2.0 \$1: 5.5 \$2: 2.8 \$3: 5.9 \$4: 1.8 \$5: 2.0 \$6: 12.3 \$7: 7.7 \$8: 8.7 \$9: 3.2	7.0	3	 proposed bridge location (S5) [Matina River-2] 1 location at 100 m upstream from the proposed bridge location (S6) 1 location at 100 m downstream from the proposed bridge location (S7) [Tunnel Construction Stage] 1 point at upstream of tunnel section, Sta. 18+900 (S8) 1 point at Station 22+200 (S9) Frequency Quarterly Method Site measurement in accordance with the methodologies described in DAO 34-1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume 1

(cont.)	Table 2
---------	---------

Monitoring Item	Unit	Measured Value (Mean)	Baseline Value (Mean)	Country's Standard	Referred International Standards (Japanese Standard, B category river)	Remarks (Measurement Point, Frequency, Method, etc.)
TSS	mg/l	S1: 1,004 S2: 952 S3: 902 S4: 8.0 S5: 32.0 S6: 14.0 S7: 12.0 S8: 62.0 S9: <3	22.5 S1: 61 S2: 168 S3: 645 S4: 3 S5: 3 S6: <3	Not more than 30g/l increase	SS 25	 Measurement Point <package i-1=""></package> [Davao River] 1 location at 100 m upstream from the proposed bridge location (S1) 2 locations at 100 m downstream from the proposed bridge location (S2, S3) [Matina River-1] 1 location at 100 m upstream from the proposed bridge location (S4) 1 location at 100 m downstream from the proposed bridge location (S5) [Matina River-2] 1 location at 100 m upstream from the proposed bridge location (S6) 1 location at 100 m downstream from the proposed bridge location (S6) 1 location at 100 m downstream from the proposed bridge location (S6) 1 location at 100 m downstream from the proposed bridge location (S7) [Tunnel Construction Stage] 1 point at upstream of tunnel section, Sta. 18+900 (S8) 1 point at Station 22+200 (S9) Frequency Quarterly Method Site measurement in accordance with the methodologies described in DAO 34-1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume 1

The original locations of the water quality sampling given in the EIS (2014) were plotted and found to be too far from the final project alignment. The sampling locations were thus moved closer to the road alignment to make the tests results more indicative of the actual effects the project will have on the ecosystem of Matina and Davao rivers.

Origin	nal	Updated		
Location Coordinates		Location	Coordinates	
W3 - Matina River	7°06'21.7"N	MATINA 1 (US)	7°7'25.26"N	
Brgy. Langub	125°33'02.2"E		125°32'42.01"E	
		MATINA 1 (DS)	7°7'20.94"N	
	~ 1.9km SE of		125°32'45.68"E	
	Sta. 18+100	MATINA 2 (US)	7°7'25.26"N	
			125°32'42.01"E	
		MATINA 2 (DS)	7.12454°	
			125.54831°	
W2 - Davao River	7°06'51.9"N	DAVAO (US)	7°8'3.57"N	
Brgy. Tigatto	125°35'15.1"E		125°34'56.93"E	
		DAVAO (DS)	7°7'59.01"N	
	Sta. 23+500	www.www.	125°34'58.47"E	
		STA. 22+200	7°7'54.85"N	
			125°34'33.24"E	




Figure 4 Location of surface water quality sampling stations Package I-1

The DENR Water Quality Guidelines and General Effluent Standards of 2016 sets the limit for total suspended solids (TSS) at a maximum of 80 mg/L for Class C water bodies. Exceedance was recorded during baseline monitoring at Davao River downstream in March 2021, with on-going quarrying observed. TSS exceedance were recorded at Davao River this quarter, and quarrying remains prevalent and ubiquitous. Exceedances were also recorded for DO and BOD at Matina and Davao Rivers. The test results of the water quality sampling are presented in Annex 2 of the report.

2.3 Water Quality (Groundwater)

Table 3. Results of Groundwater Quality Monitoring during Construction Stage, 4th
Quarter 2023

Monitoring Item	Unit	Measured Value (Mean)	Baseline Value (Mean)	Remarks (Measurement Point, Frequency, Method, etc.)
Water quality (Groundwater volume)	m³	Oct. 2023: 543 Nov. 2023: 353 Dec. 2023: 575		Measurement Point <package i-1=""> At 2 measurement points • 1 point at the existing well for observation of groundwater level at</package>
Water quality (Groundwater level)	m	Oct. 2023: 17.0 Nov. 2023: 17.5 Dec. 2023: 17.7		 Station 20+350 1 point at the existing water tank at Station 20+350 for local residents <u>Frequency</u> Quarterly <u>Method</u> Measurements of groundwater volume and groundwater level

The measurement points for groundwater level and groundwater volume identified during detailed engineering design (DED) are shown in the figure below.




TBH No. 09 – Groundwater Level

Water Supply Tank - Groundwater Volume

Figure 5 Measurement points for groundwater level and groundwater volume (DED)

Groundwater volume is monitored through a flow meter installed at the identified measurement point at the elevated water supply tank in Brgy. Magtuod, around 130 m away from Sta. 20+350. For this monitoring period, the total volume of groundwater discharged at the elevated water tank is 1,471 m³.

The measurement point for groundwater level meanwhile, was identified to be at Tunnel Borehole (TBH) No. 9, also located near Sta. 20+350. When Construction Stage (CS) started with issuance of Notice to Proceed in December 2020 however, TBH No. 09 could no longer be located. An alternative location at Old Tunnel Borehole (OTBH) No. 4 was thus identified for use in monitoring groundwater level during construction stage. The location of the new monitoring station relative to the tunnel alignment between Sta. 19+900 to 20+000 is shown below.



Baseline data for monitoring of groundwater level was obtained from OTBH 4 in May 2023, with monthly monitoring starting in June 2023. Tunnel excavation reached this tunnel section after June 2023.

2.4 Waste

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Volume and type of waste, cutting trees, and domestic garbage	10.73 metric ton	 <u>Measurement Point</u> Cutting land section, tunnel section, cutting tree section, and worker's camp <u>Frequency</u> As per disposal of waste <u>Method</u> Check records of amount and type of waste, and disposal method

 Table 4. Results of Waste Monitoring during Construction Stage, 4th Quarter 2023

Soil, trees and vegetation wastes generated from excavations are disposed in designated areas, including concrete and asphalt wastes, at plant and at site, and domestic wastes from workers camps. Hauling and disposal of generated solid and domestic wastes to sites duly approved by the Davao City LGU is monitored for the period, with regular collection of solid waste done on a weekly basis by a 3rd party hauler (GENAB Services) accredited by the Davao City LGU. Hauling is conducted at the materials recovery facility (MRF) located at each of the temporary yards. For the monitoring period, a total of 10.7320 metric tons of non-hazardous waste was generated and collected, and disposed at the Davao City landfill. The composition of waste per month for this monitoring period is detailed in the table below.

Month	Recyclables	Biodegradable	Residual	Total
Oct-23	2.36	0.56	0.98	3.90
Nov-23	1.92	0.35	1.23	3.50
Dec-23	2.01	0.67	0.67	3.34
Total	6.2810	1.5730	2.8780	10.7320

2.5 Noise

The same sampling locations are used for monitoring ambient air quality and noise levels. Similar to ambient air, new test locations closer to the project alignment were established to better monitor the effects of the project on ambient noise. Details of the original and adjusted locations are summarized below.

Cto No	Original Location (E	IS 2014)	Adjusted Locations		
Sta. No.	Location	Coordinates	Location	Coordinates	
A6	Along Little Mermaid St., Elenita Heights, Brgy. Catalunan Grande, Davao City (Sta. 14+480, 250m RS)	N 07° 07' 42.5" E125° 34' 24.3"	Sta. 13+850, 150m RS	7.10608° 125.50764°	
A7	Waan Elementary School Grounds, Brgy. Waan, Davao City (Sta. 22+100, 400m RS)	N 07° 08' 42.5" E125° 39' 34.6"	Sta. 22+280, 60m RS	7.13122° 125.57671°	

For this quarter, exceedance in noise levels were recorded during Morning and Daytime at the monitoring station at Waan National High School. Monitoring in the next quarter will include corrective actions implemented by the Contractor.

Monitori ng Item	Unit	Measured Value (Mean) Along road/ residential area	Baseline Value (Mean) Along road/residential area	Country's Standard	Referred International Standards (Japanese Standard)	Remarks (Measurement Point, Frequency, Method, etc.)
Ambient and road side noise (dB(A)	dB(A)	S1 Morning :43 Daytime:47 Evening: 48 Night Time: 42 S2 Morning:53 Daytime:53 Evening: 42 Night Time:41	Along the road 74 (daytime) Residential area 64 (daytime) S1 Morning:50 Daytime:51 Evening:50 Night Time: 48 S2 Morning: 60 Daytime: 62 Evening: 57 Night Time:57	Category AA* Morning 45 Daytime 50 Evening 45 Night Time 50 Category A (general areas) Morning 50 Daytime 55 Evening 50 Night Time 45 Category A (directly facing / fronting 4-lane road) Morning 50 Daytime 60 Evening 50 Night Time 45 Category B (general commercial areas) Morning 60 Daytime 65 Evening 60 Night Time 55	Residential area 55 (daytime) Commercial area 60 (daytime) Along the trunk road 70 (daytime)	Measurement Point <package i-1=""> • Beginning point of Package I-1 (S1, Elenita Heights) • Ending point of Package I-1 (S2, Waan NHS) Frequency • Quarterly Method • LAeq, 10min during morning, daytime, evening and night time</package>

Table 5. Results of Ambient and Roadside Noise Monitoring during Construction Stage, 4th Quarter 2023

*An area that requires quietness, such as an area within 100 m from school sites, nursery schools, hospitals, places of worships, and special homes for the aged

2.6 Ground Subsidence

Table 6. Results of Groundwater Seepage Monitoring during Construction Stage, 4th
Quarter 2023

Monitoring Item	Monitoring Results during Report Period ²	Remarks (Measurement Point, Frequency, Method, etc.)
Groundwater seepage	178.06 (L/min)	Measurement Point Package I-1> • Tunnel section Frequency • Daily Method • Record of seepage

Ground subsidence resulting from tunnel construction is not anticipated. Regular monitoring of groundwater seepage is done as a precautionary measure. The daily groundwater discharge data from the tunnels monitored from October 2023 to December 2023 is summarized below.

Groundwater Disc	narge Avera	age for 4" Q	uarter 2023	(L/min)
Tunnel Name	Oct-23	Nov-23	Dec-23	Daily Average
NPNB	25.52	14.6	11.57	17.23
NPSB	67.49	35.28	27.88	43.55
Subtotal North Portal	93.01	49.88	39.45	60.78
SPNB	17.72	16.79	17.52	17.34
SPSB	80.4	101.62	117.8	99.94
Subtotal South Portal	98.12	118.41	135.32	117.28
Total Daily Average	191.13	168.29	174.77	178.06

Groundwater Discharge Average for 4th Quarter 2023 (L/min)

2.7 Natural Environment

Table 7. Results of Monitoring for Terrestrial and Aquatic Flora and Fauna duringConstruction Stage, 4th Quarter 2023

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Terrestrial flora and fauna (condition of vegetation)	 Vegetation clearing confined within project RROW 	 <u>Measurement Point</u> <package i-1=""></package> Project sites <u>Frequency</u> Daily <u>Method</u> Visual check of vegetation condition

² SUTJV Geotechnical Team, as reported in monthly monitoring report for Groundwater Discharge from the Tunnels

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency,
		Method, etc.)
Aquatic Flora and Fauna	See Table 2.	Measurement Point < Package I-1>
(Checking condition of		[Davao River]
water quality)		 1 location at 100 m upstream from the
water quality)		proposed bridge location (S1)
		 2 locations at 100 m downstream from
		the proposed bridge location (S2, S3)
		[Matina River-1]
		 1 location at 100 m upstream from the
		proposed bridge location (S4)
		1 location at 100 m downstream from
		the proposed bridge location (S5)
		[Matina River-2]
		1 location at 100 m upstream from the
		proposed bridge location (S6)
		1 location at 100 m downstream from
		the proposed bridge location (S7)
		[Tunnel Construction Stage]
		1 point at upstream of tunnel section
		(S8)
		• 1 point at Station 22+200 (S9)
		Frequency
		Quarterly
		Method
		Site measurement in accordance with the
		methodologies described in DAO 34-1990 and
		EMB-DENR, Manual for Ambient Water Quality
		Monitoring Volume 1

Dissolved oxygen (DO) at some stations along Davao River and Matina River dropped below the minimum national standard of 5 mg/L during 4th quarter 2023 monitoring. These DO levels signify the water is nearly hypoxic, which is detrimental to aquatic flora and fauna. It is to be noted during baseline monitoring, Matina River 2 station registered DO level of 2 mg/L, and may also be considered severely polluted, given BOD values exceeding the DENR's standard maximum limit of 7 mg/L for class C water bodies. Monthly survey of flora and fauna signifies presence of native animals/insects along the alignment, signifying that the habitat of most animals/insects are not adversely impacted by project activities.

2.8 Social Environment

Table 8. Results of Monitoring for Land Use, Water Use, and Existing Social
Infrastructure during Construction Stage, 4th Quarter 2023

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Land Use (Condition of trees cut)	 RROW clearly marked on-site prior to tree cutting activity Vegetation clearing implemented only for areas within RROW Observed compliance of Contractor to conditions of tree cutting permits 	<u>Measurement Point</u> <package i-<br="">1> • Project sites <u>Frequency</u> • As necessary <u>Method</u> • Check site condition</package>

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Water Use (Complaints from downstream area, Complaints from groundwater users)	 No complaints received from communities at downstream area, or from groundwater users 	Measurement Point_ <package i-<="" td=""> 1> • Project sites <u>Frequency</u> • As necessary <u>Method</u> • Check complaint record</package>
Existing Social Infrastructure and Service (Complaints from surrounding communities)	 No complaints received from surrounding communities 	Measurement Point <package i-<="" td=""> 1> • Project sites <u>Frequency</u> • As necessary <u>Method</u> • Check complaint record</package>

2.9 Health and Safety

Table 9. Results of Monitoring for Health and Safety during Construction Stage, 4thQuarter 2023

Monitoring Item	Monitoring Results during Report Period		
Infectious Disease (Awareness of infectious disease)	 Ten (10) awareness activities conducted for the period, orienting 111 personnel on environmental awareness, including awareness of infectious diseases as part of the project's IEC Program Annual physical exam of personnel shows no reports of HIV/AIDS cases within this period 	Measurement Point_ <package i-<="" td=""> 1> • Project sites Frequency • As necessary Method • Check records of awareness activities on infectious diseases</package>	
Occupational Health (Record of accidents in the construction site)	 Work Accident and Illness Report (WAIR) monthly reports submitted to the Department of Labor and Employment (DOLE) reflect no accidents for the monitoring period 	Measurement Point_ <package i-<="" td=""> 1> • Project sites Frequency • As necessary Method • Check record of accidents in the construction site</package>	

2.10 Emergency Risk

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Flood (Condition of flood)	 Daily monitoring at Davao River shows average of 3.81 m as recorded from installed water level gauge at Waan Bridge 	 <u>Measurement Point</u> <package i-1=""> Two (2) points at Davao River (Left and Right Banks) </package> <u>Frequency</u> Quarterly <u>Method</u> Check the site conditions
Fire (Condition of fire)	 No record of fire incidents recorded for the monitoring period 	Measurement Point <package i-1=""> • Project sites <u>Frequency</u> • As necessary <u>Method</u> • Check the site conditions</package>

Table 10. Results of Emergency Risk Monitoring during Construction Stage, 4thQuarter 2023

The average water level at Davao River through the installed water level gauge at Waan Bridge monitored daily for October 2023 to December 2023 is summarized below, and presented with results of monitoring for the same period in 2022.

Comparison of Average Water Level at Waan Bridge for 4 th Quarter 2022 and 4 th Quarter 2023

Month	2022	2023
October	3.70	4.08
November	3.60	3.55
December	3.40	3.80
Monthly Average	3.57	3.81

3 Monitoring RAP Implementation

The monitoring items on involuntary resettlement, vulnerable groups, livelihood and local economy, misdistribution of benefit and damage, and local conflict of interests are indicated under Pre-Construction Stage in the JICA monitoring form (See Annex 1). The conduct of Pre-Construction Stage activities were significantly hindered however by the issuance of COVID-19 community quarantine orders.

RAP implementation started during the pre-construction phase and is continued during the construction period. Results of monitoring using the prescribed forms are reported in the table below.

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, Etc.)
Involuntary Resettlement *	 Self-relocation opted for by all affected PAPs with residential structures For affected structures, 24 are partially paid, 4 are fully paid, 9 are for processing of partial payment, and 3 are included in expropriation complaints. Validation is on- going for additional structures affected by the project. 	 <u>Measurement Point</u> All Packages> Project sites <u>Frequency</u> Monthly (Involuntary Resettlement, Vulnerable Groups, Livelihood and Local Economy) As necessary (Misdistribution of Benefit and Damage, Local Conflict of Interest)
Vulnerable Groups*	 No payments made yet for vulnerable groups 	<u>Method</u> Check relocation and
Livelihood and Local Economy	 Community-Based Employment Program (CBEP), which is part of the project's Social Development Plan (SDP) shows 90.6% of Contractor's personnel are from Davao Region 	payment records
Misdistribution of Benefit and Damage	 No complaint/s received pertaining to misdistribution 	
Local Conflict of Interest	of benefit and damage or local conflict of interest	

 Table 11. Results of Social Monitoring during Construction Stage, 4th Quarter 2023

The objective of this quarterly monitoring is to assess the progress of RAP implementation for Package I-1 of the DCBCP. Results of the monitoring from 01 October 2023 to 31 December 2023 for progress of land acquisition and handing over of RROW to Contractor and implementation of the Grievance Redress Mechanism (GRM) are presented in the report.

3.1 Status of Handing Over of Land to Contractor

A total of 442,720 sq.m. of the RROW area was handed to the Contractor as of end of December 2023. This is equal to 82.9% of the total project RROW. The table below shows the progress of handing over of land to the Contractor.

BARANGAY	TOTAL PROJECT RROW (sq.m)	PRIVATELY-	GOV'T- OWNED LAND	RROW AREA WITH PTE/WOP and/or ADRI/ARI or GOV'T OWNED	WITHOUT PTE/WOP and/or	% RROW AREA	% OF REMAINING RROW AREA TO BE HANDED OVER TO CONTRACTOR
TACUNAN	307,425	280,005	27,420	241,010	66,415	78.4	21.6
MATINA BIAO	72,125	72,125	0	66 <i>,</i> 883	5,242	92.7	7.3
MAGTUOD	69,047	69,047	0	69,018	29	100.0	0.0
WAAN	33,213	33,213	0	14,539	18,674	43.8	56.2
TIGATTO	51,923	21,995	29,928	51,270	653	98.7	1.3
TOTAL	533,733	476,385	57 <i>,</i> 348	442,720	91,013	82.9	17.1

 Table 12. Status of Handing Over of RROW Area to Contractor, 4th Quarter 2023

Lots obstructing implementation of project activities for critical sections of the alignment are prioritized for land acquisition.

3.2 Status of Recorded Grievances

The local help desk is set up at the RROW Office situated at the project field office to ensure grievances raised by stakeholders are attended to efficiently. The RROW Office is headed by RROW In-charge (Engineer IV), and manned by DPWH personnel dedicated to RROW acquisition. In addition, the Barangay LGUs of Brgy. Tacunan, Matina Biao, Magtuod, Waan and Tigatto, as well as staff of the Contractor, relay details of grievances to the project office. The table below shows the status of recorded grievances for the period.

	RECEI	VED GF	RIEVAN	ICES	RESOL	VED GR	IEVANC	ES	UNRESOLVED GRIEVANCES			
RARANGAY		Env't- related	Others	Total		Env't- related	Others	Total		Env't- related	Others	Total
TACUNAN	2	0	0	2	2	0	0	2	0	0	0	0
MATINA BIAO	0	0	0	0	0	0	0	0	0	0	0	0
MAGTUOD	0	0	0	0	0	0	0	0	0	0	0	0
WAAN	1	1	0	2	1	1	0	2	0	0	0	0
TIGATTO	0	0	0	0	0	0	0	0	0	0	0	0
TOTAL	3	1	0	4	3	1	0	4	0	0	0	0

Table 13. Status of Recorded Grievances, 4th Quarter 2023

The City Resettlement Implementation Committee (CRIC), created through a Memorandum of Understanding (MOU) signed by DPWH and the Davao City LGU during the DED stage, is yet to be convened. For construction stage, grievances are recorded through official correspondence and verbal complaints received at the local help desk, the Barangay LGUs, and by the Contractor. Thus far, no complaints related to the project have been reported through the city government's central hotline for inquiries and concerns.

4 Planned Activities for the Next Monitoring Period

Implementation of the conditions of the ECC, the EMP and EMoP, and adherence to site instructions issued to the contractor will be checked continuously.

Planned activities for the next monitoring period are as follows:

- 1 Supervise the implementation of EMP and EMoP;
- 2 Supervise RAP implementation;
- 3 Submit Self-Monitoring Report No. 13 for submission to DENR-EMB;
- 4 Prepare Environmental and Resettlement Monitoring Report No. 13;
- 5 Monitor the progress of RROW acquisition and compensation and provide assistance to PAPs

Annex 1 Attachment I-20 and I-21 of Loan Agreement

Attachment I-20

Environmental Monitoring Plan

Pre-Construction Stage

Item	Monitoring Itam	Monitoring Method	Monitoring Site	Frequency	Package	Responsibility
1. Social Environmental						
Involuntary Resettlement*	Progress of relocation and payment in accordance with RAP	Check relocation and payment records	Project Sites	Monthly	All Package	UPMO-RMC1
Vulnerable Groups*	Ditto	Ditto	Ditto	Ditto	Ditto	Ditto
Livelihood and Local Economy	Ditto	Ditto	Ditto	Ditto	Ditto	Ditto
Misdistribution of Benefit and Damage	Ditto	Ditto	Ditto	As necessary	Ditto	Ditto
Local Conflict of Interests	Ditto	Ditto	Ditto	As necessary	Ditto	Ditto

* Monitoring for Involuntary Resettlement, Vulnerable Groups and Livelihood and Local Economy is to be done by Internal and External Monitoring defined in RAP.

Construction Stage

			Monitoring	a	5	Environmental Req	pirement		
Item	Monitoring. Item Method		Site		Package	Level	Concerned Regulation	Implementing Organization	Responsible Organization
1. Pollution									
Air Quality	Level of TSP, NO2, SO2, CO2 and CO	Site measurement using the following methods: TSP - Gravimetric Method; SO2 - Pararosaniline Method; NO2 - Griess Saltzman Reaction; CO - Direct Reading (Gas Analyzer)	At 2 measurement points: Beginning point of Package, I-1, Ending point of Package, I-1	Quarterly	Package I-1	TSP 1 hr - 300 μ/Ncm 24 hr - 230 μ/Ncm SO2 1 hr - 340 μ/Ncm 24 hr - 180 μ/Ncm NO2 1 hr - 260 μ/Ncm 24 hr - 150 μ/Ncm CO 1 hr - 30 ppm 24 hr - (Every 8 hrs) 9 ppm	Clean Air Act (RA 8749) DENR AO #14, S. 1993	Contractor	UPMO-RMCI of DPWH
	Ditto	Ditto	At 2 measurement points: In front of University of Southern Philippines (USeP) along Davao-Bukidnon National Highway Brgy. Mintal Beginning of the Project along the Davao Digos National Highway \$00m South of Lipadas Bridge, Brgy, Sirawan	Ditto	Package I-2	Ditto	Ditto	Ditto	Ditto
	Ditto	Ditto	At 2 measurement point: Residential area around Station 23+900	Ditto	Package I-3	Ditto	Ditto	Ditto	Ditto

			Monitoring	/ v		Environmental Rec	uirement		
Item ·	Monitoring Item	Method	Site	Frequency	Package	Level	Concerned Regulation	Implementing Organization	Responsible Organization
			Residential area around Station 27+900						
Water Quality ³ (Surface Water)	Level of pH, DO, Oil & Grease, BOD, Fecal Coliform/ Total Coliform, and TSS	Site measurement in accordance with the methodologies described in DAO 34- 1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume I	At 9 measurement points: [Davao River] 1 location at 100 m upstream from the proposed bridge location 2 locations at 100m downstream from the proposed bridge location [Matina River-1] 1 point at 100m upstream from the proposed bridge location 1 point at 100m downstream from the proposed bridge location [Matina River-2] 1 point at 100m upstream from the proposed bridge location 1 point at 100m downstream from the proposed bridge location 1 point at 100m downstream from the proposed bridge location 1 point at 100m downstream from the proposed bridge location [Tunnel Construction Section] 1 point at upstream of tunnel section	Quarterly	Package I-1	pH: 6.5 to 8.5 DO: 5.0 mg/L Oil & Grease: 2.0 mg/L BOD: 7.0 mg/L TSS: not more than 30 g/L increase	DENR AO No. 34 (Water Quality Criteria for Inland Waters Class C)	Contractor	UPMO-RMC1 of DPWH
Water Quality ³ (Surface Water)	Ditto	Ditto	1 point at Station 22+200 At 2 measurement points at Talomo River: 1 point at 100m upstream from proposed bridge location 1 point at 100m downstream from proposed bridge location	Ditto	Package I-2	Ditto	Ditto	Ditto	Ditto
	Ditto	Ditto	At 2 measurement point at Lasang River: I point at 100m upstream from the proposed bridge location I point at 100m downstream from the proposed bridge location	Ditto	Package I-3	Ditto	Ditto	Ditto	Ditto
Water Quality (Groundwater) ¹	Water Volume and Water Level	Site measurement in accordance with the methodologies described in DAO 34-1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume I	At 2 measurement points around 1 point at the existing well for observation of groundwater level at Station 20+350 1 point at the existing water tank at Station 20+350 for local residents	Quarterly	Package I-1			Contractor	UPMO-RMCI of DPWH
Waste	Volume and type of waste, cutting trees and domestic garbage	Check records of amount and type of waste, and disposal method	Cutting land section, tunnel section, cutting tree section and workers' camp	As per disposal of waste	All Package	-		Contractor	UPMO-RMCI of DPWH

			Monitoring	IN REPORT OF A		Environmental Req	uirement		
Item	Monitoring Item	Method	Site	Frequency	Package	Level	Concerned Regulation	Implementing Organization	Responsible Organization
Noise	Ambient and road side noise (dB(A)LAcq)	LAeq, 10min during morning, daytime, evening and night time	Same as Air Quality	Quarterly	Package I-1	For "AA" categorized areas (an area requires quietness, such as an area within 100 m from school sites, nursery schools, hospitals, places of worships, and special homes for the aged) Morning: 45 db Daytime: 50 db Evening: 45 db Night Time: 40 db For "A" categorized areas (general areas) Morning: 50 db Daytime: 55 db Evening: 50 db Night Time: 45 db For "A" categorized areas (directly facing/fronting a 4-lane road) Morning: 50 db Daytime: 60 db Evening: 50 db Night Time: 45 db For "B" categorized areas (general commercial areas) Morning: 60 db Daytime: 65 db Evening: 60 db Night Time: 55 db		Contractor	UPMO-RMC of DPWH
	Ditto	Ditto	Same as Air Quality	Ditto	Package I-2	Ditto	Ditto	Ditto	Ditto
	Ditto	Ditto	Same as Air Quality	Ditto	Package 1-3	Ditto	Ditto	Ditto	Ditto
Ground Subsidence ²	Volume of groundwater scepage	Record the seepage volume	Tunnel section	Daily	Package I-1			Contractor	UPMO-RMC1 of DPWH
2. Natural Environm	ent								
Terrestrial Flora and Fauna	Condition of Vegetation	Visual check of vegetation condition	Project Sites	Daily	All Package	-	-	Contractor	UPMO-RMCI of DPWH
Aquatic Flora and Fauna	Checking the conditions of Water	Same as Water Quality	Same as Water Quality	Same as Water Quality	Same as Water Quality	Same as Water Quality	Same as Water Quality	Contractor	UPMO-RMCI of DPWH

			Monitoring	17		Environmental	Requirement		
Item	Monitoring Item	Method Site Prequency		Package	Level	Concerned Regulation	Implementing Organization	Responsible Organization	
	Quality			in and in the second				1	
3. Social Environme	int								
Land Use	Condition of trees cut	Check site condition	Project Sites	As necessary	All Package	•	•	Contractor	UPMO-RMCI of DPWH
Water Use	Complaints from downstream area Complaints from groundwater users	Check complaint records	Project Sites	As necessary	All Package	•	-	Contractor	UPMO-RMCI of DPWH
Existing Social Infrastructure and Service	Complaints from surrounding communities	Check complaints records	Project Sites	As necessary	All Package		•	Contractor	UPMO-RMCI of DPWH
4. Health and Safety	•					110,110,110			
Infectious Disease	Awareness of infectious disease	Check records of awareness activities on infectious diseases	Project Sites	As necessary	All Package	•	•	Contractor	UPMO-RMC1 of DPWH
Occupational Health	Record of accidents in the construction site	Check record of accidents in the construction site	Project Sites	As necessary	All Package	•	·	Contractor	UPMO-RMC1 of DPWH
Community Health and Safety	- Records of traffic accidents in the surrounding communities	Check records of traffic accidents in the surrounding communities	Project Sites	As necessary	All Package	-		Contractor	UPMO-RMC1 of DPWH
5. Emergency Risk									
Flood	Condition of flood	Check the site conditions	Two (2) Points at Davao River (Left and Right Banks)	Quarterly	Package I-1	-	-	Contractor	UPMO-RMC1 of DPWH
Fire	Condition of fire	Check the site conditions	Construction sites and workers' camp	As necessary	All Package	•		Contractor	UPMO-RMCI of DPWH

Notes:

1. Although impact to groundwater is considered as small, monitoring for groundwater shall be done during the construction phase based on a discussion result with a local community.

2. Although impact to ground subsidence due to tunnel construction work is not anticipated, regular monitoring on groundwater seepage will be done as a precaution measure.

3. In addition to the listed monitoring points for surface water quality, surface water quality at the downstream areas from construction yard(s) and workers' camp(s) shall be monitored at each Package.

Operation Stage

_			Monitoring			Environmental Re	quirement	Instant	Responsible
Item	Monitoring Item	Method	Site	Frequency	Package	Level	Concerned Regulation	Implementing Organization	Organizati n
1. Pollution	Level of TSP, NO2, SO ₂ , CO	Site measurement using the following methods: > TSP - Gravimetric Method; > SO ₂ - Pararosaniline Method; > NO ₂ - Griess Saltzman Reaction; > CO - Direct Reading (Gas Analyzer)	Same as Air Quality at Construction Phase	Semi-annual (up to 3 years after starting operation)	Package I-1	TSP 1 br - 300 μ/Ncm 24 hr - 230 μ/Ncm SO2 1 hr - 340 μ/Ncm 24 hr - 180 μ/Ncm NO2 1 hr - 260 μ/Ncm 24 hr - 150 μ/Ncm	 Clean Air Act (RA \$749) DENR AO #14, S. 1993 	Region XI of DPWH	Region XI o DPWH
	Ditto	Ditto	Ditto	Ditto	Package I-2	Ditto	Ditto	Ditto	Ditto
	Ditto	Ditto	Ditto	Ditto	Package I-3	Ditto	Ditto	Ditto	Ditto
	Ambient and road side noise (dB(A)LAeq)	LAeq, 10min during morning, daytime, evening and night time	Same as Air Quality	Semi-Annual (up to 3 years after starting operation)	Package I-1	For "AA" categorized areas (general areas) Morning: 45 db Daytime: 50 db Evening: 45 db Night Time: 40 db For "A" categorized areas (general areas) Morning: 50 db Daytime: 55 db Evening: 50 db Night Time: 45 db For "A" categorized areas (directly facing/fronting a 4-lane road) Morning: 50 db Daytime: 60 db Evening: 50 db Night Time: 45 db For "B" categorized areas (general commercial areas) Morning: 60 db Daytime: 65 db Evening: 60 db Night Time: 55 db		Region XI of DPWH	Region XI of DPWH
Noise	Ditto	Ditto	Same as Air Quality	Ditto	Package I-2	Ditto	Ditto	Ditto	Ditto
	Ditto	Ditto	Same as Air Quality	Ditto	Package I-3	Ditto	Ditto	Ditto	Ditto
2. Health and Safety								-	
Community Health and Safety	Accident records	Check accident records	Project site	As necessary	All Package	•	-	Region XI of DPWH	Region XI of DPWH
3. Emergency Risk									
Flood Risk	Drainage condition	Check drainage condition	Project site	As necessary	All Package	-	-	Region XI of DPWH	Region XI of DPWH

Attachment I-21

MONITORING FORM (JICA Form)

-If environmental reviews indicate the need of monitoring by JICA, JICA undertakes monitoring for necessary items that are decided by environmental reviews. JICA undertakes monitoring based on regular reports including measured data submitted by the project proponent. When necessary, the project proponent should refer to the following monitoring form for submitting reports.

-When monitoring plans including monitoring items, frequencies and methods are decided, project phase or project life cycle (such as construction phase and operation phase) should be considered.

Pre-Construction Stage

1. Social Environment

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Involuntary Resettlement*		Measurement Point <all packages=""></all>
Vulnerable Groups*		Project sites
		Frequency
Livelihood and Local Economy		• Monthly (Involuntary Resettlement, Vulnerable Groups, Livelihood and Local
Misdistribution of Benefit and Damage		 Economy) As necessary (Misdistribution of Benefit and Damage, Local Conflict of Interests)
Local Conflict of Interests		Method Check relocation and payment records

* Monitoring for Involuntary Resettlement, Vulnerable Groups and Livelihood and Local Economy is to be done by Internal and External Monitoring defined in RAP.

Construction Stage

1 Air Quality (Traffic/ Ambient Air Quality)

Item	Unit	Measured Value (Mean) Along road/residential area	Baseline Value (Mean) Along road/residential area	Country's Standards	Referred International Standards (Japanese Standard)	Remarks (Measurement Point, Frequency, Method, etc.)
TSP	µg/Ncm		216.4/69.9	300 (1hr) 230 (24hr)	SPM (0.1mg/m ³)	Measurement Point < Package I-1> • Beginning point of Package I-1 • Ending point of Package I-1
SO ₂	mg/Ncm		4.0/1.3	340 (1hr) 180 (24hr)	0.04ppm	 < Package I-2> In front of University of Southern Philippines (USeP) along Davao-Bukidnon National Highway, Brgy. Mintal Beginning of the Project along the Davao Digos National
NO ₂	μg/Ncm		6.6/1.0	260 (1hr) 150 (24hr)	0.04-0.06ррт	Highway • 500m south of Lipadas Bridge, Brgy. Sirawan < Package I-3> • Residential area around Station 23+900
CO	ppm		<1.0/1.0	30 (1hr) (Every 8hrs) 9 (24hr)	10ppm	 Residential area around Station 27+900 Frequency Quarterly <u>Method</u> TSP: Gravimetric Method SO₂: Pararosaniline Method NO₂: Griess Saltzman Reaction CO: Direct Reading (Gas Analyzer)

Item	Unit	ce Water) ^{*1} Measured	Baseline Value	Country's	Referred	Remarks
		Value	(Mean)	Standards	International	(Measurement Point, Frequency, Method, etc.)
		(Mean)			Standards	
		1			(Japanese	
					Standard/ B	
					category river)	
pH	-		7.8	6.5-8.5	6.5-8.5	Measurement Point
DO	mg/l		7.4	5.0	5	< Package I-1>
Oil & Grease	mg/l			2.0		[Davao River]
BOD	mg/l		2.0	7.0	3	• 1 location at 100 m upstream from the proposed bridge
TSS	mg/l		22.5	not more	SS 25	location
	·			than 30g/l		2 locations at 100 m downstream from the proposed bridge location
				increase		bridge location [Matina River-1]
					(4) (4)	· 1 point at 100m upstream from the proposed bridge
						location
	9					· 1 point at 100m downstream from the proposed bridge
1						location
1	1					[Matina River-2]
						· 1 point at 100m upstream from the proposed bridge
						location
	1					• 1 point at 100m downstream from the proposed bridge
						location
						[Tunnel Construction Section]
						1 point at upstream of tunnel section
						1 point at Station 22+200
						< Package I-2>
						At 2 measurement points at Talomo River:
						1 point at 100m upstream from proposed bridge location 1 point at 100m downstream from the second
						 1 point at 100m downstream from proposed bridge location
						< Package I-3>
						At 2 measurement point at Lasang River:
						· 1 point at 100m upstream from the proposed bridge
						location
						· 1 point at 100m downstream from the proposed bridge

MONITORING FORM (JICA Form)

	location
	Frequency • Quarterly
	 Method Site measurement in accordance with the methodologies described in DAO 34-1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume I

3 Water Quality (Ground Water) *2

Item	Unit	Measured Value (Mean)	Baseline Value (Mean)	Country's Standards	Referred International Standards (Japanese Standard/ B category river)	Remarks (Measurement Point, Frequency, Method, etc.)
pН	-		7.8	6.5-8.5	6.5-8.5	Measurement Point
DO	mg/l		7.4	5.0	5	< Package I-1>
BOD	mg/l		2.0	7.0	3	At 2 measurement points around
TSS	mg/l		22.5	not more than 30g/l increase	SS 25	 1 point at the existing well for observation of groundwater level at Station 20+350 1 point at the existing water tank at Station 20+350 for local residents
						 <u>Frequency</u> Quarterly <u>Method</u> Site measurement in accordance with the methodologies described in DAO 34-1990 and EMB-DENR, Manual for Ambient Water Quality Monitoring Volume I

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Volume and type of waste, cutting trees and domestic garbage		 Measurement Point Cutting land section, tunnel section, tutting tree section and worker's camp
		Frequency · As per disposal of waste
		Method Check records of amount and type of waste, and disposal method

MONITORING FORM (JICA Form)

5 Noise

Item	Unit	Measured Value (Mean)	Baseline Value (Mean)	Country's Standards	Referred International Standards (Japanese Standard)	Remarks (Measurement Point, Frequency, Method, etc.)
Ambient and road side noise (dB(A)L _{Aeq})	dB(A)		Along the road 74 (daytime) Residential area 64 (daytime)	For "AA" categorized areas (an area requires quietness, such as an area within 100 m from school sites, nursery schools, hospitals, places of worships, and special	Residential area 55 (daytime) Commercial area 60 (daytime) Along the trunk road 70 (daytime)	Measurement Point < Package I-1> • Beginning point of Package I-1 • Ending point of Package I-1 < Package I-2> • In front of University of Southern Philippines (USeP) along Davao-Bukidnon National Highway, Brgy. Mintal • Beginning of the Project along the Davao Digos National Highway • 500m south of Lipadas Bridge, Brgy. Sirawan < Package I-3> • Residential area around Station 23+900 • Residential area around Station 27+900

homes for	
the aged)	Method
Morning:	L _{Aeq} , 10min during morning, daytime, evening and night
45 db	time
Daytime:	
50 db	
Evening:	
45 db	
Night Time:	
40 db	
For "A"	
categorized	
areas	
(general	
areas)	
Morning:	
50 db	
Daytime:	
55 db	
Evening:	
50 db	
Night Time:	
45 db	
For "A"	
categorized	
areas	
(directly	
facing/fronti	
ng a 4-lane	
road)	
Morning:	
50 db	
Daytime:	
60 db	
Evening:	
Dronng.	

MONITORING FORM (JICA Form)

50 db Night Time: 45 db	
For "B" categorized areas (general	
commercial areas) Morning: 60 db	
Daytime: 65 db Evening: 60 db	
Night Time: 55 db	

MONITORING FORM (JICA Form)

6 Ground Subsidence*3

Monitoring Item	Monitoring Results during Report Period	Remarks (Measurement Point, Frequency, Method, etc.)
Volume of groundwater seepage		Measurement Point
		<package i-1=""></package>
		Tunnel section
		Frequency
		· Daily
		Method
		 Record the seepage volume

Annex 2 Results of Water Quality Monitoring

S1. Davao River, 1 location at 100 m upstream from the proposed bridge location



DAVAO ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rév. No. 0 / Issue No. 1

TEST REPORT

CLIENT NAME: ADDRESS:	Shimizu- Ulticon- Takenaka JV Shoppes at Woodlane, Unit 4A 2nd floor Diversion Road. Brov. Ma-a	CONTROL NO.: DATE RECEIVE DATE ANALYZ
	Road, Brgy. Ma-a	DATE ANAL

CONTROL NO.:23-16646DATE RECEIVED:17 Oct-23DATE ANALYZED:17-26 Oct-23DATE REPORTED:26 Oct-23

SAMPLE INFORMATION

Sample Type:Water (01)Description:Surface WaterSample Condition:At 4°C temperature		re	Packaging: Stored in a plastic/glass container Sampling Date: October 17, 2023 Sampling Time: 09:27 AM
		Lab. Reference No. / Sample ID	,
PARAM	IETERS	W ₃ -23-6067	METHODS
		Davao River Upstream	
BOD5	, mg/L	7.6	SMEWW 5210 B
DO, mg/L		4.6	SMEWW 4500-O C
TSS,	mg/L	1,004	SMEWW 2540 D
рН @ 25.0 ⁰ С		8.23	SMEWW 4500-H ⁺ B
Oil and Gr	ease, mg/L	<0.50	SMEWW 5520 B
		Nothing Follows	· · · · · · · · · · · · · · · · · · ·

Remarks:

1. Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not

guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

3. The determination of pH and DO were done in the laboratory of DALINC.

S2. Davao River, location 1 at 100 m downstream from the proposed bridge location



DAVAO ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City

Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. <u>0</u> / Issue No. <u>1</u>

TEST REPORT

 CLIENT NAME:
 Shimizu- Ulticon- Takenaka JV
 CONT

 ADDRESS:
 Shoppes at Woodlane, Unit 4A 2nd floor Diversion
 DATE

 Road, Brgy. Ma-a
 DATE

 CONTROL NO.:
 23-16646

 DATE RECEIVED:
 17 Oct-23

 DATE ANALYZED:
 17-26 Oct-23

 DATE REPORTED:
 26 Oct-23

SAMPLE INFORMATION

	Water (01) Surface Water		Packaging: Stored in a plastic/glass container Sampling Date: October 17, 2023	
Sample Condition: At 4°C temperature		re	Sampling Time: 09:55 AM	
		Lab. Reference No. / Sample ID		
PARAMET	ERS	W ₃ -23-6068	METHODS	
۰.,		Davao River Downstream 1		
BOD ₅ , m	ng/L	4.4	SMEWW 5210 B	
DO, mg	g/L	5.2	SMEWW 4500-0 C	
TSS, m	g/L	952	SMEWW 2540 D	
рН @ 25.	0°C	8.40	SMEWW 4500-H ⁺ B	
, Oil and Great		<0.50	SMEWW 5520 B	
	-	***Nothing Follows***		

Remarks:

 Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

The determination of pH and DO were done in the laboratory of DALINC.

•	
	122
	1
	14
	1
1.	
- 3	

S3. Davao River, location 2 at 100 m downstream from the proposed bridge location



. .

DAVAO ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev.'No. 0 / Issue No. 1

TEST REPORT

CLIENT NAME: ADDRESS:	Shimizu- Ulticon- Takenaka JV Shoppes at Woodlane, Unit 4A 2nd floor Diversion	
	Road, Brgy. Ma-a	DATE ANALYZED:

 CONTROL NO.:
 23-16646

 DATE RECEIVED:
 17 Oct-23

 DATE ANALYZED:
 17-26 Oct-23

 DATE REPORTED:
 26 Oct-23

SAMPLE INFORMATION

Sample Type:	Water (01)		Packaging: Stored in a plastic/glass of	container
Description:	Surface Water		Sampling Date: October 17, 2023	
Sample Condition:	At 4°C temperatu	re	Sampling Time: 09:15 AM	
		Lab. Reference No. / Sample ID		
PARAME	ETERS	W ₃ -23-6069	METHODS	
		Davao River Downstream 2		
BOD ₅ ,	mg/L	7.2	SMEWW 5210 B	
DO, mg/L TSS, mg/L pH @ 25.0 °C		4.6	SMEWW 4500-O C	'
		TSS, mg/L 902	SMEWW 2540 D	, '
		8.24	SMEWW 4500-H ⁺ B	
Oil and Gre	ase, mg/L	<0.50	SMEWW 5520 B	9
		Nothing Follows		

Remarks:

1. Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

- 3. The determination of pH and DO were done in the laboratory of DALINC.
- 4. This test report may not be reproduced unless in full.

	_
	- 9
	222
	1 1
	i,
	12
	- 3

S4. Matina River 1, 1 location at 100 m upstream from the proposed bridge location



DAVAD ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. <u>0</u> / Issue No. <u>1</u>

TEST REPORT

CLIENT NAME: ADDRESS:	Shoppes at Woodlane, Unit 4A 2nd floor Diversion	CONTROL NO.: DATE RECEIVED:	23-16646 17 Oct-23
		DATE ANALYZED:	17-26 Oct-23
		DATE REPORTED:	26 Oct-23

SAMPLE INFORMATION

Description:	Water (01) Surface Water At 4°C temperatur	e	Packaging: Stored in a plastic/glass container Sampling Date: October 17, 2023 Sampling Time: 10:59 AM	
		Lab. Reference No. / Sample ID		3
PARAMETERS		W ₃ -23-6070	METHODS	÷
		Matina River 1 Upstream		'
BOD ₅ , m	g/L	7.8	SMEWW 5210 B	,
DO, mg	/L	6.4	SMEWW 4500-O C	·
TSS, mg	J/L	8.0	SMEWW 2540 D	
рН @ 25.	0 ºC	7.97	SMEWW 4500-H ⁺ B	
Oil and Grease, mg/L		<0.50	SMEWW 5520 B	
		Nothing Follows		

Remarks:

1. Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

3. The determination of pH and DO were done in the laboratory of DALINC.

S5. Matina River 1, location at 100 m downstream from the proposed bridge location



DAVAO ANALYTICAL LABORATORIES, Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. <u>0</u> / Issue No. <u>1</u>

TEST REPORT

CLIENT NAME:Shimizu- Ulticon- Takenaka JVADDRESS:Shoppes at Woodlane, Unit 4A 2nd floor Diversion Road, Brgy. Ma-a	CONTROL NO.: 23-16646 DATE RECEIVED: 17 Oct-23 DATE ANALYZED: 17-26 Oct-23 DATE REPORTED: 26 Oct-23
-----------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------

Sample Type: Water (01) Description: Surface Water	3 3	Packaging: Stored in a plastic/glass container Sampling Date: October 17, 2023
Sample Condition: At 4°C temperat	ure	Sampling Time: 11:07 AM
	Lab. Reference No. / Sample ID	
PARAMETERS	PARAMETERS W ₃ -23-6071 METHOD Matina River 1 Downstream	METHODS
		,
BOD ₅ , mg/L	9.2	SMEWW 5210 B
DO, mg/L	5.8	SMEWW 4500-O C
TSS, mg/L	32.0	SMEWW 2540 D
pH @ 25.0 ^o C	7.89	SMEWW 4500-H ⁺ B
Oil and Grease, mg/L	<0.50	SMEWW 5520 B

Remarks:

 Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

3. The determination of pH and DO were done in the laboratory of DALINC.

S6. Matina River 2, 1 location at 100 m upstream from the proposed bridge location



DAVAO ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City

Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. <u>0</u> / Issue No. <u>1</u>

TEST REPORT

CLIENT NAME: ADDRESS:	Shimizu- Ulticon- Takenaka JV Shoppes at Woodlane, Unit 4A 2nd floor Diversion Road, Brgy. Ma-a	CONTROL NO.: 23-16646 DATE RECEIVED: 17 Oct-23 DATE ANALYZED: 17-26 Oct-23 DATE REPORTED: 26 Oct-23	,
--------------------------	--------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------	---

SAMPLE INFORMATION

SAMPLEINFORMATI			Packaging: Stored in a plastic/glass container
Description:	Surface Water		Sampling Date: October 17, 2023
Sample Condition:	At 4°C temperatu	re	Sampling Time: 10:32 AM
,		Lab. Reference No. / Sample ID	
PARAMETERS		W ₃ -23-6072	METHODS
		Matina River 2 Upstream	
BOD ₅ , m	g/L	10.7	SMEWW 5210 B
DO, mg	ı/L	2.1	SMEWW 4500-0 C
TSS, mg	g/L	14.0	SMEWW 2540 D
pH @ 25.	0 °C	7.48	SMEWW 4500-H ⁺ B
Oil and Greas	se, mg/L	<0.50	SMEWW 5520 B
		Nothing Follows	

Remarks:

 Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

3. The determination of pH and DO were done in the laboratory of DALINC.

S7. Matina River 2, 1 location at 100 m downstream from the proposed bridge location



DAVAD ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City

Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. <u>0</u> / Issue No. <u>1</u>

TEST REPORT

CLIENT NAME: ADDRESS:	Shimizu- Ulticon- Takenaka JV Shoppes at Woodlane, Unit 4A 2nd floor Diversion		23-16646 17 Oct-23	, ` ,	6 3	r
ADDIALOUI	Road, Brgy. Ma-a	DATE ANALYZED:	17-26 Oct-23		1	
		DATE REPORTED	26 Oct-23			

SAMPLE INFORMATION

SAMPLE INFORMAT	ION		
Sample Type:	Water (01)		Packaging: Stored in a plastic/glass container
Description:	Surface Water		Sampling Date: October 17, 2023
Sample Condition:	At 4°C temperatu	re	Sampling Time: 11:26 AM
		Lab. Reference No. / Sample ID	
PARAMETERS		W ₃ -23-6073	METHODS
		Matina River 2 Downstream	A Laboration of the
BOD ₅ , n	ng/L	3.4	SMEWW 5210 B ,
DO, m	g/L	4.0	SMEWW 4500-O C
TSS, m	ng/L	12.0	SMEWW 2540 D
pH @ 25	5.0 °C	8.26	SMEWW 4500-H ⁺ B
· Oil and Grea	ise, mg/L	<0.50	SMEWW 5520 B
		Nothing Follows	

Remarks:

 Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

3. The determination of pH and DO were done in the laboratory of DALINC.

4. This test report may not be reproduced unless in full.

æ.

7

S8. Tunnel Construction Stage, 1 point at upstream of tunnel section (Sta. 18+900)



DAVAD ANALYTICAL LABORATORIES, INC. Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. 0 / Issue No. 1

TEST REPORT

CLIENT NAME: ADDRESS:	Shoppes at Woodlane, Unit 4A 2nd floor Diversion Road, Brgy. Ma-a		CONTROL NO.: DATE RECEIVED: TIME RECEIVED: DATE ANALYZED: DATE REPORTED:	1:45 PM 07-16 Nov-23	· · · ·
SAMPLE INFORMA	TION			~	· · ·
Samplè Type: Sample Name:	Water (01) Surface Water		Sampling Date: No	and the second	•
Sample Condition:	At 4 °C temperat		Sampling Time: 11:	:03 AM	
PARAMETERS		Lab. Reference No. / Sample ID W ₃ -23-6346	N	METHODS	
		Sta. 18+900	_		
BOD ₅ , r	mg/L	7.1	SME	EWW 5210 B	
DO, m	ig/L	7.7	SME	WW 4500-0 C	
TSS, m	ng/L	62.0	SME	EWW 2540 D	,
Oil and Grea	ase, mg/L	0.75	SMI	EWW 5520 B	
pH @ 25	pH @ 25.0 °C 7.95		SME	WW 4500-H ⁺ B	
Demedui		***Nothing Follows***	1		

Remarks:

1. Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

3. The determination of pH and DO were done in the laboratory of DALINC.

4. This test report may not be reproduced unless in full.

D:\TEST RESULT\2023\Water\rfa COC 23-16742

Page 6 of 6

S9. Tunnel Construction Stage, Sta. 1 point at Station 22+200



DAVAO ANALYTICAL LABORATORIES, INC.

Mc Arthur Hi-way, Corner Union Avenue, Matina, Davao City Telefax No. (082) 297-3278 E-mail: dalinc_03@yahoo.com

Rev. No. <u>0</u> / Issue No. <u>1</u>

TEST REPORT

CLIENT NAME: ADDRESS: SAMPLE INFORM	Shimizu- Ulticon- Takenaka JV Shoppes at Woodlane, Unit 4A 2nd floor Diversion Road, Brgy. Ma-a	CONTROL NO.: DATE RECEIVED: TIME RECEIVED: DATE ANALYZED: DATE REPORTED:	1:45 PM 07-16 Nov-23
Sample Type:	Water (01)	Packaging Stored	in a plastic container

Sample Name: Surface Water Sample Condition: At 4 °C temperature		Sampling Date: November 07, 2023 Sampling Time: 09:59 AM
• X	Lab. Reference No. / Sample ID	
PARAMETERS	W ₃ -23-6345	METHODS
	Sta. 22+200	
BOD ₅ , mg/L	4.9	SMEWW 5210 B
DO, mg/L	8.0	SMEWW 4500-0 C
TSS, mg/L	<3.0	SMEWW 2540 D
Oil and Grease, mg/L	<0.50	SMEWW 5520 B
pH @ 25.0 ⁰ C	8.48	SMEWW 4500-H ⁺ B
	Nothing Follows	

Remarks

1. Result(s) is/are based on sample(s) submitted to DALINC unless otherwise indicated. The Laboratory does not

guarantee that the sample(s) is/are representative of the whole bulk from where it was/were drawn.

2. Method(s) used is/are in accordance with the Standard Methods for the Examination of Water & Wastewater, 23rd ed.

The determination of pH and DO were done in the laboratory of DALINC.
 This test report may not be reproduced unless in full.

Annex 3 Results of Ambient Air Quality and Noise Monitoring

~

S1. Beginning point of Package I-1, Elenita Heights (1 Hour Ambient Air Monitoring)

\bigcirc	$\wedge \wedge$	05 .455g
		RJ C Tele; Ema

DSTREA MINERAL LABORATORIES, IC. soaying and Environmental Testing Specialist J Ouano Bidg., M. C Briones St., Highway, Bakilid, Mandaue City, Cebu elephone : (032) 343-6472; (32) 363-8077 mail : customerservice.ostrealabs@gmail.com

CERTIFICATE OF ANALYSIS

Customer	:	SHIMIZU-ULTICON-TAKENAKA JV	CAI
Address	:	Shoppes at Woodlane, Unit 4A, 2nd F, Diversion Road, Brgy. Ma-a, Talomo District, Davao City	Dat
Location	:	Purok 5, Brgy. Matina Biao, Tugbok District, Davao City	INV Dat
Attention	:	Ms. Mary Ann de Casa	Dat
Contact Info.	:	09674199395/decasa.maryann@shimz.biz	Dat

Duplicate issue by requestRevision CopyCAN:C23-10-361-2CDate of Issue:10/24/2023RAN:R23-10-015GINVOICE #:--Date Received :10/4/2023Date Sampled :10/4-6/2023Date Analyzed :10/4-19/2023

DENR Recognized Laboratory with

C.R No. 041/2023

Original Issue

RESULTS OF ANALYSIS

Sample Descriptions	Parameters	Results	Units	DAO 2000-81 Standards	Methods
1 Hour Ambient Air Monitoring					
Station 3: South Yard	Total Suspended Particulates (TSP) *	748	µg/Ncm	300	Gravimetric
(01:48 PM-02:48 PM)	Nitrogen Dioxide (NO ₂) ^b	2	µg/Ncm	260	Griess-Saltzman
	Sulfur Dioxide (SO ₂) ^c	11	µg/Ncm	340	Pararosaniline
	Carbon Monoxide (CO)	<1	ppm	30	Direct Reading-Using Electrochemical Sensor
Station 4: Elenita Heights	Total Suspended Particulates (TSP) *	208	µg/Ncm	300	Gravimetric
(05:12 PM-06:12 PM)	Nitrogen Dioxide (NO ₂) ^b	<2	µg/Ncm	260	Griess-Saltzman
	Sulfur Dioxide (SO ₂) ^c	10	µg/Ncm	340	Pararosaniline
	Carbon Monoxide (CO)	<1	ppm	30	Direct Reading-Using Electrochemical Sensor
Station 5: UBI Batching Plant	Total Suspended Particulates (TSP) *	1703	µg/Ncm	300	Gravimetric
(03:27 PM-04:27 PM)	Nitrogen Dioxide (NO ₂) ^b	<2	µg/Ncm	260	Griess-Saltzman
	Sulfur Dioxide (SO ₂) ^c	8	µg/Ncm	340	Pararosaniline
	Carbon Monoxide (CO)	<1	ppm	30	Direct Reading-Using Electrochemical Sensor

Note: The customer is given 7 days upon receipt to raise questions or clarifications on any part or content of the certificate, otherwise the result(s) is/are deemed accepted.

Total No. of Samples: 3


Total Analysis : 12

Sample Submission : Sampled by the OMLI-GenSan Staff

Reference : USEPA 40 CFR, Part 50, Appendices * B and * A ; * Methods of Air Sampling and Analysis 3rd ed. by J.P. Lodge

Remarks

: Results relate only to the items tested and received by the laboratory



Not valid without OMLI dry seal

Page 1 of 1

This Report is the confidential property of the client named. Prior client approval is required to verify and confirm the information contained herein. Persons acting without diligent verification do so at their peril. Unless otherwise authorized, all reprographic, dissemination and publication rights are reserved, including downloads, digital and image files and representations.

Uninterrupted Total Quality Service Since 1976 S2. Ending point of Package I-1, Waan National HS (1 Hour Ambient Air Monitoring)

	DENR Recognized Laboratory with C.R No. 041/2023							
	CERTIFICATE	OF	AN	ALYS	Original Issue Duplicate issue by request Revision Copy			
Customer : S	HIMIZU-ULTICON-TAKENAK	A JV	*	AD.	CAN : C23-10-361-1C			
	hoppes at Woodlane, Unit 4A, 2nd I alomo District, Davao City	F, Diver	sion Ro	ad, Brgy. Ma-	RAN : R23-10-015G			
Location : B	rgy. Waan, Buhangin District, Davac	City			INVOICE # :			
Attention : M	Date Received : 10/2/2023 Date Sampled : 10/2-3/2023							
	1s. Mary Ann de Casa 9674199395/decasa.maryann@shir	nz.biz			Date Analyzed : 10/2-19/2023			
	RESULTS	-	ANAI	VSIS				
Sample Descriptions				DAO 2000-81	Methods			
L Hour Ambient Air Monito	ring			Standards				
tation 1:	Total Suspended Particulates (TSP) *	243	µg/Ncm	300	Gravimetric			
Va-an National High School	Nitrogen Dioxide (NO ₂) ^b	<2	µg/Ncm	260	Griess-Saltzman			
10:00 AM-11:00 AM)	Sulfur Dioxide (SO ₂) ^c	11	µg/Ncm	340	Pararosaniline			
	Carbon Monoxide (CO)	<1	ppm	30	Direct Reading-Using Electrochemical Sensor			
itation 2:	Total Suspended Particulates (TSP) *	212	µg/Ncm	300	Gravimetric			
Va-an Elementary School	Nitrogen Dioxide (NO2) b	<2	µg/Ncm	260	Griess-Saltzman			
11:20 AM-12:20 PM)	Sulfur Dioxide (SO ₂) °	10	µg/Ncm	340	Pararosaniline			
	Carbon Monoxide (CO)	<1	ppm	30	Direct Reading-Using Electrochemical Sensor			
otherwise the r Total No. of Samples: 2 Sample Submission : Sa Reference : U	s given 7 days upon receipt to raise que result(s) is/are deemed accepted. Total Analys ampled by the OMLI-GenSan Staff SEPA 40 CFR, Part 50, Appendices * B and ° / esults relate only to the items tested and rec	is:8 A; ^b Metł	nods of A	ir Sampling and J				
	Li dry seal Provincial property of the client named. Prior clien gent verification do so at their peril. Unless otherw		is require					
	including downloads, dig Uninterrupted To	ital and in						

S1. Beginning point of Package I-1, Elenita Heights (24 Hours Ambient Air Monitoring)

\bigcirc	//

OSTREA MOERAL LABORATORIES, IC. Assaying and Environmental Testing Specialist RJ Quano Bldg., M. C Briones St., Highway, Bakilid, Mandaue City, Cebu Telephone : (032) 343-6472; (32) 383-8077 Email : customerservice.ostrealabs@gmail.com

CERTIFICATE OF ANALYSIS

Customer	:	SHIMIZU-ULTICON-TAKENAKA JV
Address	:	Shoppes at Woodlane, Unit 4A, 2nd F, Diversion Road, Brgy. Ma-a, Talomo District, Davao City
Location	:	Purok 5, Brgy. Matina Biao, Tugbok District, Davao City
Attention	:	Ms. Mary Ann de Casa
Contact Info.	:	09674199395/decasa.maryann@shimz.biz

DENR Recognized Laboratory with C.R No. 041/2023

YSIS	Original Issue Duplicate issue by request Revision Copy						
	CAN : C23-10-361-8C						
NA Ma a	Date of Issue : 10/24/2023						
gy. Ma-a,	RAN : R23-10-015G						
	INVOICE # :						
	Date Received : 10/4/2023						
	Date Sampled : 10/4-7/2023						
	Date Analyzed : 10/4-19/2023						

RESULTS OF ANALYSIS

Sample Descriptions	Parameters	Results	Units	DAO 2000-81 Standards	Methods
24 Hours Ambient Air Monitorin	g				
Station 3: South Yard	Total Suspended Particulates (TSP) *	226	µg/Ncm	230	Gravimetric
(02:55 PM-02:55 PM)	Nitrogen Dioxide (NO ₂) ^b	<0.07	µg/Ncm	150	Griess-Saltzman
	Sulfur Dioxide (SO ₂) °	2.29	µg/Ncm	180	Pararosaniline
	Carbon Monoxide (CO)	<1	ppm	9	Direct Reading-Using Electrochemical Sensor
Station 4: Elenita Heights	Total Suspended Particulates (TSP) *	77	µg/Ncm	230	Gravimetric
(06:15 PM-06:15 PM)	Nitrogen Dioxide (NO ₂) ^b	<0.07	µg/Ncm	150	Griess-Saltzman
	Sulfur Dioxide (SO ₂) °	2.68	µg/Ncm	180	Pararosaniline
	Carbon Monoxide (CO)	<1	ppm	9	Direct Reading-Using Electrochemical Sensor
Station 5: UBI Batching Plant	Total Suspended Particulates (TSP) *	171	µg/Ncm	230	Gravimetric
(04:30 PM-04:30 PM)	Nitrogen Dioxide (NO ₂) ^b	<0.07	µg/Ncm	150	Griess-Saltzman
	Sulfur Dioxide (SO ₂) ^c	2.80	µg/Ncm	180	Pararosaniline
	Carbon Monoxide (CO)	<1	ppm	9	Direct Reading-Using Electrochemical Sensor

Note: The customer is given 7 days upon receipt to raise questions or clarifications on any part or content of the certificate, otherwise the result(s) is/are deemed accepted.


Total No. of Samples: 3

Sample Submission : Sampled by the OMLI-GenSan Staff

 Reference
 : USEPA 40 CFR, Part 50, Appendices * B and * A ; * Methods of Air Sampling and Analysis 3rd ed. by J.P. Lodge

 Remarks
 : Results relate only to the items tested and received by the laboratory

Total Analysis : 12



Not valid without OMLI dry seal

Page 1 of 1

This Report is the confidential property of the client named. Prior client approval is required to verify and confirm the information contained herein. Persons acting without diligent verification do so at their peril. Unless otherwise authorized, all reprographic, dissemination and publication rights are reserved, including downloads, digital and image files and representations.

Uninterrupted Total Quality Service Since 1976

S2. Ending point of Package I-1, Waan National HS (24 Hours Ambient Air Monitoring)



OSTREA MINERAL LABORATORIES, INC. Assaying and Environmental Testing Specialist RJ Ouano Bldg., M. C Briones St., Highway, Bakilid, Mandaue City, Cebu Telephone : (032) 343-6472; (32) 383-8077 Email : customerservice.ostrealabs@gmail.com

DENR Recognized Laboratory with C.R No. 041/2023

		(CERTIFICATE	OF .	ANA	LYSIS	Original Issue Duplicate issue by request Revision Copy
Address:Shoppe TalomoLocation:Brgy. WAttention:Ms. Ma			ZU-ULTICON-TAKENAKA . s at Woodlane, Unit 4A, 2nd F, E District, Davao City aan, Buhangin District, Davao C ry Ann de Casa 99395/decasa.maryann@shimz	CAN : C23-10-361-70 Date of Issue : 10/24/2023 RAN : R23-10-0156 INVOICE # : Date Received : 10/2/2023 Date Sampled : 10/2-4/2023 Date Analyzed : 10/2-19/2023			
-			RESULTS (OF A	NALY	SIS	1 1 1 1 1
Sample Descripti	ons		Parameters	Results	Units	DAO 2000-81	Methods
						Standards	
	Air M	onitoring					
tation 1:			Total Suspended Particulates (TSP) *	226	µg/Ncm	230	Gravimetric
tation 1: Va-an National Hig	h Sch		Nitrogen Dioxide (NO ₂) ^b	0.09	µg/Ncm	230 150	Griess-Saltzman
24 Hours Ambient Station 1: Wa-an National Hig 11:05 AM-11:05 Al	h Sch		Nitrogen Dioxide (NO ₂) ^b Sulfur Dioxide (SO ₂) ^c	0.09 2.90	μg/Ncm μg/Ncm	230 150 180	Griess-Saltzman Pararosaniline
tation 1: Va-an National Hig	h Sch		Nitrogen Dioxide (NO ₂) ^b	0.09	µg/Ncm	230 150	Griess-Saltzman Pararosaniline
tation 1: Va-an National Hig 11:05 AM-11:05 Al	h Sch		Nitrogen Dioxide (NO ₂) ^b Sulfur Dioxide (SO ₂) ^c	0.09 2.90	μg/Ncm μg/Ncm	230 150 180	Griess-Saltzman Pararosaniline
tation 1: Va-an National Hig 11:05 AM-11:05 AI tation 2:	h Sch Ⅵ)	ool	Nitrogen Dioxide (NO ₂) ^b Sulfur Dioxide (SO ₂) ^c Carbon Monoxide (CO)	0.09 2.90 <1	μg/Ncm μg/Ncm ppm	230 150 180 9	Griess-Saltzman Pararosaniline Direct Reading-Using Electrochemical Senso
itation 1: Na-an National Hig	h Sch M) Schoo	ool	Nitrogen Dioxide (NO ₂) ^b Sulfur Dioxide (SO ₂) ^c Carbon Monoxide (CO) Total Suspended Particulates (TSP) ^e	0.09 2.90 <1 101	μg/Ncm μg/Ncm ppm μg/Ncm	230 150 180 9 230	Griess-Saltzman Pararosaniline Direct Reading-Using Electrochemical Senso Gravimetric

Total No. of Samples: 2

Total Analysis : 8

Sample Submission : Sampled by the OMLI-GenSan Staff

Reference : USEPA 40 CFR, Part 50, Appendices * B and ^c A ; ^b Methods of Air Sampling and Analysis 3rd ed. by J.P. Lodge

Remarks : Results relate only to the items tested and received by the laboratory

Not valid without OMLI dry seal

Page 1 of 1

This Report is the confidential property of the client named. Prior client approval is required to verify and confirm the information contained herein. Persons acting without diligent verification do so at their peril. Unless otherwise authorized, all reprographic, dissemination and publication rights are reserved, including downloads, digital and image files and representations.

Uninterrupted Total Quality Service Since 1976

S1. Beginning point of Package I-1, Elenita Heights (24 Hours Ambient Noise Monitoring)

	Telephone : (032) 343-	Briones St., Highway, Bakilid, Mar		NC.			
	CER	FIFICATE O	OF ANA	ALYS	IS	Original Issue Duplicate issue k Revision Copy	y request □
Address Location	 Shoppes at Wood Talomo District, I Purok 5, Brgy. Ma Ms. Mary Ann de 	tina Biao, Tugbok Distric	version Road, t, Davao City		a,	Date of Issue : RAN :	R23-10-015G 10/6/2023
		ESULTS OF ANA		1			
Location			Morning 5:00am- 9:00am dBA	Daytime 9:00am - 6:00pm dBA	Evening 6:00pm - 10:00pm dBA	10:00pm -	
24 Hours N	oise Monitoring						
Station 4: E	lenita Heights		43	47	48	42	
NPCC Mem	orandum Circular No. 00	2 Series of 1980, Class A	50	55	50	45	
	mer is given 7 days upo s) is/are deemed accep	n receipt to raise questions ted.	or clarification	ns on any p	art or cont	ent of the certifi	cate, otherwise
otal No. of Samp	ple:1	Total Analysis :	4				
	n : Measured by the OM	LI-GenSan Staff					
Aethod Remarks	: Sound Level Meter	the item measured by OMLI-G					
1						223	23.1
						Star !!	
	ATT					132 3	
Not valid without	t OMLI dry seal	Page 1 o	f1			111	The second
	diligent verification do so at t	client named. Prior client approva heir peril. Unless otherwise autho ncluding downloads, digital and ir	rized, all reprogra	phic, dissemin			
	ALL DE	Uninterrupted Total Qua 1976	ity Service Sir	nce		. د د د ر	and a second

S2.	Ending point	of Package I-1	Waan Nati	onal HS (24	Hours Ambient	Noise Monitoring)
~	Bueno pome	0114011460111	Tradin Tradi		1 10 car o 1 miloronio	1,0100 1,101110011110/

Ending po	oint of Packag	e I–1, Waan Nation	al HS (24 Hou	urs Am	bient Nois	e Monitor
\circ	RJ Ouano Bidg., M.	DIDERAL LABORAT(unential Testing Specialist C Briones St., Highway, Bakilid, Manda 43-6472; (22) 383-8077		.			
		nerservice.ostrealabs@gmail.com					
	CEF	RTIFICATE O	FAN	ALYS	SIS	Original Issue Duplicate issue Revision Copy	y request
Customer	: SHIMIZU-UI	TICON-TAKENAKA JV				CAN :	C23-10-361-9C
Address	: Shoppes at Wo	odlane, Unit 4A, 2nd F, Dive	rsion Road	, Brgy. Ma	α,	Date of Issue : RAN :	10/24/2023 R23-10-015G
Location	Talomo District : Brgy. Waan, Bu	hangin District, Davao City				INVOICE # :	-
Attention	: Ms. Mary Ann c					Date Received :	
Contact Info.		lecasa.maryann@shimz.biz				Date Measured:	10/2-4/2023
		RESULTS OF ANAL	YSIS				
Locations			Morning 5:00am- 9:00am dBA	Daytime 9:00am - 6:00pm dBA	Evening 6:00pm - 10:00pm dBA	Construction of the second second	
24 Hours N	loise Monitoring						
Station 1: V	Wa-an National High Sch	lool	53	53	42	41	
Station 2: V	Wa-an Elementary Scho	ol	42	55	41	39	
NPCC Mem	norandum Circular No. (002 Series of 1980, Class AA	45	50	45	40	
The custo	And a state of the	g factors of noise in Annex B (Re pon receipt to raise questions o epted.					
otal No. of Samp		Total Analysis : 8					
	on : Measured by the O : Sound Level Meter						
lethod emarks		to the items measured by OMLI-Ge	a Can Shaff				
	2 Ma						
Not valid withou	ut OMLI dry seal	Page 1 of 3	L				
	and the state of the second	ne client named. Prior client approval is at their peril. Unless otherwise authoriz including downloads, digital and ima,	ed, all reprogra	aphic, dissemin			
		Uninterrupted Total Quality	Samica Si				