Myanmar

Sugar Mill Project

Report Date: October, 2002 Field Survey: September, 2001

1. Project Profile and Japan's ODA Loan

Project Site :





1.1. Background

The government of Myanmar established a policy for the country's economical management in its Fourth 4-year Development Plan (from April 1982 to March 1986). One of the aims of this policy was to encourage and promote the country's manufacturing/processing industry, which increases the value of primary industries such as rice, sugarcane or pulses, in order to switch its economic base from agriculture to agricultural product processing.

The sugar industry in Myanmar consisted of six mills, built between the 1920s and the 1960s. The equipment in these mills was outdated and dilapidated; two were barely operable. As a result, sugar production had stagnated. In addition, due to the foreign currency crunch, sugar imports had been prohibited since 1972; as a result, per capita consumption of sugar was extremely low, 1.4 kg per year. The government planned to increase per capita sugar consumption to 4.5 kg per year, the consumption level prior to the import ban. This project was selected as a key element in the government's development plan.

1.2. Objectives

To construct a sugar mill with daily sugar cane processing capacity of 1,500 tons in order to supply 25,000 tons of sugar annually to the domestic market.

1.3. Project Scope

The project scope consists of the following works:

- 1) Construction of a sugar mill plant with 1,500 tons per day sugar cane crushing capacity,
- 2) Construction of utilities and auxiliary facilities including power generator, water treatment, sugar godown and laboratory,

3) Consulting services.

Japan's ODA Loan was available for the foreign currency portion of the above items.

1.4. Borrower/Executing Agency

The Foodstuff Industries Corporation (FIC)

/ The Foodstuff Industries Corporation (FIC) (currently Myanmar Sugarcane Enterprise (MSE))

1.5. Outline of Loan Agreement

Loan Amount	5,100 million yen		
Loan Disbursed Amount	3,854million yen		
Exchange of Notes	November 1982		
Loan Agreement	December 1982		
Terms and Conditions			
Interest Rate	2.25% p.a.		
Repayment Period (Grace Period)	30 years (10 years)		
Procurement	Partially Untied		
Final Disbursement Date	May 1991		

2. Results and Evaluation

2.1. Relevance

The encouragement and promotion of the country's manufacturing/processing industry through the expansion of the sugar industry was addressed in the Fourth 4-year Development Plan, thereby giving this project plan validity. At present, the government of Myanmar places emphasis on sugarcane production as a means, through exports, to acquire foreign currency. Thus, the project is still relevant in view of its role in supplying sugar to the domestic market and in furthering production to acquire foreign currency.

2.2. Efficiency

2.2.1. Project Scope

The actual project scope was same as that in the original plan.

2.2.2. Implementation Schedule

The construction of the sugar mill plant and of utilities/auxiliary facilities was originally scheduled for completion within 4 years. Implementation actually required approximately 5 years, mainly due to the longer period required for execution of pre-construction works such as consultant selection and tender preparation. Further, the outbreak of social and political unrest in 1988 shifted the schedule of the test run. Accordingly, commercial operations started from November 1991, after a delay of 4 years and 7 months.

2.2.3. Project Cost

The estimated project cost was 9,750 million Yen, while the actual project cost was 9,333 million Yen. The actual cost can be broken down into the foreign currency portion of 3,854 million Yen, which ran under budget by 24%, and the local currency portion of 5,479 million Yen, which ran over budget by 18%. The cost overrun of the local currency portion was attributed to the delay in the construction works.

2.3. Effectiveness

2.3.1. Amount of Sugar Production at the Project Plant

The project plant (named No. 6 Sugar Mill at Yadashe) was designed to produce 25,000 metric ton per year (MTPY) of sugar, with 253,500 MTPY (1,500 metric ton per day (MTPD)) sugarcane crashing capacity, based on 169 days of crushing operation and 9.9% sugar yield. Myanmar Sugarcane Enterprise (MSE) set the operational targets based upon the aforesaid design target. Table 1 shows the operational targets and actual figures for sugarcane consumption, sugar production and sugar yield of the project plant. Actual sugar production has not yet reached target levels due to insufficient supply of sugarcane.

According to MSE, the insufficient supply of sugarcane can be attributed to the fact that the procurement price of sugarcane is low compared to competitive crops such as paddy and pulses. Table 2 shows the government's procurement price for sugarcane from 1990 to 2002. Even though cane-procurements prices increased every year, farmers have switched their cane fields into fields growing paddy and pulses because of their more attractive price. To cope with the insufficient supply of sugarcane, MSE has made much effort to extend cane-growing areas, taking measures such as distributing fertilizers, lending out tractors, and supplying agri-loans without interest.

Fiscal	Sugar Cane Consumption		Sugar	Production	Sugar Yield (2)	
Year	Target	Actual	Target	Actual	Target	Actual
	MTPY	MTPY	MTPY	MTPY	%	%
	(1)					
Capacity	253,500	-	25,000	-	9.9	-
1990/91	51,000	48,951	4,300	4,085	8.43	8.34
1991/92	131,900	151,862	9,893	12,119	7.50	7.98
1992/93	225,000	200,586	16,875	17,001	7.50	8.47
1993/94	200,000	203,358	15,000	18,116	7.50	8.90
1994/95	206,400	152,546	17,544	14,352	8.50	9.41
1995/96	210,000	182,934	16,380	14,657	7.80	8.01
1996/97	210,000	187,417	16,320	16,961	7.77	9.05
1997/98	220,000	195,477	19,000	17,202	8.64	8.80
1998/99	220,000	196,103	19,360	15,884	8.80	8.10
1999/00	193,456	102,033	17,895	8,163	9.25	8.00
2000/01	180,000	141,656	15,300	12,749	8.50	9.00
2001/02	180,000	155,821	15,750	12,466	8.75	8.00

Source: Information prepared by No. 6 Sugar Mill (Yedashe) in MSE

Note: (1) Target figures are revised in each year based on the projections of sugarcane availability.

(2) Sugar Yield = Sugar Production \div Sugar Cane Consumption

Year	Procurement Price (Ks/ton)
1990	270
1994	1,000
1996	1,500
1997	1,850
1998 (Present)	2,500
2002 (Provisional)	3,500
Samaa MCE	

 Table 2: Government Procurement Price of Sugarcane (1990~2002)

Source: MSE

Furthermore, the new sugar mill Myohla Factory (2,000 MTPD), which started operations in April 2000, was established 10 miles away from the project plant. As the area that supplies sugarcane to new mill overlaps the area supplying the project plant, the construction of the new mill has possibly affected the supply of sugarcane to the project plant.

Another possible reason for low sugar production could be the low sugar yield (sugar recovery rate) of the plant. While the recovery rate achieved during the commissioning period was 10.38%, it is currently below 9.0%. The target figure is 9.9%.

2.3.2. On-Stream Factor

Unplanned shutdowns occurred due to main machine failure and the failure of such equipment as the cyclo drive, boiler water tubes, mill roller shell, juice sulphitor and syrup sulphitor, and to a shortage of consumable spare parts. These shutdowns, however, did not critically affect the project's ability to achieve sugar production targets, since the most critical factor is the shortage of sugarcane.

Table 3: On Stream Factor at No.6 Sugar Mill							
Fiscal Year	Operation Days		Planned	Unplanned			
			Shut-Down	Shut-Down			
	Target	Actual	Actual	Actual			
	Days	Days	Days	Days			
1990/91	169	n.a	n.a	n.a			
1991/92	169	166	11	64			
1992/93	169	157	16	43			
1993/94	169	135	18	30			
1994/95	169	98	15	18			
1995/96	169	179	18	75			
1996/97	169	141	27	39			
1997/98	169	155	16	40			
1998/99	169	146	16	31			
1999/2000	169	77	12	69 (1)			

Table 3: On Stream Factor at No.6 Sugar Mill

Source: Information provided by No. 6 Sugar Mill (Yedashe) in MSE

Note: (1) The plant in FY 1999/2000 closed 69 days earlier than normal year because of sharing the allocated sugarcane with the new factory at its early establishment.

2.3.3. Recalculation of Internal Rate of Return

Since the required data were not available, recalculation of Internal Rate of Return was eliminated from this report.

2.4. Impact

2.4.1. Contribution to Sugar Production in Myanmar

As seen in Table 4 below, the project plant (No. 6 Sugar Mill at Yadashe) has contributed considerably to sugar production in Myanmar.

Table 4. Contribution to Sugar Troduction in Mymman					
	No.6 SugarMill			Total MSE	Total National
Fiscal Year	Production (MT)	Contribution to MSE Production	Contribution to Natianal Production	Production (MT) (1)	Production (MT) (2)
1990/91	4,085	21.3%	7.5%	19,153	54,382
1991/92	12,119	22.9%	12.8%	52,936	94,617
1992/93	17,001	34.0%	16.9%	50,066	100,347
1993/94	18,116	42.7%	20.8%	42,380	86,938
1994/95	14,352	39.2%	19.1%	36,577	75,204
1995/96	14,657	35.4%	17.8%	41,438	82,122
1996/97	16,961	34.7%	16.5%	48,949	102,504
1997/98	17,202	31.8%	12.0%	54,126	143,395
1998/99	15,884	32.8%	12.2%	48,419	129,947
1999/00	8,163	14.9%	5.7%	54,826	142,622
2000/01	12,749	15.9%	6.8%	80,047	186,123

Source: MSE

Note: (1) Sugar output of MSE was deducted from export and repayment sugar.

(2) Total of State and private sector. Sugar production from the private sector is estimated based on the sugarcane acreage and processing ration of the mini-sugar processing plants.

Since 1992/93, the Ministry of Agriculture and Irrigation (MOAI) has placed major emphasis on paddy, pulses, cotton, and sugarcane as the four major economic pillars of the agricultural sector. Accordingly, expansion of the sugarcane and sugar industry has been a high priority. Starting in April 1996, a number of new sugar mills projects were conceived by the MOAI, and 9 new sugar mills were constructed¹ simultaneously. All 9 were commissioned in 1999/2000. As a result, the share of Myanmar's total sugar production produced at the project plant has decreased since 1999/2000.

Table 5 below shows the performance of the state-owned sugar mills in 2000/01. The records of the project plant (No. 6 Sugar Mill at Yadashe) exceeded the average figures for all mills for the volume of cane crushed and sugar produced, and for the sugar recovery rate. MSE officials explained that the project plant has shown the best performance among the 17 sugar mills under MSE, and that they always pick it as an inspection site for foreign/domestic visitors.

¹ The 9 new mills were constructed by the contractors from China and Thailand based on a turn key basis. The cost of mills will have to be paid back in sugar at the prevailing international price.

_	Table 5: Performance of the Sugar Mills of MSE in FY 2000/01							
	Name of Sugar	Year	Crushing	Cane	% of targeted	Sugar F	Production	Sugar
	Mills	Comissione	Capacity	Crushed	procurement	Sugar Production		Recovery
			(MTPD)	(MTPY)		(MTPY)	(% of total)	
1	Dahatkone	1999-2000	2,000	52,420	30	3,726	3.9%	7.11%
2	Pyinmana No.2	1984	1,500	122,830	65	10,371	11.0%	8.44%
3	Pyinmana No.3	1957	1,500	82,446	55	6,652	7.0%	8.07%
4	Taung Zin Aye	1999-2000	1,500	54,323	31	5,128	5.4%	9.44%
5	Myohla	1999-2000	2,000	85,595	34	7,042	7.5%	8.23%
6	Yadashe	1991	1,500	141,655	64	12,749	13.5%	9.00%
7	Oktwin	1999-2000	2,000	91,008	36	7,307	7.7%	8.03%
8	Zeyawaddy	1986-87	1,500	50,209	39	3,264	3.5%	6.50%
9	Yoneseik	1999-2000	2,000	87,481	35	8,805	9.3%	10.07%
10	Duyingabo	1999-2000	2,000	74,518	30	6,817	7.2%	9.15%
11	Pauk Khaung	1999-2000	2,000	84,534	34	8,039	8.5%	9.51%
12	Nawaday	1999-2000	2,000	79,530	37	7,034	7.4%	8.84%
13	Okkan	1999-2000	2,000	40,194	16	3,505	3.7%	8.72%
14	Bilin	1966	1,500	57,478	48	3,866	4.1%	6.73%
15	Shwenyaung (1)	1983	300	n.a.	n.a.	n.a.	n.a.	n.a.
16	Kyauktaw	1983	300	2,385	12	119	0.1%	4.99%
17	Namti (2)	1956	1,000	n.a.	n.a.	n.a.	n.a.	n.a.
	Total	-	-	1,106,606	-	94,424	100.0%	-
	Average	-	-	73,774	38	6,295	-	8.53%

Table 5: Performance of the Sugar Mills of MSE in FY 2000/01

Source: MSE

Note:(1) Shwenyaung Sugar Mill was leased to national private companiy in 1999.

(2) Namti Sugar Mill was handed over to one of the ethnic groups in 1995.

2.4.2. Sugar Per Capita Consumption

Increased sugar production in the 1990s raised consumption levels. At present, per capita sugar consumption has reached 3.8kg. This is more than double of the amount consumed before the project implementation; however, it could not attain the originally targeted figure, 4.5kg. The amount of per capita sugar consumption of this country is still less than that in many other Asian countries, thus Myanmar's sugar industry should continue its efforts to supply sugar for domestic consumption.

Table 6: Sugar Per Capita Consumption in Myanmar

Tuble of Bugui							
Fiscal Year	1981/82	2	1990/91	1991/92	1992/93	1993/94	1994/95
Per Capita Consumption (kg) (1)	1.63	~	1.45	2.27	2.41	2.23	1.71
Fiscal Year	1995/96	1996/97	1997/98	1998/99	1999/00	2000/1	
Per Capita Consumption (kg) (1)	1.84	2.25	3.09	2.75	2.96	3.79	

Source: MSE

Note:(1) Per capita consumption includes both centrifugal and non-centrifugal sugar.

2.4.3. Sugar Export

Currently, there are no official sugar imports. Sugar exports, which are presently controlled by the government, are registered yearly (see table 7 below). It is said that sugar accounts for more than twenty-three percent of foreign currency earnings from agricultural exports (FY 2000/01). Myanmar's sugar industry is now turning from import-substitution to export-orientation although domestic consumption has not yet attained the originally targeted level.

Table 7: Ex	port of Sugar
Fiscal Year	Sugar Export
Piscal Teal	(MT)
1993/94	9,350
1994/95	17,036
1995/96	6,020
1996/97	14,773
1997/98	24,106
1998/99	18,153
1999/00	39,863
2000/01	37,697

Table 7. Export of Sugar

Source: MSE, Some Information on Sugar Industry in Myanmai

2.4.4. Rural Development and Employment Promotion

The project has had a positive impact on rural development by providing infrastructure development, such as a 9-mile railway facility and 33 miles of roadways. Also, the project created 645 jobs in commercial operation of the mill.

2.4.5. Impact on Natural Environment

The project plant is discharging untreated wastewater into a drain, and farmers in surrounding areas utilize the discharged water for irrigation purposes. As no monitoring has been made so far, the environmental impact by the wastewater is not clear now. MSE reported that they plan to adopt a wastewater monitoring system within a year.

2.4.6. Impact on Social Environment

The relocation or resettlement of local residents did not occur.

2.5. Sustainability

2.5.1. Operation and Maintenance Organization

At the time of appraisal, the Foodstuff Industries Corporation (FCI) was to assume responsibility for operation and maintenance. The Myanmar Sugarcane Enterprise (MSE), which is under the Ministry of Agriculture and Irrigation, took over this role in 1994. MSE employs about 5,050 personnel, and is headed by a Managing Director. Of this number, some 645 MSE employees, led by a Factory Manager, work on this project plant. The organizational structure is elaborated in Figure 1. MSE is responsible for sugarcane supply, sugar marketing and budgeting. No.6 Sugar Mill is responsible for production and plant maintenance.




Figure 1: Operation and Maintenance Organization (Actual)

Source : Information prepared by No.6 Sugar Mill (Yedashe) in MSE

2.5.2. Financial Status

The government controls sugarcane procurement and sugar selling prices² for all sugar mills under MSE. Each mill does not take responsibility for its profitability. Financial data for neither MSE nor No.6 Sugar Mill were available.

2.5.3. Prospective Sustainability

The sugar industry in Myanmar is a promising sector, and the government has expected it become a source of foreign currency earnings. Though the insufficient supply of sugarcane has restricted sugar production at the project plant, the plant has performed better than other sugar mills under MSE. At this time there appear to be no critical issues threatening the sustainability of the project.

² In the private sector, cane purchasing and sugar selling are based on market prices.

Item	Plan	Actual
1.Project scope		
Sugar Mill Plant		
- Sugar Cane Crushing Capacity	1,500MTPD	- Same as Plan -
- Sugar Production Capacity	25,000MTPY	- Same as Plan -
Utilities & Auxiliary Facilities	Power Generator	- Same as Plan -
	Water Treatment	
	Sugar Godown	
	Laboratory	
2.Implementation Schedule		
Consultant Selection	Jan. 1983 – Jun. 1983	Nov. 1983 – Jun. 1984
Tender Document	Jan. 1983 – Dec. 1983	Sep. 1985 – Mar. 1986
Site Preparation	Jan. 1983 – Aug. 1983	May. 1986 – Jan. 1987
Buildings and Infrastructure	Aug. 1983 – Jan. 1986	Oct. 1986 – Nov. 1988
Sugar Mill Plant & Facilities	Jan. 1984 – Dec. 1986	Oct. 1987 – Oct. 1988
Test Run	Dec. 1986 – Mar. 1987	Dec.1990 – Mar. 1991
Commercial Operation	Apr. 1987	Nov. 1991
3.Project Cost		
Foreign Currency	5,100Million Yen	3,854 Million Yen
Local Currency	4,650 Million Yen	5,479 Million Yen
Total	9,750 Million Yen	9,333 Million Yen
ODA Loan Portion	5,100Million Yen	3,854 Million Yen
Exchange Rate	30.3 Kyats / Yen (as of 1982)	21.8 Kyats / Yen (Period Average)

Comparison of Original and Actual Scope

Source: Data from MSE and JBIC