Summary

| | Eval | uation conducted by: Foundation for Advanced |
|---|--|--|
| | | Studies on International Development (FASID) |
| Γ | | Report date: June 2009 |
| Country: Kingdom of Cambodia | | Project Name: The Project for Flood Protection |
| | | and Drainage Improvement in the Municipality |
| | | of Phnom Penh |
| E/N Date of Signature: 27 August, 2002 | | Grant Limit (cost): 2.056 billion yen |
| Local Implementing Agency: Department of Public | | Finish Date: 3 September, 2004 |
| Works and Transport (DPWT), Municipality of Phnom | | |
| Penh | | |
| Related Cooperation: | | |
| 1) Development Studies (1 | 999) Part I: Master Plan for I | Drainage Improvement and Flood Control in the |
| Municipality of Phnom | Penh; Part II: Feasibility Stud | lies on Reinforcement of Kop Srov and Tompun |
| Dikes and Tompun Wate | ershed Drainage Improvemen | t |
| 2) Detailed Design (2001) | The Project for Flood Protect | ion and Drainage Improvement in the |
| Municipality of Phnom | Penh | |
| 1. Project objective | The project aims to protect | and minimize the damage from floodwater and |
| (Goals and Expected | water immersion in the sou | thern part of the Municipality of Phnom Penh by |
| Effect) | strengthening outer ring dil | kes and improving drainage channels and pumping |
| | station. Ultimately, the proj | ect aims to contribute to the citizen's living |
| | environment and the socio- | economic development of the city and the country |
| | as well. | 1 5 5 |
| 2. Project content | This project aims to hel | p reduce the effects of flood damage in the |
| 5 | Municipality of Phnom Per | th through; |
| | (1) Flood Protection | |
| | 1. Improvement of the S | vay Pak Drainage Sluiceway (3 gates) |
| | 2. Reinforcement of the | Boeung Tompun Dike (4.340km); and |
| | (2) Drainage Improvement | |
| | 3. Improvement of the B | oeung Salang Drainage Channel Downstream |
| | 4. Construction of a Boe | ung Salang Drainage Sluiceway |
| | 5. Improvement of the St | tung Meanchey Drainage Channel Downstream |
| | 6. Construction of a Tum | Nup Toek Drainage Sluiceway |
| | 7. Improvement of the B | oeung Tompun Inlet Channel |
| | 8. Construction of a new | Boeung Tompun Pumping Station |
| 3. Relevance | Overall evaluation: A+ | |
| | Evaluation detail: | |
| | The project was highly | relevant to the needs and development policies of |
| | Cambodia, as well as Japa | an's development assistance policy to Cambodia. |
| | Furthermore, the project h | as had a significant effect on the poor since they |
| | are the most vulnerable | to damage caused by flood and inland water |
| | immersion. | |
| | Drainage system facil | ities in the Municipality of Phnom Penh were |
| | developed in the French | colonial days Since then two decades of civil |
| | conflict lead to the suspen | ded maintenance and expansion of the facilities |
| | lowering their functions | s a result the area suffered from regular flooding |
| | Drainage system facil developed in the French conflict lead to the suspen lowering their functions. A | ities in the Municipality of Phnom Penh were colonial days. Since then, two decades of civil ided maintenance and expansion of the facilities, is a result, the area suffered from regular flooding |

| | | and from the associated poor environmental conditions brought by stagnant |
|----|------------------------|--|
| | | wastewater in lowland areas. Thus, the project reflects these needs. |
| | | This project is also consistent with Cambodia's development policies |
| | | including the Second Socio-Economic Development Plan (2001-2005) and |
| | | the "Rectangular Strategy" for growth These development policies are |
| | | promoting infrastructural development as a priority issue to protect and |
| | | mitigate the damage of the city from natural disasters including flooding. The |
| | | current National Strategic Development Plan (2006-2010) also prioritizes on |
| | | the issue of flood measures and improving the drainage system hance the |
| | | the issue of flood measures and improving the dramage system, hence the |
| | | Lucaria Country Assistance Pressure for Combadia listed the |
| | | Japan's Country Assistance Program for Cambodia listed the |
| | | development of disaster-proof infrastructure as a priority area for the |
| | | improvement of socio-economic infrastructure and economic reconstruction |
| | | in Cambodia, especially for the rapid growth of Phnom Penh city. Therefore, |
| | | the project is consistent with Japan's development policy. |
| 4. | Appropriateness | Overall evaluation: A |
| | /Efficiency of | Evaluation detail: |
| | Facilities/ Equipments | Facilities and equipments were appropriately installed and have been |
| | | efficiently used. The rioting incidence of January 2003, in which protesters |
| | | set fire to the Thai Embassy in Phnom Penh hindered procurement from |
| | | Thailand, and measures were taken to extend E/N for one year. Apart from |
| | | this external factor, construction was finished according to the plan. Newly |
| | | constructed drainage pumping station and the improved drainage channels |
| | | are maintained well, based on manuals developed by the project. The total |
| | | cost of the project was lower than planned while the targeted outputs were |
| | | achieved, which means this project had efficiently and appropriately |
| | | provided facilities and equipment. |
| 5. | Effectiveness | Overall evaluation: A+ |
| | | Evaluation detail: |
| | | The project demonstrates a remarkable effect for flood control and an |
| | | improvement in the drainage system. After the project, there was not single |
| | | incidence of flooding in the target areas, whereas before, regular flooding |
| | | caused constraint interruption of socio-economic activities. Even in areas |
| | | situated far from the improved channels which often suffered from |
| | | immersion flood damage has been reduced. There is an increase in traffic by |
| | | the improved road on the layee, and they have become a part of the outer ring |
| | | read of the gity |
| | | The drainage channels receive not only rain water but also westewater |
| | | The dramage channels receive not only rain water but also wastewater |
| | | (sewage), so they function as sewerage to push out the wastewater into the |
| | | river. Before the project, due to the low capacity of the old pumping station, |
| | | the surrounding areas of the channel suffered from an ill sanitary |
| | | environment such as bad odors and water-borne diseases. The areas were |
| | | tlooded by the wastewater in the rainy season, while the water in the channel |
| | | became stagnant in the dry season which made water smell. Given this |
| | | situation, the project produced the remarkable improvements in the sanitary |
| | | environment along the channel. |

| 6. | Impact (Impact on | Overall evaluation: A |
|----|-------------------------|--|
| | Overall Goal etc.) | Evaluation detail: |
| | | The project highly contributed to the improvement of the lives of the |
| | | people in Phnom Penh as an overall goal. It prevented interrupted economic |
| | | and commercial activities, and social activities such as school closure. As an |
| | | indirect impact, it alleviated health damages caused by water-borne diseases |
| | | such as diarrhea and dengue fever, and bad odors. |
| | | There were no negative impacts caused by the project. Even the |
| | | resettlement issue, which was a precondition for the project, did not affect the |
| | | project negatively. Instead, it was reported that the relocated people had |
| | | better living conditions after the project, hence they also became |
| | | beneficiaries of the project. |
| | | Furthermore, local firms which the Japanese construction company |
| | | contracted as subcontractors improved their skills and safety management |
| | | abilities. Consequently, they became major local construction companies. |
| | | Land price of the area around improved drainage channels have quintupled |
| | | after the project, demonstrating the improvement of the living environment. |
| 7. | Sustainability (Further | Overall evaluation: A- |
| | scope for improvement | Operation and maintenance (O&M) of the improved drainage channels |
| | is entered below) | and the newly constructed pumping station is well controlled. There has not |
| | | been any particular damage of the facilities reported except for some delays |
| | | in the procurement of a spare part of the pumping station and the restoration |
| | | of a part of the administrative road along the channel. However, the capacity |
| | | of DPWT was sufficient resolving these issues. DPWT has deployed enough |
| | | staff for O&M of the facilities. An adequate budget for O&M is allocated to |
| | | DPWT and sub-districts which administer their own drainage channels. The |
| | | budget of the DPWT is allocated through the Ministry of Public Works and |
| | | Transport and the Municipality of the Phnom Penh (MPP). MPP also |
| | | allocates 10% of water bills for the O&M of drainage facilities. Thus, the |
| | | sustainability of project effectiveness has been ensured from the institutional, |
| | | technical and financial aspects. |
| | | Meanwhile, illegal dumping of waste into the drainage channels is |
| | | forcing administrative bodies to implement frequent clean-up operations. |
| | | Illegal dumping is caused by the low environmental awareness and the |
| | | immoral behavior of the people living in the vicinity, along with an |
| | | insufficient waste collection service. Since this problem could be a factor that |
| | | disturbs the sustainability of the project effectiveness, urgent |
| | | countermeasures are expected. |
| 8. | Publicity Effect | Overall evaluation: A- |
| | (visibility) | Recognition of the project is high among beneficiaries and stakeholders. |
| | | The project held groundbreaking and inauguration ceremonies inviting high |
| | | ranking officials from the government of Cambodia and diplomatic missions. |
| | | In both occasions, the Ambassador of Japan attended and gave a speech. The |
| | | project also developed and distributed pamphlets on the project at both |
| | | ceremonies. Prime Minister Hun Sen and Mayor of the Municipality of |
| | | Phnom Penh attended the inauguration ceremony which attracted attention |

| | from the media. During the construction period, three local newspapers wrote |
|---------------------------|--|
| | articles about the project and the local radio also interviewed the Japanese |
| | contractors. Signing board and plates which indicate in both English and |
| | Khmer that the project was accomplished through Japanese ODA were |
| | installed in the pumping station and on the bridges renovated over the |
| | channels. These measures were appropriate in raising the recognition of the |
| | project. |
| | However, further efforts may be required to gain visibility to the general |
| | public. For example, a beautiful ODA plate installed in the pumping station |
| | hardly catches the eves of local residents since the general public rarely visits |
| | the pumping station. Since the effects of the project are already known |
| | among the general public, to increase the project's visibility highlighting |
| | Japan's cooperation, a more creative PR strategy such as changing the |
| | location and design of the information plates and the timing of PR activities |
| 9 Evaluations by the | The project is highly commended among the government officials |
| recipient country | including DPWT MPP and other related ministries: its impacts have highly |
| (The diplomatic effect is | contributed to the improvement of the city's environment that used to suffer |
| entered here too) | from flooding and water immersion. The project also received appreciation |
| entered here, too) | from beneficiaries including relocated people |
| 10 Recommendations | Recommendation 1: Response to illegal dumping of waste (1): Awareness |
| and Lessons Learned | activities for the residents |
| and Lessons Learned | Illegal dumping of waste into the channels imposes a burden on |
| | administering bodies. Currently they are putting large efforts into cleaning |
| | the channels, but in fact they should make an effort to prevent residents from |
| | dumping waste into the channels through awareness raising activities or by |
| | imposing fines |
| | Recommendation 2: Response to illegal dumping of waste (2): Response |
| | to presently accumulated waste |
| | Before conducting awareness raising activities DPWT should dispose of |
| | all garbage and also repair the damaged administrative road. |
| | Recommendation 3: Establishment of a financial base for maintenance |
| | Currently, there are no financial constraints for O&M, however, further |
| | O&M cost are expected to arise due to the implementation of new projects. |
| | Financial issues should not only be handled by the DPWT but also by the |
| | Municipality of Phnom Penh |
| | Recommendation 4: Carrying out PR activities |
| | Carrying out PR activities for residents and students such as conducting |
| | an environment education tour to the channels and the pumping station will |
| | be effective in raising the recognition of the project as well as providing the |
| | opportunity to think about illegal dumping. Furthermore, conducting this |
| | kind of a tour will lead organizers to improve their consciousness on the |
| | environment and ownership of the project |
| | environment and ownersmp of the project. |
| | Lesson 1: Improved visibility by elaborate information activities |
| | The effects of the project have become widespread in the Municipality of |
| | Phnom Penh. In order to increase the project's visibility, highlighting Japan's |
| | The second reaction of the second of the second state of the secon |

| cooperation, further elaborate information activities are needed to catch the |
|---|
| eyes of the general public (e.g. the design/location of the ODA mark, signing |
| board, etc). |
| Lesson 2: Response to the factor that could affect the project negatively |
| In this project, the waste disposal problem is the greatest cause of concern in |
| sustaining the effects derived from the project. Although this is an external |
| factor, if the project has such negative factors, possible countermeasures |
| should be taken into accounting at the planning stage. The constructive |
| linkage with other projects (i.e. technical assistance) or with activities |
| conducted by other donor agencies and NGOs should be considered. |