

**MUMBAI METRO RAIL CORPORATION LTD.**  
**Metro Line-III (Colaba-Bandra-SEEPZ)**  
**Monitoring of RAP Implementation (Only R & R activities)**

**Report for the month of**  
**Part-I: Quantitative monitoring format**

**July to Sept 2022**


Activity	Indication	Target		Achievement	
		This Month	Cumulative	This Quarter	Cumulative
Staffing	Number of MMRCL staff on the project by job function	G.M. (Land)--01, G.M.(R&R)—01,DGM, (R&R)—01, Consultant (R&R)-- 01, AGM (Land)-- 01, CDA--03, Surveyor --04, Stenographer—02, Assistant—02, and Computer Operators—03.			
Verification of impact	No. of Project affected structures		2858		2858
	No. of Project affected people (Gross family members)		8508		8508
	No. of HH loss residence in total				2017
	Number of HH already resettled				1461
	Number of HH to be resettled			455 (project affected families are temporarily relocated)	
	Number of HH Balance			101 Balance families are either out of alignment or not eligible cases	
	No. of People loss residence (Gross family members)		6781		6781
	No. of People loss live hood (Commercial Structure Owners)		721		721 (Consist of 445 structures on government land and 276 structures on private land)
	Number of Commercial Structure already resettled				365
	Number of Commercial Structures to be resettled			276 (project affected commercial structures are temporarily relocated)	
	Number of Commercial Structures Balance			80 Balance structures are either out of alignment or disputed/not eligible cases	
	No. of People displaced	-	2858	-	2858
Resettlement	No. of People provided with ID Card	501	2858	501	501
	No. of resettlement sites developed	-	09	-	06



	No. of People received compensation before starting construction activities		72	00	68
	Area of Private land acquired	-	Permanent Land – 1.38 Ha Temporary Land- 1.18 Ha	-	Permanent Land – 1.38 Ha Temporary Land- 1.18 Ha
	Area of Govt. land acquired	-	Permanent Land – 36.89 Ha Temporary Land- 37.10 Ha	-	Permanent Land – 36.89 Ha acquired Temporary Land- 37.10 Ha acquired
	No. of People resettled	-	2858	00	731 structures are temporarily relocated, out of 2676 structures.
	a) No. of religious properties relocated	-	17	00	13
	b) No. of Community properties relocated	-	13	00	13
	c) No. of Govt. properties relocated		90	00	90
	Total (a + b + c)		120	00	116
	No of training agencies identified	-	03	-	03
	No. of People undergone skill development training	Nil	Nil	Nil	Nil
	No. of People restarted their income restoring activities	Nil	Nil	Nil	Nil
	No. of new enterprises started	Nil	Nil	Nil	Nil
	No. of grievance redress committees formed	2 GRCs already formed (FLGRC & SLGRC)			
	No. of grievances received (FLGRC)	-	654	-	654
	No. of grievances received (SLGRC)	-	343	01	343
	No. of grievances addressed (FLGRC)	-	654		654
	No. of grievances addressed (SLGRC)	-	334	-	334
	No. of Public consultation	-	-	-	037
	Frequency of consultation	Consultations are conducted as per requirement			
	No of participants in the consultation meeting	-	-	-	6394
	Whether the entitlement matrix has been translated in an understandable local language	Yes	Yes	Yes	Yes
Rehabilitation					
Grievance Redressal					
Public Construction / Disclosure of information					

225

	No. of translated copies distributed to relevant stakeholders including PAPs	-	-	-	3000
	No. of locations where the list of entitled persons displayed	-	-	-	20
Review and Monitoring	No. of Staff meetings conducted at PMU level	Several meetings held by MD MMRC			
	Date of appointment of Independent Evaluation Agency (IEA)	Appointment of Independent Evaluation Agency is in process			
	Frequency of submitting progress reports	-			
Awareness programs	No. of HIV/AIDS awareness programme	Information relevant to Safety department.			
	No. of hotspots identified				
	No. of Road safety awareness programs conducted				
Fund utilization	Funds utilized		1483 Cr	11.60 Cr	826.23 Cr

  
**(Dayanand Chincholikar)**  
**General Manager (R&R)**

