

**MONITORING FORM (Q1/2022)**  
**(Land acquisition and resettlement)**  
**PRE-CONSTRUCTION PHASE (650 MW GTCC-3)**

**Responses/Actions to Comments and Guidance from Government Authorities and the Public**

Monitoring Item	Monitoring Results during Report Period
Implementation of LARAP	Implementation of LARAP was started after concurrence of updated LARAP in December 2020 and still in progress.
Resettlement	Relocation was completed for 55 APs out of 69 APs in Karmana district: 53 owners (54 summer cottages) out of 66 owners (67 summer cottages), and 2 business farmers including one greenhouse and one intensive garden. No relocation was started for Novbakhor district (7 affected business to be relocated)
Compensation payments	<p><b>Completed for 55 AP of 78 APs</b></p> <p><b>Karmana district:</b> 67 summer cottages (66 owners), 2 business farmers            Compensation fully paid to:            53 dacha owners**            2 business farmers.</p> <p><i>**Compensation is calculated for other 13 owners. Of these, 3 owners are at the stage of drawing up documents in a notary and receiving compensation; 2 owners are waiting for a court decision to complete the paperwork and receive compensation. The documents of the remaining 8 people will be considered in court in April 2022 (including 1 owner whose place of residence is unknown)</i></p> <p><i>Navoi TPP provides assistance to these 13 owners of cottages to complete provision on compensation to them.</i></p> <p><b>Novbakhor district:</b> 7 business entrepreneurs, 2 farms (cotton/wheat)            Compensation payments have not started yet. Evaluation was completed for 5 APs. 4 APs are under evaluating process. The evaluation process and compensation was expected to be completed in the first quarter of 2022, however, it was re-scheduled to be completed in the first half of 2022 (July 2022). At this stage, there is no completed detailed design that would allow identifying of the exact impact on land and structures in Novbakhor district. After the completion of the detailed design, all issues of evaluation, land acquisition and compensation will be completed within 2 months. The contract with the appraisal company, as well as the contract for the examination of the valuation report, is valid until the end of 2022. The evaluation process takes 30 days. Examination of the evaluation report takes 10 days. Registration and payment of compensation takes 20 days. Besides that the delay in implementation are also associated with the adoption of the Decree of the Cabinet of Ministers No.113 as of February 3, 2022 on the transfer of power transmission lines and substations of switchgears to the jurisdiction of the Main Power Networks. TPP is currently working on this issue, taking into account the requirements of the Decree of the Cabinet of Ministers.</p> <p>According to the legislation of Uzbekistan, , in particular the Decree of the Cabinet of Ministers</p>

	<p>No. 146 of May 25, 2011 and the Land Code of Art. 86, Navoi TPP pays in favor of the Fund for the Development of Agriculture and Food Supply of the Republic of Uzbekistan, Navoi TPP pays a fixed amount of compensation for land reclamation. During the monitoring period, on the basis of the order of the khokimiyat No. 340 dated August 7, 2020<sup>1</sup> and changes in accordance with order K-139 dated May 4, 2021 of Novbakhor district the Republican Fund for the Development of Agriculture and Food Supply were paid 4.0 billion UZS. The total size of the compensation for land reclamation was included into LARAP.</p> <p><b>Leasehold farms compensation is not covered by the mentioned amount of compensation for land reclamation. Compensation for 2 leasehold farms with permanent land acquisition has not yet been calculated as detailed design has not been completed. It is not possible to determine the exact size of lands required for permanent land acquisition, because the detailed design of location of power line towers / poles is not available. At this stage of the project Navoi TPP is waiting for a detailed design of the location of power line towers and substation in order to avoid additional negative impact. Once the detailed design is completed, evaluation of the impact on the farmers will be carried out.</b></p>
Income restoration	<p>Income restoration program was developed in LARAP. 9 APs were considered as affected by loss of income. These are 2 business farmers in Karmana (relocated) and 7 businesses in Novbakhor (not relocated yet).</p> <p>Monitoring of income restoration is carried out for 2 business farmers in Karmana (relocated AP). APs are on the stage of restoring their income. Compensation included the amount of lost profits that allows the owners to restore their business activities at current stage of project implementation. Navoi TPP will continue monitoring of these APs to confirm their income restoration.</p> <p>As a part of IRP the following measures were provided to affected business in Karmana district:</p> <ol style="list-style-type: none"> <li>1) IRP measures on support with registration documents: As a part of LARAP Navoi TPP in close cooperation with Khokimiyats provided assistance to 2 APs in registration documents for allocated new land plot (“land for land compensation”)</li> <li>2) IRP measures on reconsideration on crediting conditions for the existing business: 1 AP was supported in completing his credit issues in bank.</li> <li>3) IRP measure on temporary employment of employees losing job for the period of new business/farm restoration: Workers who worked at the affected business continue their work at these businesses relocated to new land plot. No trainings or temporary employment was required for these workers</li> </ol> <p>IRP measures on assistance in provision of fertilizers and auxiliary materials, as well as allocation of additional soft financing: Khokimiyat provided support to these business with provision of fertilizers at low price</p>
<b>GRM</b>	<p>GRM is functioning. 5 complaints were received during the monitoring period. All received complaints are considered and solved in established manner. The details are provided in the following section.</p>

<sup>1</sup> Copy of the decree was given in LARAP as Annex

## 2. Table of Monitoring Results

<Report Date: April 13, 2022>

### 2.1. Land Acquisition and Resettlement

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
Assigned L/A specialist in Navoi TPP	1	Training and mobilization	Number of trained personnel	Q3.2020	No training sessions were held									L/A specialist was assigned in PIU Navoi TPP. He is responsible for implementation and monitoring land acquisition, compensation issues as well as environmental issues on the project area.
Adopting the LARAP	1	Revising LARAP	%	Q2 2020	30%	60%	95%	100%						A draft LARAP was prepared in November 2019. Due to the quarantine lockdown LARAP was updated in August 2020, revised in November and submitted to JICA in December, 2020.
	2	Public disclosure of Revised LARAP	%	Q2 2020	0%	0%	0%	100%						The LARAP public disclosure was conducted following the LARAP submitted to JICA in December 2020 (Q4 2020).
	3	Submission revised RAP for comment from relevant Authority	%	Q2 2020	0%	0%	100%	0%						Internal approval of the updated LARAP and revision with relevant local authorities was done in August (Q3 2020) - October 2020 (Q4 2020).
	4	Approval of revised LARAP	Date of approval	Q2 2020	n/a	n/a	n/a	Dec	n/a	n/a	n/a	n/a	n/a	Updated LARAP was approved by Khokimiyats of Karmana and Novbakhor districts.
DMS	1	Designing the Surveys	%	Q2 2020	n/a	60%	100%	n/a	n/a	n/a	n/a	n/a	n/a	Designing survey and conducting a socio-economic survey were done as a part of updating LARAP: started in June 2020 and completed 100% in August 2020
	2	Planning for valuation	%	Q2 2020	n/a	0%	100%	n/a	n/a	n/a	n/a	n/a	n/a	For planning the valuation Navoi TPP announced the tender and hired the independent appraisal company. The appraisal was planned for all affected persons (100%) in Q3-2020.
	3	Communication and collection of data	%	Q2 2020	n/a	0%	100%	n/a	n/a	n/a	n/a	n/a	n/a	Communication and collection of data for DMS were conducted through the discussion with APs and visiting the affected structures. Navoi TPP and local authorities were engaged in

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
														communication to ensure the legal grounds of project data collection.
	4	Valuation	%	Q2 2020	n/a	n/a	60%	n/a	70%	80%	90%	95%	95%	<p>The evaluation of losses for Karmana district is completed for 89% out of 78.</p> <p>The evaluation of losses for Novbakhor district is completed for 6 APs (6%). Not completed for 4 AP – 5%.</p> <p>Total implementation of the planned evaluation plan completed for Q1 2022 = 95%.</p> <p>The planned completion period for the assessment of AP 2 - business and 2 farmers in Novbakhor district is the first half of 2022</p>
Information campaign during DMS phase	1	Preparation of information brochure	%	Q2 2020	n/a	0%	100%	n/a	n/a	n/a	n/a	n/a	n/a	Information for brochures was prepared as required LARAP and included detailed information of project implementation, Entitlement Matrix, legislation, appraisal process and principles, GRM.
	2	Distribute information brochure	Number	Q2 2020	n/a	n/a	43	n/a	n/a	n/a	n/a	n/a	n/a	<p>Due to the quarantine limitations, the public consultations were planned for Q3 2020. Brochures were prepared in Q3 2020 respectively. All brochures were distributed to the APs during the public meetings and consultations mentioned below.</p> <p>Public and individual consultation as a part of DMS phase were conducted in 2019 (as a part of Draft LARAP 2019):</p> <p>Sep 17, 2019 Aug 02, 2019 Aug 28, 2019</p> <p>And as a part of updating of LARAP on Aug 19, 2020 – 43 participants</p>
	3	Public consultation meetings / Focus Group Discussion (FGD) for vulnerable people	Times	Q2 2020	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	According to the DMS as well as socio economic survey no vulnerable groups were identified in the project affected households.

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
Resettlement sites development	1	Selection of contractors for construction of resettlement sites	Date	Q3 2020	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	There is no need to hire contractor for construction, resettlement sites for relocation of APs were provided by local administration from the district reserve lands.
	2	Constructions of resettlement sites and constructions of houses in the resettlement sites	%	Q4 2020		22%								No residential houses were affected by the project. Construction of houses in the resettlement sites is not applicable for cottage owners (summer cottages are not permanent place of residence for 65 APs). Land plots to continue the agricultural activities and entrepreneurship were allocated to 2 affected persons in Karmana district in February 2020 from district reserve lands. 7 entrepreneurs and 2 farms in Novbakhor district are continuing to use their land plots. Land acquisition was not carried out in the reported period of Q1 2022.
	3	Relocation of affected HHs to resettlement sites	Number of EPs	Q4 2020	n/a	2	n/a	n/a	n/a	n/a	n/a	n/a	n/a	2 affected persons, i.e. business farmers including one greenhouse and one intensive garden, in Karmana district were provided with the land plots in February 2020 from district reserve lands.
Identification of Eligible Persons	1	Collection of obtained data	Number of EPs	Q2 2020	n/a	n/a	78	n/a	n/a	n/a	n/a	n/a	n/a	Collection of data for identification of eligible persons was done as part of the LARAP updating in August 2020 (date changed due to COVID 2019 quarantine measures). <b>Total number of APs (LARAP 2020):</b> <b>Karmana region:</b> 67 summer cottages (66 owners) 2 business farmers - (1) greenhouse (2) intensive garden <b>Novbakhor district:</b> 7 business entrepreneurs 2 farms (cotton/wheat) Total: 69 Karmana + 9 Novbahor = 78 APs = 100%

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
	2	Assigning ID numbers	Number of EPs	Q2 2020	n/a	n/a	78	n/a	n/a	n/a	n/a	n/a	n/a	Assigning of ID numbers for targeted 78 APs were linked to the address of the object.
	3	Photographing of EPs	Number of EPs	Q2 2020	n/a	n/a	78	n/a	n/a	n/a	n/a	n/a	n/a	Photographing of EPs was fully completed as a part of updating LARAP in August 2020.
	4	Issuance of ID cards	Number of EPs	Q3 2020	n/a	n/a	59	59	73	73	75	78	78	<p>Target indicator is 78.</p> <p>Issuance of ID cards included technical passports of the object, cadastral documents for structures or documents for the lease of a land plot. To assign the ID numbers for cottages Navoi TPP fully assisted them in carrying out measurements and issuing cadastral documents for structures. 66 cottage affected owners did not have cadastral documents and technical passports for their structures on the territory of the cottage community The land plots are registered as a cottage settlement and are transferred to cottage owners only for use.</p> <p>Out of 67 cottages (66 owners), compensation was paid to 53 owners. 13 owners are not paid compensation Of these, 3 owners are at the stage of drawing up documents in a notary and receiving compensation; 2 owners are waiting for a court decision to complete the paperwork and receive compensation. The documents of the remaining 8 people will be considered in court in April 2022 (including 1 owner whose place of residence is unknown).</p> <p>All business owners and farmers have required cadaster documents for issuance of ID cards (2 APs in Karmana district + 9 APs in Novbakhor district).</p>
	5	Distribution of ID cards	Number of EPs	Q2 2020 Q3 2020	n/a	n/a	59	59	73	73	75	78	78	ID cards and proper cadastral documents have been distributed to all 78 affected persons.
Grievance Redress	1	Publicizing/notifying of GRC	%	Q3 2020	n/a	n/a	100%	n/a	n/a	n/a	n/a	n/a	n/a	GRC is established in makhalla and khokimiyat of project affected districts. GRC consists of members of Khokimiyat grievance

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
													commission. PIU of Navoi TPP involved in process of grievance receiving, consideration and solution as a separate level of project GRM. The GRC operates in established manner. Complaints are registered and solved in accordance with the established procedure of GRM of legislation of RUz
	2 Receiving grievance from Stakeholders	Number of cases	Q3 2020 - ongoing	0	0	1	1	0	2	1	0	0	The main issues on complaints are compensation payments. For the period 2020-Q1 2022, 5 complaints were received: 1) On September 21, 2020, Ms. Yarashova applied on behalf of 17 people from the Michurin community to the President's Portal. Complaint was related to the calculation and evaluation of compensation. The complaint was considered in the prescribed manner through JSC TPP, responsible khokimiyats of Navoi region and Karmana district and Navoi TPP. Navoi TPP took a key role in the consideration and decision of the complaint. The response to the complaint was transferred from Navoi TPP to the Khokimiyat on October 5, 2020. October 5, 2020 a meeting was held with the APs who applied on this complaint to clarify the issue and solution. 2) November 9, 2020 - residents of the cottage community requested to assist in the preparation of their documents. Complaint was closed on November 25, 2020. Navoi TPP, in cooperation with the khokimiyat of Karmana district, provided the required assistance. In December 2020, they completed the preparation of all documents. 3) +4) On June 09, 2021, two complaints (Yarashev and R. Yusupova / A. Yusupov ) were registered at the portal of the President. Complaints were submitted for consideration to

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
													<p>the khokimiyat of Karmana district. The issue of assistance in re-evaluation of their property.</p> <p>5) On August 13, 2021 Shomuratova P. and Shomuratov Z. applied to the Republican Center for forensic examination named after H. Suleymanova for the examination of the evaluation report. After that, they applied to the khokimiyat of Karmana district.</p> <p>All affected persons applied with their grievances were explained that they can apply to the appraisal company and conduct an appraisal of their property. After receiving the appraisal report, they need to apply to the court, which will determine the amount of compensation based on comparison of the appraisal reports of two companies (an independent appraisal company working within the project and an appraisal company hired by the affected person). After that, a decision on the amount of compensation will be made. However, affected persons did not apply for property valuation to the respective companies. They received the calculated amount of compensation. No complaints were received from them again.</p> <p>In general, appraisal reports were reviewed and disclosed to APs. A corresponding report on the assessment was issued. Affected persons have the right to apply to the court in case of non-consent. Affected persons are informed about the procedure for conducting an assessment, expert examination, and the procedure for applying for and considering compensation issues in court. Registration of all complaints is conducted in the complaints log books at the Khokimiyat of Karmana district, Novbakhor district and the PIU of Navoi TPP. The period of consideration and</p>



Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments	
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1		
													resolution of issues within 15 working days.	
	3 Resolving grievances	Number of cases	Q3 2021	0	0	0	2	1	1	1	0	0	All received grievances were solved.	
Payment of Compensations and Allowances	1 Making Compensation and Allowance Plans	Month	Q2 2020	March	-	Aug		-	-	-	-		Compensation and allowance plan was prepared as a part of calculation of compensation and mitigation measures as part of updating LARAP in August 2020	
	2 Information disclosure of draft Compensation and allowance Plans	Month	Q4 2020	n/a	March	n/a	Nov	n/a	n/a	n/a	n/a	n/a	First round of meeting with the APs was held On March 3, 2020 (at the stage of preparation for the evaluation). Second round of meetings for disclosure of information on the draft evaluation results for APs in Karmana district were held -Nov 25, 2020.	
	3 Approval of Compensation and Allowance Plans	Date of Approval	Q4 2020	n/a	n/a	n/a	Dec		n/a	n/a	n/a	n/a	Approval of Compensation and Allowance Plans was conducted in Dec 2020.	
	4 Information disclosure of approved Compensation and allowance Plans	Month	Q4 2020	n/a	n/a	n/a	Dec	n/a	n/a	n/a	n/a	n/a	Approved Compensation and allowance Plans were disclosed in Dec 2020. Data on the plan was available from the Khokimiyat of Karmana district. AP Novbakhor district: evaluation is not fully completed. The expected period for completing is first half of 2022	
	5 Payment of Transfer allowance	Number of cases	Q4.2020	n/a	n/a	n/a	1	45	7	2				Transfer allowances were provided to the affected persons of Karmana district with the assistance of Navoi TPP and Khokimiyat of Karmana district. Assistance was provided through the provision of labor force and transport as needed by affected people.  AP Novbakhor district: evaluation is not fully completed. No relocation was carried out within 2020-2021. The expected period for completing is first half of 2022
	6 Payment of Compensations and Allowances to affected	Number of cases	Q4 2020	n/a	n/a	n/a	1	45	7	2	0	0	0	Payments of compensation were started at the end of December 2020. In total, 55 APs were paid the compensation:

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
	HHS												<p>Karmana district: 53 owners out of 66 owners (67 summer cottages) and 2 business farmers</p> <p>Payment preparation stage is for 5 AHH. 8 AHHs are waiting for consideration of their documents at court.</p> <p>Novbakhor: not paid. Evaluation is completed for 5 APs out of 9 APs. The planned period for the completion of all payments and evaluation is first half of 2022. The assessment and compensation process is scheduled to be completed in the first half of 2022 (July 2022). Initially, it was scheduled for completion in the first quarter of 2022. At this stage, there is no completed detailed design that would allow identifying of the exact impact on land and structures in Novbakhor district. After the completion of the detailed design, all issues of evaluation, land acquisition and compensation will be completed within 2 months. The contract with the appraisal company, as well as the contract for the examination of the valuation report, is valid until the end of 2022. The evaluation process takes 30 days. Examination of the evaluation report takes 10 days. Registration and payment of compensation takes 20 days. Besides that delays in implementation are associated with the adoption of the Decree of the Cabinet of Ministers No. 113 as of February 3, 2022 on the transfer of power transmission lines and substations of switchgears to the jurisdiction of the Main Power Networks. TPP is currently working on this issue, taking into account the requirements of the Decree of the Cabinet of Ministers.</p> <p>According to the legislation of Uzbekistan, in particular the Decree of the Cabinet of</p>

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
														<p>Ministers No. 146 of May 25, 2011 and the Land Code of Art. 86, Navoi TPP pays in favor of the Fund for the Development of Agriculture and Food Supply of the Republic of Uzbekistan, Navoi TPP pays a fixed amount of compensation for land reclamation. During the monitoring period, on the basis of the order of the khokimiyat No. 340 dated August 7, 2020 and changes in accordance with order K-139 dated May 4, 2021 of Novbakhor district the Republican Fund for the Development of Agriculture and Food Supply were paid 4.0 billion UZS:</p> <p>Leasehold farms compensation is not covered by the mentioned amount of compensation for land reclamation. Compensation for 2 leasehold farms with permanent land acquisition has not yet been calculated as detailed design has not been completed. It is not possible to determine the <b>exact size of lands</b> required for permanent land acquisition, because the detailed design of location of power line towers / poles is not available. At this stage of the project Navoi TPP is waiting for a detailed design of the location of power line towers and substation in order to avoid additional negative impact. Once the detailed design is completed, evaluation of the impact on the farmers will be carried out.</p>
Technical Assistances to EPs	1	Assist EPs to collect Cash Compensation under Law	Number of EPs	Q4 2020	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	<p>Compensation was paid to a bank account at Halk Bank.</p> <p>Additional payments to cover the expenses of affected persons for the preparation of documents and registration at local authorities were paid by the Navoi TPP as a part of assistance for property registration.</p>
	2	Assist EPs in replacement land	Number of cases	Q4 2020	0	0	0	1	45	7	2	0	0	Technical support was provided to the affected persons during relocation with the assistance

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
														<p>of Navoi TPP and Khokimiyat of Karmana district. Assistance was provided through the provision of labor force and transport as needed by affected people.</p> <p>The cottages owners almost did not need help with the transportation of their property, as they sold off their property before demolition.</p> <p>AP Novbakhor district: evaluation is not fully completed. No relocation was carried out within 2020-2021. The expected period for completing the evaluation and compensation is first half of 2022.</p>
	3	Assist vulnerable EPs in resettlement	Number of EPs	N/A	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	There are no vulnerable EPs
Income Restoration Programs (IRP)	1	Establish linkage with district local authorities, other organizations, private sector (first round of consultations)	%	2019 Q2 2020	n/a	n/a	Aug	n/a	n/a	n/a	n/a	n/a	n/a	<p>Income restoration program was prepared as a chapter of Abbreviated-LARAP. All linkages with district local authorities, other organizations, private sector were established as a part of Draft LARAP during the first round of consultations – April 15, 2019</p> <p>Next stage of cooperation with district local authorities, other organizations, private sector was August 19, 2020.</p>
	2	Draft of IRP	%	2019	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Draft Income restoration program was prepared in 2019 as a chapter of Abbreviated-LARAP.
	3	Conduct consultations about draft IRP	Times	2019 Q2 2020	n/a	n/a	1	n/a	n/a	n/a	n/a	n/a	n/a	As a part of LARAP, consultations on IRP were conducted in 2019 and 2020
	4	Updating IRP	%	Q2 2020	n/a	n/a	Aug	n/a	n/a	n/a	n/a	n/a	n/a	<p>Updating IRP as a chapter of Abbreviated-LARAP was done in August 2020 (Q3 2020) and approved in December 2020 (Q4 2020)</p> <p>According to the updated IRP 9 PAP who lost their income caused by project implementation.</p>

Procedure	Indicator (specific step/action)		Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
	5	Information disclosure about final IRP	Month	Q2 2020	n/a	n/a	Aug	n/a	n/a	n/a	n/a	n/a	n/a	Disclosure of IRP was made as a part of disclosure of LARAP in August 2020
	6	Linkage of affected people with employment to industries / business companies	%	Q2 2020	n/a	n/a	100%	n/a	n/a	n/a	n/a	n/a	n/a	Business (farming) in Karmana district and business owners in Novbakhor district have their own commercial linkages that allow them to continue their business. They confirmed these during the public meetings as individual consultations.
	7	Conduct of Training programs for skills development	Times	Q4 2020	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Not required at this stage of the project. Navoi TPP and Khokimiyats of Karmana and Novbakhor district are ready to provide assistance for the affected business to support them in income restoration.
	8	Affected people employed in Private Sectors	Number of EPs	Q3 2020	n/a	n/a	9	n/a	n/a	n/a	n/a	n/a	n/a	9 APs 2 APs out of 9 APs also continued to work in the private sector (Karmana district). 7 APs still continue to work at the same place (Novbakhor district).
	9	Affected people employed in construction	Number of EPs	-	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	No such people at this stage of project implementation
Supervision and Management	1	Hiring of External Monitoring Agency (EMA)	Date	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	At this stage of LARAP implementation monitoring is carried out by the PIU specialists in Navoi TPP. Navoi TPP is currently completing preparation of documents for hiring a monitoring specialist, task development and cost of services. Due to the restrictions related to COVID 2019 in Uzbekistan, the situation with the quarantine period was unstable. Due to this an external independent monitoring consultant was not hired for the period of LARP implementation in 2020. According to the current legislation of the Republic of Uzbekistan, hiring an external monitoring consultant requires a competitive selection (tender) with an appropriate

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments	
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1		
														procedure for preparing terms of reference, agreeing on the scope of work, publishing an announcement, selecting proposals, holding meetings, concluding contracts. Due to the fact that in addition to strict quarantine in 2020, many enterprises were forced to close for periodic quarantine when employees were infected, the competition for the selection of an external monitoring consultant was not held on time.
	2	Administrative management	Month	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	The implementation of LARAP is carried out by PIU specialists who have experience in implementation LARAP, managing the procedures of compensation payments and provision other mitigation measures entitled to APs. Implementation activities for the LARAP have not been completed yet.
External monitoring Performance	1	Inception report	Date of submission	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	As mentioned above, External monitoring agency was not hired yet.. Specialists of PIU & TPP are engaged in design the Terms of Reference for External monitoring agency, including scope of work, tasks, outcomes, template of monitoring reports, cost of services, requirements for expert qualification etc.
	2	quarterly progress report	Date of submission	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	
	3	Evaluation report	Date of submission	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	
Land Clearance	1	Physical relocation of affected HHs from the Project area to resettlement sites (to temporal accommodations, if any)	Number of EPs	Q4 2020	n/a	n/a	n/a	1	45	7	2	0	0	In total, relocation was completed for 55 APs: Karmana district 53 owners (54 summer cottages) out of 66 owners (67 summer cottages). 2 business farmers - (1) greenhouse (2) intensive garden Novbakhor 9 APs: no relocation activity in 2020-2021.
	2	Physical land clearance	%	Q2 2021	n/a	n/a	n/a	1%	59%	68%	70%	70%	70%	78 objects: The planned land preparation will be completed after land acquisition and compensation of the remained 9 affected persons in Novbakhor district. The evaluation process, compensation payments and site

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Year 2022	Comments
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
													clearance for construction will be completed prior to the start of the selection of a contractor for construction, scheduled for the end of 2022.

### 2.3 Public Consultation

No	Date	Place / No. Of Participants	Contents of the Consultation	Comments from Participants	Correspondences
1	April 15, 2019	3 leading representatives form Michurin community	Discussion on LARAP (preliminary issues on compensation, appraisal etc.)	All the discussed issues were solved during the meeting	n/a
2	Aug 02, 2019	19 AHHs, 10 farmers , representatives of makhalla committees and 10 stakeholders	Discussion on LARAP (preliminary issues on compensation, appraisal etc.)	All the discussed issues were solved during the meeting. GMR disclosed for APs. Environmental, social and resettlement issues	n/a
3	Aug 28, 2019	21 AHHs from Michurin community	Discussion on LARAP (preliminary issues on compensation, appraisal etc.)	Additional meeting for discussion the procedures of appraisal of assets and compensation payments	n/a
4	Mar 03, 2020	37 AHHs from Michurin community	Discussion of procedure of preparation the proper documents for appraisal and compensation payments	Additional meeting for discussion the procedures of appraisal and required documents	n/a
5	Aug 19, 2020	43 AHHs from Michurin community	Explanation to APs the procedure of payments of compensation and preliminary period of payments.	All the discussed issues were solved during the meeting. Affected persons were explained the procedure of payments of compensation. Compensation payments will be transferred to the plastic cards of the cottages' owners. The plastic cards will be issued by the branch of Khalk bank in Karmana district.	n/a
6	Nov 25, 2020	Karmana district, 65 AHHs from Michurin community	Discussion on LARAP, in particular on compensation, appraisal, payments	Environmental, social and resettlement issues Discussion the procedures of appraisal of assets and compensation payments. Dissemination of information on assessment made for the environmental impacts on the nature and ecology related to the modernization of GTCC. GMR disclosed for APs.	n/a
7	Apr 29, 2021	6 AHHs from Novbakhor district, representatives of makhalla committees and stakeholders	Disclosure of environmental impact assessment related to the construction of GTCC	Dissemination of information on assessment made for the environmental impacts on the nature and ecology related to the modernization of GTCC	n/a
8	May 21, 2021	26 participants (including representatives of Pakhtakor makhalla, stakeholders), Novbakhor district	Discussion on LARAP (preliminary issues project impacts etc.)	All the discussed issues were solved during the meeting	n/a
9	Jul 29, 2021	Individual meeting with 6 affected persons, owners of business affected by the project	Preliminary issues on compensation, appraisal etc.	Discussion the procedures of appraisal of assets and compensation payments with APs and representatives of appraisal company	n/a

10	Nov 19, 2021	26 persons, Novbakhor district	Discussion on LARAP, in particular on compensation, appraisal, payments	Environmental, social and resettlement issues. Discussion the procedures of appraisal of assets and compensation payments. Dissemination of information on assessment made for the environmental impacts on the nature and ecology related to the modernization of GTCC. GMR disclosed for APs.	n/a
----	--------------	--------------------------------	---	---	-----