## Quaternary Report No. 1 2015 (July, August and September)

# New Bohol Airport Construction And Sustainable Environmental Protection Project

**Quaternary Environmental Monitoring Report** 

October 2015

Department of Transportation and Communication (DOTC)

The Monitoring Form is prepared based on Attachment 8 (1) of the Appraisal MD.

### 1. Responses/Actions to Comments and Guidance from Government Authorities and the Public

Monitoring Item	Monitoring Results during Report Period
Water Quality, Air	The environmental monitoring is carried out once a month in
Quality, Noise level, Dust	Construction/Operation Phase. The number of total monitoring
and Solid Waste	times is estimated at 42 times. The monitoring report will be
	submitted quarterly by DOTC to JICA.

#### 2. Mitigation Measures

(A) Pre-Construction/Construction Phase

#### -Sampling/Measurement Points

#### Sampling Points of Water

Sta. ID	GPS F	Reading	Description of Sampling Stations
No.	Longitude	Latitude	Description of Sampling Stations
GW-1	N 09°35'05.7"	E 123°46'14.5"	It is located at Airport Site Brgy. Tawala, Panglao, Bohol.  Owned by deceased Mr. Leoncio Boncaron.
GW-2	N 09°33'30.6"	E 123°45'28.4"	It is located inside the compound of former Brgy. Captain Mr. Avito Arcay which is in front of the Brgy. Hall of Brgy. Danao crossing the municipal road in the municipality of Panglao, Bohol.
SW-1	N 09°32'51.1"	E 123°46'22.2"	This is situated about 100 meters away from the seashore which is in front of the Alona Kew Beach in Brgy. Tawal, Panglao, Bohol.
SW-2	N 09°34'05.0"	E 123°45'03.1"	This is located inside mangrove trees about 150 meters away from seashore in Brgy. Danao, Panglao, Bohol

#### Air Quality, Noise Level and Dust

Sta. ID	Sta. ID GPS Readings		Description of Sampling Station				
No.	Longitude	Latitude	Description of Sampling Station				
			It is located in front of Tawala Elementary School in Brgy.				
Sta-1	N 09o33'42.3"	E 123o46'40.1"	Tawala, Panglao,Bohol. It is situated about 10 meters away				
			from center of the municipal road and about 35 meters from				

			the classrooms.
Sta-2	N 09o33'32.9"	E 123o45'27.0"	It is situated almost in front of the Brgy Hall of Brgy Danao, Panglao, Bohol. It is about 7 meters away from the center of the municipal road.
Sta-3	N 09o34'50.4"	E 123045'08.4"	It is about 30 meters away in front of the municipal hall building of Panglao and about 25 meters from center of the municipal road.
Sta-4	N 09o34'19.9"	E 123o46'28.9"	It is located along access road of the proposed New Bohol Airport in Brgy. Tawala, Panglao, Bohol.
Sta-5	N 09o34'10.4"	E 123o47'14.5"	It is located in front of Bohol Elementary School in Brgy Bolod, Panglao. It is about 2 meters away from the perimeter fence of the school and 5 meters away from center of the municipal road.



Figure 1. Location of Samplings and Measurement

#### - Air Quality (Ambient Air Quality)

Remarks: Measurement Point-shown in Figure 1, Frequency – once a month, Method-High Volume Sampler/Gravimetric Method

Item	Point	Month	Measured Value	Measured Value	Measured Value	Country's Standards
				(Mean)	(Max.)	
TSP/Fugitive	Sta.1	July	36.5	32.7	60.0	230
Dust	[	August	60.0	1	[	
(mg/m3)		September	<1.6	]		
	Sta.2	July	67.6	53.0	89.7	
	1	August	<1.6	}	1	
		September	89.7	]		
	Sta.3	July	87.0	30.1	87.0	
		August	<1.6			
		September	<1.6			
	Sta.4	July	11.1	56.4	136.3	
		August	136.3			
	1	September	21.8	parameter de la constant de la const		
	Sta.5	July	62.1	44.8	62.1	
		August	44.0			
		September	28.3			
TSP/Fugitive Dust-(Visual)	Sta.1-Sta.5	July-September	Weekly inspection: There is no impact from the construction work.			

Standard: DAO14/DAO2000-81

#### - Water Quality (Ambient Water Quality)

Remarks: Measurement Point-shown in Figure 1 (there is no water in soaking area), Frequency – once a month

#### **Ground Water Quality**

Point	Parameter	Month	Measured Value	Measured Value (Mean)	Measured Value (Max.)	Country's Standards	
				,,		DAO34 (Class C/D)	PDWS
GW.1 PH	PH	July	8.70	8.58	8.70	6-9	6.5-8.5
		August	8.51				
		September	8.53				
	SS	July	<0.1	<0.1	<0.1	No more	-
	(mg/L)	August	< 0.1			than 60	
		September	<0.1			mg/L increase	
	BOD	July	<1	1	2	15	-

	(mg/L)	August	<1				
		September	2				
	COD	July	22	9	22	-	-
1 1	(mg/L)	August	<1				ŀ
		September	4				
	Nitrogen	July	0.54	0.52	0.54	10	
	(mg/L)	August	0.5				
		September	For verif				
			ication				
	Phosphorus	July	0.054	0.024	0.054	0.4	-
[ [	(mg/L)	August	<0.003				ĺ
		September	For verif				
			ication				
	Oil/Grease	July	<1	<1	<1	5	-
	(mg/L)	August	<1				1
		September	<1				
j	Phenol	July				luent material	0.02
İ		August				facilities. This	
		September		s not necessa	ry in the ope	eration of local	
			industries.				
	Siltation	July		e water does			-
	(Visual)	August	is no availa	ble water at t	he soaking po	ond.	
		September			T = 4	r	
	Color	July	30	17	30	No abnormal discoloration	5
		August	10			from unnatural	
		September	10			causes	

Point	Parameter	Month	Measured Value	Measured Value	Measured Value	Country's Standards	
				(Mean)	(Max.)	DAO34 (Class C/D)	PDWS
GW.2	PH	July	9.10	8.69	8.70	6-9	6.5-8.5
		August	8.21		ļ		
		September	8.77				
	SS	July	<0.1	<0.1	<0.1	Not more	-
	(mg/L)	August	<0.1			than 60	
		September	<0.1			mg/L increase	
BOD (mg/L)	BOD (mg/L)	July	<1	3.1	6.4	15	-
	(9.2)	August	2	]			
		September	6.4				
	COD	July	70_	26.7	70	_	-
	(mg/L)	August	6			}	}
		September	4				
	Nitrogen	July	6.5	2.50	6.5	10	-
	(mg/L)	August	0.95				
		September	For verification	-			
	Phosphoru	July	0.040	0.014	0.04	0.4	-
	S	August	< 0.003	]			
	(mg/L)	September	For verification				
	Oil/Grease	July	<1	<1	<1	5	-
	(mg/L)	August	<1				

	September	<1		1		Γ
Pher	August September	density in t	he operation	of industrial t	ent material facilities. This ration of local	0.02
Silta (Visi				ot exist at the soaking pond.	site. There is	-
Colo	r July	30	17	30	No abnormal	5
]	August	10			discoloration	
NO.	September	10			from unnatural causes	

Standard: DAO34 (Class C/D), PDWS: Philippines Drinking Water Standard

#### Sea Water Quality

Point	Parameter	Month	Measured	Measured	Measured	Country's
			Value	Value (Mean)	Value (Max.)	Standards
SW.1	PH	July	8.30	8.17	8.30	6.5 - 8.5
		August	8.07		0.50	
		September	8.13			
	DO	July	3.9	5.63	6.5	5
	(mg/L)	August	6.5			
		September	6.5	1		
	BOD	July	<1	1.3	2	5
	(mg/L)	August	2			
		September	<1			
	MBAS	July	<0.1	0.13	0.2	0.3
	(mg/L)	August	0.2			
		September	<0.1			
	Nitrogen	July	0.024	0.030	0.047	-
	(mg/L)	August	0.018			
		September	0.047			
	Phosphorus	July	0.017	0.008	0.017	-
	(mg/L)	August	< 0.003			
		September	<0.003			
	Oil/Grease	July	<1	<1	<1	2
	(mg/L)	August	<1			
		September	<1			
	Total	July	97	36	97	<30
	Suspended	August	<5			
	Solid (mg/L)	September	<5			
	Phenol	July	This parameter in	dicates the effluent	material density in	0.02
		August			. This parameter is	
		September	not necessary in the	ne operation of loca	ıl industries.	
	Siltation	July	Siltation was not i	dentified.		-
	(Visual)	August				
		September				
	Color	July	40	20	40	3
		August	10			
		September	10			

Point	Parameter	Month	Measured	Measured	Measured	Country's
			Value	Value	Value	Standards
				(Mean)	(Max.)	
SW.2	PH	July	8.50	8.34	8.50	6.5 - 8.5
		August	8.20		0.50	
		September	8.33			
	DO	July	3.4	5.4	6.5	5
	(mg/L)	August	6.5	1		
		September	6.3	1		
	BOD	July	<1	2	3	5
	(mg/L)	August	2	, 	İ	ľ
	, <del>,</del> ,	September	3	]		
	MBAS	July	<0.1	0.1	0.1	0.3
	(mg/L)	August	0.1	1	1	
		September <0.1				
	Nitrogen	July	0.006	0.016	0.028	
	(mg/L)	August	0.015			
	` 0 '	September	0.028	{		
	Phosphorus	July	0.033	0.013	0.033	·
	(mg/L)	August	<0.003			
		September	< 0.003	į		1
	Oil/Grease	July	<1	<1	<1	2
	(mg/L)	August	<1	1		
	```	September	<1	j	]	
	Phenol	July	This paramet	ter indicates	the effluent	0.02
		August	material den	sity in the	operation of	
		September	industrial fac	ilities. This	parameter is	
		, , ,	not necessary	in the opera	tion of local	1
			industries			
	Siltation (Visual)	July	Siltation was	not identified.		-
		August	7			1
		September				
	Color	July	30	20	30	3
		August	10			
		September	20			1

Standard: DAO34 (Class SB)

#### - Waste

There was no waste from the project in July and August.

The generated waste amount in September is shown in Attachment-1.

#### - Noise

Item	Point	Month	Measured	Measured	Measured	Country's
			Value	Value	Value	Standards
				(Mean)	(Max.)	
db(A)	Sta.1	July		62	72	50
		August	60	]		
		September	64			
	Sta.2	July	] -	68	74	65
		August	64		T T T T T T T T T T T T T T T T T T T	
		September	72	]		
	Sta.3 Jul	July		64.5	74	65
		August	60			
		September	69			
	Sta.4	July	-	47.5	60	55
		August	41			
		September	54			
	Sta.5	July	_	66	75	50
		August	61			
		September	71			
Hearing	Sta.1-Sta.5	July-September	Weekly hearing: no compliant			

Standard: PD984

#### 3. Natural Environment

#### - Ecosystem

Monitoring Item	Monitoring Results during Report Period
The two endangered species (molave [Vitex	(Number of newly planted endangered species)
parviflora Juss.] and bolong-eta [diospyros	Species: (molave [Vitex parviflora Juss.] and
pilosathera]) listed in the Biodiversity	bolong-eta [diospyros pilosathera])
Assessment Report of the Bohol New Airport	Number: None
proposed site	MMT will request DENR that the species shall be
	included in the BCP.

#### -Tree Planting (Revised ECC requests 572,500 seedlings)

Monitoring Item	Monitoring Results during Report period
Number of trees planted	None
Number of species	None
Number of locations	None

Information on tree species to be planted and those species are selected.

The different species of trees to be planted are native (indigenous or hardwood) tree species, fruit (assorted), bamboo and rattan, ornamentals, coconut, mangroves and beach forest species.

To determine these types of tree species, the Technical Working Group (TWG) of the Biodiversity Conservation Plan (BCP), composed of the Department of Transportation and Communications (DOTC)-Project Management Office (PMO), Provincial Environment and Natural Resources Office (PENRO) and Bohol Environment Management Office (BEMO), went to the different Local Government Units (LGUs) to survey the appropriate trees that are growing in the areas depending on the soil characteristics. After having the inventory of the appropriate trees, the TWG checked with PENRO if said species were considered in the National Greening Program (NGP) of the Government. The TWG conducted thorough site validation and continuous coordination with the LGUs to ensure their support to the BCP project. The selection was based on the actual type of tree species needed in a particular municipality/city to support NGP and for the conservation of the environment.

#### Information on the location for planting.

The sites for planting seedlings (572,000 seedlings based on amended ECC in 2013) has already been identified. The TWG conducted site selection on where those trees should be planted in coordination with the LGUs. The areas identified are government-owned land. There were 17 municipalities/city that expressed their willingness to participate and to support the project. The memorandum of understanding stating the roles of the LGUs and DOTC is now being reviewed by DOTC Legal Division. The total requirement is 624,104 and the locations were already identified by the mayor of each municipalities/city. This also includes the seedlings required for the resettlement site and additional seedlings required by the City Environment Natural Resources Office (CENRO). To date, the documents for the procurement of seedlings were already submitted to DOTC BAC for bidding. The duration of the project is 3 years, and the planting program of first year is scheduled from year 2016 to 2018.

Attachment -1 shows the MAP indicating the locations for planting and TABLE indicating the number and kind of species to be planted.

#### 4. Results of Environmental Monitoring


Item	Evaluation	Mitigation/Remediation
		Measures taken
Air Quality	✓□within set standards □exceeding set standards	Continuous monitoring
Water Quality	□within set standards ✔□*1)exceeding set standards	Continuous monitoring

Noise	□within set standards   ✓□exceeding set standards	Continuous monitoring, and Access route for transportation of construction materials shall be considered.
Waste	✓ □ within set standards □ exceeding set standards	Continuous monitoring
Odor	✓ □ within set standards □ exceeding set standards	Continuous monitoring
Natural	✓ □*2) impacts properly □ mitigation measures need to	Continuous monitoring
Environment	be followed	
Heritage	✓ □ impacts properly □ mitigation measures need to be	Continuous monitoring
	followed	
Others	✓ □ within set standards □ exceeding set standards	Continuous monitoring

- \*1) Color parameter (water quality analysis): the values/results are comparatively larger than the average values as experienced engineers would normally encounter. The Contractor will be requested to review the method of analysis and closely monitor the laboratory tests to obtain the accurate values.
- \*2) The sites for planting seedlings (572,000 seedlings based on amended ECC in 2013) has already been identified. The total requirement targeted by DOTC is 624,104. The duration of the project is 3 years, and the planting program of first year is scheduled by year 2016.

Attachment 1
LOCATION OF PLANTING SITES AND LIST OF SEEDLINGS SPECIES

600



SUMMARY OF SPECIES FOR THE BIODIVERSITY CONSERVATION PLAN (BCP)

Attachment 1: Waste Management (September, 2015)

Type of Waste	Generation	Category	Responsibility a	and methodolog	Responsibility and methodology of Waste Management	nent		
	Point	·	Collection on	Storage on	Transnortation to	Collection	Duming	Dominit
			Site			11000000	site/Recycling	reillair.
					site			
Domestic Waste	Working area at the Site		36kg	0	0	. 36kg	36kg	The landfill
		(Package of lunch and						Panglao Minicipality
		snacks)						tammentamen
	ł	of Residual	306.5 kg	U	,	306 5 120	306 & Va	
	Temporary	waste	0	•	>	Jour Ag	300.J kg	
	Facilities	(Package of						
		lunch and						
		snacks)						
Waste from	Area of		13.5kg	0	0	13.5kg	13.5kg	
	Facilities	Plastic Containers	24kg	0	0	24kg	24kg	disposal sell
		Broken Tiles	121kg	0	0	121kg	121kg	
		Cartons, Pepers and	54kg	0	0	54kg	54kg	
		ŏ						
		Cans	18kg	0	0	18kg	18kg	
	Working area at the Site	Excavated soil	0	0	0	0	0	0 Recycled