Environmental Monitoring Sheet

(1) Permits and licenses

monitoring item	Reporting requirement during the construction period	Contact from MONRE.
Screening results from MONRE	Project team is required to submit a report every six months to present the construction progress and monitoring results.	N/A (the next report is to be submitted in June 2026)

(2) At the commencement of the works

Monitoring Item	Monitoring Contents	Result
Air Pollution	Installation of water sprinkling facilities	N/A (temporary facilities have not been prepared)
Water quality of rivers	Availability of septic tanks for workers' facilities	N/A (temporary facilities have not been prepared)
Working environment	'Workers' rights, guarantee of implementation of safety measures' is stated in the labour contract	N/A (workers have not started working)
Impact on road infrastructure	Access route is specified in the contractor contract	Confirmed
Contractor rapporteur	Name	Kazuyoshi TAKASHIMA
	Contact	+856 20 59 494 702
	Position	Representative
	Organisation	HAZAMA ANDO CORPORATION

(3) Measurement

Dust from construction sites		
Monitoring overview	Monitoring item	Dust (PM2.5)
	Criterion	Per 24 hours: 25 μg/m^3 (WHO Ambient Air Quality Guidelines)
	Measuring position	① International terminal building ② 1A Apron
	Initial measuring result (before construction)	① 57 μg/m^3 (As of 10th April 2026) ② 58 μg/m^3 (As of 10th April 2026)
Measurement result	Date of measurement	10th April 2026
	Measuring result	① 57 μg/m^3 ② 58 μg/m^3
Water quality of drainage		
Monitoring overview	Monitoring item	COD
	Criterion	160mg/L (Japanese standards)
	Measuring position	① Airfield waterways prior to discharge ② Discharge outlet from temporary yard
	Initial measuring result (before construction)	① 18 mg/L (As of 10th April 2026) ② N/A (Temporary yard has not been prepared)
measurement result	Date of measurement	10th April 2026
	Measuring result	① 18 mg/L ② N/A (Temporary yard has not been prepared)
Noise at the construction site		
Monitoring overview	Monitoring item	Noise
	Criterion	85dB (Japanese standards)
	Measuring position	① International terminal building ② 1A Apron
measurement result	Date of measurement	10th April 2026
	Measuring result	① 61 dB ② 55 dB