

MONITORING FORM
(Land acquisition and resettlement)
PRE-CONSTRUCTION PHASE (650 MW GTCC-3)

1. Responses/Actions to Comments and Guidance from Government Authorities and the Public

Monitoring Item	Monitoring Results during Report Period
Responses/Actions to Comments and Guidance from Government Authorities on Land acquisition and Resettlement	Monitoring started in September 2020 and continues at the present time

2. Table of Monitoring Results

<Report Date: September/2021>

2.1.Land Acquisition and Resettlement

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Comments	
				1 st qtr	2 nd qtr	3 rd qtr	4 th qtr	1 st qtr	2 nd qtr	3 rd qtr	4 th qtr		
Assigned L/A specialist in Navoi TPP	1. Training and mobilization	No. of trained personnel	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	No training sessions were held / construction mobilization has not started. There is no need to mobilize specialists. Construction is planned for the first and second quarter of 2022.
Adopting the LARAP	1. Revising LARAP	%	Q3 2020	n/a	n/a	August 2020	n/a	n/a	n/a	n/a	n/a	n/a	A preliminary LARAP was prepared in November 2019. LARAP was updated in August 2020, submitted to JICA in November and approved in December, 2020.
	2. Public disclosure of Revised LARAP	%		n/a	n/a	August 2020	November 2020	n/a	n/a	n/a	n/a	n/a	
	3. Submission revised RAP for comment from relevant Authority	%		n/a	n/a	August 2020	n/a	n/a	n/a	n/a	n/a	n/a	
	4. Approval of revised LARAP	Date of approval		n/a	n/a	n/a	n/a	December 2020	n/a	n/a	n/a	n/a	
	1. Designing the Surveys	%	Completed in 2020 August										Completed in 2020 August

Procedure	Indicator (specific step/action)	Unit	Target Date	Year 2020				Year 2021				Comments
				1 st qtr	2 nd qtr	3 rd qtr	4 th qtr	1 st qtr	2 nd qtr	3 rd qtr	1 st qtr	
DMS	2. Planning for valuation	%		n/a	n/a	August 2020	n/a	n/a	n/a	n/a	n/a	The estimated update period is the second quarter of 2022
	3. Communication and collection of data	%			Social survey Census June-July 2020	August 2020	n/a	n/a	n/a	n/a	n/a	Conduct a socio-economic survey of affected individuals, required to update LARAP.
	4. Valuation	%		n/a	n/a	August 2020	n/a	n/a	n/a	n/a	n/a	
Information campaign during DMS phase	1. Preparation of information brochure	%		n/a	June-July 2020	August 2020	November 2020	April 2021	May 2021 June 2021	November 2021	n/a	Public consultations were conducted in 2019: 17.09.2019 02.08.2019 28.08.2019 With APs on compensation and payment issues
	2. Distribute information brochure	No.		n/a	n/a	August 2020	November 2020	April 2021	Local authorities Farmers Affected Business May 2021 June 2021	Local authorities Farmers Affected Business November 2021	n/a	
	3. Public consultation meetings / Focus Group Discussion (FGD) s for vulnerable people	Times		No vulnerable groups were identified within the socio-economic survey								
Resettlement sites development	1. Selection of contractors for construction of resettlement sites	Date		n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	The selection of a contractor has not yet begun.
	2. Constructions of resettlement sites and constructions of houses in the resettlement sites	%										Compensation has been paid. Land plots for new construction are provided.
	3. Relocation of affected HHS to resettlement sites	No. of EPs										
Identification of Eligible Persons	1. Collection of obtained data	No. of EPs										
	2. Assigning ID numbers	No. of EPs										
	3. Photographing of EPs	No. of EPs										
	4. Issuance of ID cards	No. of EPs										
	5. Distribution of ID cards	No. of EPs										
Grievance Redress	1. Publicizing/notifying of GRC	%		The GRC operates. Complaints are registered and solved in accordance with the established procedure of GRC of legislation of RUz								Commission consists of Khokimiyat Commission, also directly involved Navoi TPP
	2. Receiving grievance from Stakeholders	No. of cases	-	Questions about compensation. Evaluation reports were reviewed. A corresponding report on the assessment was issued. Affected persons have the right to apply to the court in case of non-consent. Affected persons are informed about the procedure for conducting an assessment, expert examination, and the procedure for applying for and considering compensation issues in court. Registration of all appeals is conducted in the journal of complaints and appeals to the khokimiyat and the hydraulic fracturing unit of Navoi TPP. The period of consideration and resolution of issues within 10 business days.								
	3. Resolving grievances	No. of cases	-									
Payment of	1. Making Compensation and Allowance Plans	Month		n/a	n/a	n/a	n/a	43 cottages 2 farmers	7 cottages	2 cottages	13 cottages – to be paid	

Procedure	Indicator/specific step/action)	Unit	Target Date	Year 2020				Year 2021				Comments
				1 st qtr	2 nd qtr	3 rd qtr	4 th qtr	1 st qtr	2 nd qtr	3 rd qtr	4 th qtr	
Supervision and Management	1. Hiring of External Monitoring Agency (EMA)	Date		n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Construction has not started yet. Mobilization of monitoring specialists is provided for in the construction contract.
	4. Administrative management	Month		n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	
External monitoring Performance	1. Inception report	Date of submission		n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	
	2. quarterly progress report	Date of submission		n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	
	3. Evaluation report	Date of submission		n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	
Land Clearance	1 Physical relocation of affected HHs from the Project area to resettlement sites (to temporal accommodations, if any)	No. of EPs		n/a	n/a	n/a	n/a	After payments of compensation	After payments of compensation	After payments of compensation	After payments of compensation	
	2 Physical land clearance	%		n/a	n/a	n/a	n/a	After payments of compensation	After payments of compensation	After payments of compensation	After payments of compensation	

2.3 Public Consultation

No	Date	Place / No. Of Participants	Contents of the Consultation	Comments from Participants	Correspondences
1	Sept 17, 2019	3 leading representatives form Michurin community	Discussion on LARAP (preliminary issues on compensation, appraisal etc.)	All the discussed issues were solved during the meeting	n/a
2	August 02, 2019	19 AHHs, 10 farmers , representatives of makhalla committees and 10 stakeholders	Discussion on LARAP (preliminary issues on compensation, appraisal etc.)	All the discussed issues were solved during the meeting. GMR disclosed for APs. Environmental, social and resettlement issues	n/a
3	August 28, 2019	21 AHHs from Michurin community	Discussion on LARAP (preliminary issues on compensation, appraisal etc.)	Additional meeting for discussion the procedures of appraisal of assets and compensation payments	n/a
4	March 03, 2020	37 AHHs from Michurin community	Discussion of procedure of preparation the proper documents for appraisal and compensation payments	Additional meeting for discussion the procedures of appraisal and required documents	n/a
5	November 25, 2020	Karmana district, 65 AHHs from Michurin community	Discussion on LARAP, in particular on compensation, appraisal, payments	Environmental, social and resettlement issues Discussion the procedures of appraisal of assets and compensation payments. Dissemination of information on assessment made for the environmental impacts on the nature and ecology related to the modernization of GTCC. GMR disclosed for APs.	n/a
6	April 29, 2021	6 AHHs from Novbahor district, representatives of makhalla committees and stakeholders	Disclosure of environmental impact assessment related to the construction of GTCC	Dissemination of information on assessment made for the environmental impacts on the nature and ecology related to the modernization of GTCC	n/a
7	May 21, 2021	26 participants (including representatives of Pakhtakor makhalla, stakeholders), Novbakhor district	Discussion on LARAP (preliminary issues project impacts etc.)	All the discussed issues were solved during the meeting	n/a
8	July 29, 2021	Individual meeting with 6 affected persons, owners of business affected by the project	Preliminary issues on compensation, appraisal etc.	Discussion the procedures of appraisal of assets and compensation payments with APs and representatives of appraisal company	n/a
9	November 19, 2021			Environmental, social and resettlement issues Discussion the procedures of appraisal of assets and compensation payments. Dissemination of information on assessment made for the environmental impacts on the nature and ecology related to the modernization of GTCC. GMR disclosed for APs.	n/a