



සැහැල්ලු දුම්රිය සංක්‍රමණ ව්‍යාපෘතිය - JICA

இலகு தொடருந்துப் போக்குவரத்துச் செயற்திட்டம் - JICA

LIGHT RAIL TRANSIT PROJECT - JICA



ව්‍යාපෘති කළමනාකරණ ඒකකය, මහානගර හා සේනාපතිර සංවර්ධන අමාත්‍යාංශය, කූෂෙ 33, 8 වන මහල, 'සුහුරුපාය', බත්තරමුල්ල, ශ්‍රී ලංකාව.

செயற்திட்ட முகாமைத்துவப் பிரிவு, பெருநகரம் மற்றும் மேற்கத்திய அபிவிருத்தி அமைச்சு, த.பெ.இல 33, 8வது மாடி, சிறீ சுபுதிர வீதி, சுருபாய, பத்தரமுல்லை, இலங்கை.

Project Management Unit, Ministry of Megapolis and Western Development, P.O. Box 33, 8th Floor, Suhurupaya, Battaramulla, Sri Lanka.

Telephone: +94-112-080633

Fax: +94-112-080639

Email: lrtjica@gmail.com

Web: www.clr.lk

මගේ අංකය.
எனது இல.
My No.

LRT-J/06/SS/17/RAP PRO

ඔබේ අංකය.
உமது இல.
Your No.

දිනය
திகதி
Date

02/05/2019

Mr. Fusato Tanaka,
Chief Representative,
JICA Sri Lanka Office,
10th & 13th Floors,
DHPL Building,
No.42, Navam Mawatha.
Colombo 02.

Through

Director General,
Department of External Resources,

Through

Secretary,
Ministry of Megapolis & Western Development.

Wasantha Dharmasena

Director
Department of External Resources
Ministry of Finance
The Secretariat
Colombo - 01, Sri Lanka



Dear Sir,

PROGRESS REPORT - LIGHT RAIL TRANSIT PROJECT (LRT)

I am herewith sending the Progress Report for the Month of April 2019 for your kind consideration.

Thanking you,

Yours Sincerely,

Eng. Gamini Wijayawardhana,
Actg. Project Director,
Light Rail Transit Project - JICA.

AD/K

RAP Monitoring Form

30th of April 2019

(1/2/3/4) Quarter

1 Progress of Land Acquisition and Resettlement

Resettlement Activities		Unit	Planned Total	Progress in Quantity			Progress in %		Expected Date of Completion	Implementing Party			
				During the Quarter	Till the Last Quarter	Up to the Quarter (Total Progress)	Till the Last Quarter	Up to the Quarter (Total Progress)					
1	Recruitment, training and deployment	1	Setting up RU in PMU and placement of staff	Man-month	360	4	56	60	-	-	Completion of LRT Project	PMU / MMWD	
		2	Deployment of RAP implementing Local Consulnat	Man-month	To be recruit	To be recruit	-	-	-	-	To be confirmed	PMU / MMWD	
		3	Deployment of Specialist for IRP	Man-month	To be recruit	To be recruit	-	-	-	-	To be confirmed	PMU / MMWD	
		4	Deployment of External Monitoring Agency (EMA)	Man-month	To be recruit	To be recruit	-	-	-	-	To be confirmed	CSC/MMWD	
2	Socioeconomic Survey (including census survey, and collectin of baseline data for monitoring of livelihood restoration)	1	Designing the surveys	%	10	N/A	N/A	N/A	10%	10%	Completed	FS/PMU	
		2	Field survey and collection of data	%	20	N/A	N/A	N/A	15%	20%	Completed	FS/PMU	
		3	Computerization of filed data	%	30	N/A	N/A	N/A	20%	30%	Completed	FS/PMU	
		4	Data analysis and report generation	%	40	N/A	N/A	N/A	30%	40%	Completed	FS/PMU	
3	Adopting the RAP	1	Updating RAP based on DD	%	To be done	To be done	-	--	--	-	-	CSC	
		2	Approval of updated RAP by MMWD	%	To be done	To be done	-	-	-	-	-	MMWD Resettlement Unit (RU)	
		3	JICA concurrence on the updated RAP	%	To be done	To be done	-	-	-	-	-	MMWD	
4	Land Acquisition and Compensation Procedures	1	Consultation with affected people	Nos	790	-	132	132	-	-	-	PMU	
		2	Preparation of Entitlement Metrix	%	100%	-	-	100%	-	-	Completed	PMU	
		3	Obtain the Cabinet Approval for Entitlement Metrix and IRP budget	%	To be done	To be done	-	-	-	-	-	To be confirmed	PMU
		4	Distribution of information leaflets to Aps on LA and Resettlement process	No of entitled person	To be done	To be done	-	-	-	-	-	-	PMU
		5	Public Consultation meetings/ Focus Group Discussions (FGDs)	No of sessions	To be plan	-	-	-	-	-	-	-	PMU
		6	Submit land acquisition application to MLPR	%	-	-	-	-	-	21%	21%	To be confirmed	MMWD
		7	Issue the order under section 2 (Give authority to DS to acquire the land)	%	-	-	-	-	-	21%	21%	To be confirmed	MLPR
		8	Publishing of Sec.2 notice	%	-	-	-	-	-	21%	21%	To be confirmed	DS
		9	Preparation of the Advance Tracing	%	-	-	-	-	-	-	6.50%	To be confirmed	Survey Dept. requested by DS
		10	Issue the order to acquire the land (sec 4)	%	100%	-	-	-	-	-	6.50%	To be confirmed	MLPR
		11	Publishing of Sec.4 notice	%	100%	-	-	-	-	-	6.50%	To be confirmed	DS
		12	Objection inquiry	%	100%	-	-	-	-	-	6.50%	To be confirmed	PMU / MMWD
		13	Issue the declaration under section 5 (Gazette notice) Giving authority to prepare the Preliminary Plan)	%	To be done	-	-	-	-	-	6.60%	To be confirmed	DS

2 Implementation of income restoration Assistance

MMWD will monitor the change of living standard of the PAPs before and after the resettlement. When the PAPs are found that their living standard worsen, or whose present meant of livelihood become non-viable, MMWD, in coordination with other appropriate institutions, will provide additional assistances.

Brief Description of the implemented Income Restoration Program	Results during Report Period (No. of trainings implemented, No. of Participants, Etc)	Location
To be update	To be update	To be update

3 Restoration of income and living Standard

Date of Survey

No	Description about Surveyd Area	No. of Suveyed HHs	No. of HHs with Increased incomes	No. of HHs with Descreas ed incomes	No of HHS with Unchange d incomes	Types of Promblem s Encounter ed	solution provided	Perceived Need for Additional Assistance
1	To be update	To be update			To be update		To be update	To be update

4 Details of Public Consultations

No	Date	Place / No. Of Participants	Contents of the Consultation	Comments from Participants	Correspondences/Response from PMU
1	N/A	N/A	N/A	N/A	N/A

5 Details of Grievance Redress

No	Date of Receipts of Complaints	Contents of the Complaints	Correspondences	Resolved / Not Yet Resolved
	To be done	To be done	To be done	To be done

6 Others

If there is any issues to be mentioned, please describe the details*

No	Details of the Issues	Cause of the Problems and actions to be taken
	N/A	N/A

7 Meetings and Discussions on Gender Awarness

No	Date	Place / No. Of officials consulted	Contents of the Consultation	View on Gender raised
1	25.04.2019	Women's Bureau of Sri Lanka/ Dissucssion with Director.	arranging focused group discussions on LRT-JICA Gender concerns	<ol style="list-style-type: none"> 1. Director request the SSAO of LRT to obtain permission for focused group discussion through Secretary , Ministry. 2. Director accepted to assist LRT for the establishment of day care centers at specific station locations according to the LRT concepts.